


Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
-------------	---------------	---------	---------	-------	--------	-------------	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--	------	--	--	--	--	--	--	--	--	--	--	--

Marriott Hotel - Bellevue, WA - Working Schedule - 6-14-15 Update						
I-4500	Re-design building exterior (change from EIFS panels	30	0	12-Apr-13 A	28-May-14 A	
ASI01	ASI No. 1 - Tower Crane Foundation Changes	0	0	09-May-13 A		
I-2292	RFI 233/ Original HVAC submittal with specified damp	1	0	13-May-13 A	12-Jun-13 A	
ASI03	ASI No. 3 - Food Service Plans and Cut Sheets	0	0	14-May-13 A		
ASI04	ASI No. 4 - Revised Structural For The Podium	0	0	22-May-13 A		
ASI05	ASI No. 5 - NTI Drawings	0	0	22-May-13 A		
I-1500	Owner release revised LV design - Tower (ASIs 5, 13,	200	0	23-May-13 A	09-Apr-14 A	
I-1550	Owner release revised LV design - Podium (ASIs 5, 1	200	0	23-May-13 A	28-Apr-14 A	
I-1900	Owner issue design revisions (ASIs 4, 9, 19, 34)	215	0	23-May-13 A	24-Mar-14 A	
I-2500	Owner issue LL1 electrical revisions (ASIs 7, 9r2, 14,	200	0	23-May-13 A	09-Apr-14 A	
ASI02	ASI No. 2 - Foundation Drainage System	0	0	05-Jun-13 A		
ASI04c	ASI No. 4 - Revised Structural For The Podium (Clouc	0	0	05-Jun-13 A		
ASI07	ASI No. 7 - Electrical Rev-10 Changes	0	0	18-Jun-13 A		
ASI06	ASI No. 6 - Mechanical Rev-8 Changes	0	0	19-Jun-13 A		
I-3700	Owner resolve wall condition between stair and Eleva	200	0	27-Jun-13 A	16-Jun-14 A	
MM-1000	MM - Temporary Power Available	0	0	08-Jul-13 A		
I-2100	Owner revise roof steel design (Submittals 365, 370,,	200	0	09-Jul-13 A	07-Apr-14 A	
I-2200	Owner resolve elevator steel issue (RFI 112, RFI 112.	200	0	09-Jul-13 A	03-Mar-14 A	
I-2400	Owner provide Tower light fixture selections (ASI 36)	185	0	18-Jul-13 A	08-Apr-14 A	
I-3400	Owner provide Level 2 ceiling heights (RFI 465)	180	0	19-Jul-13 A	01-Jul-14 A	
I-2294	RFI 233/ Revised HVAC submittal	1	0	22-Jul-13 A	25-Jul-13 A	
ASI04ca	ASI No. 4 - Revised Structural For The Podium (City A	0	0	05-Aug-13 A		
ASI11	ASI No. 11 - Food and Beverage Drawing Revisions	0	0	05-Aug-13 A		
I-2900	Owner revise Food Service and Kitchen (ASIs 11, 12,	140	0	08-Aug-13 A	27-Feb-14 A	
ASI12	ASI No. 12 - Food and Beverage Drawing Changes	0	0	12-Aug-13 A		
ASI08	ASI No. 8 - Provent System	0	0	15-Aug-13 A		



█ Actual Work      █ Critical Remai...  
█ Remaining Work    ◆ Milestone



High Rise Hotel Sample Project	All Activities	Schedule Status Date 15-Jun-15
--------------------------------	----------------	--------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
I-1700	Owner provide design for dry site utilities (ASIs 20, 20	66	0	09-Dec-13 A	13-Mar-14 A														■																							
I-1402	Begin exterior panel production	41	0	13-Dec-13 A	12-Feb-14 A														■																							
ASI17ca	ASI No. 17 - Smoke Control Design 42C Permit (City	0	0	16-Dec-13 A															◆																							
ASI09r2e	ASI No. 9 (Revised) - ASI No. 9 Electrical Drawings (R	0	0	18-Dec-13 A															◆																							
I-1300	Owner issue "Hold" directive (email)	0	0		19-Dec-13 A														◆																							
ASI22	ASI No. 22 - Revised Door Schedule and Door Hardw	0	0	19-Dec-13 A															◆																							
I-1100	Owner release revised L17 design (ASI 23, 29R1)	74	0	20-Dec-13 A	08-Apr-14 A														■																							
I-1302	Owner issue ASI 30 (Prep Kitchen Revisions)	47	0	20-Dec-13 A	27-Feb-14 A														■																							
ASI23	ASI No. 23 - Revised Tower and Enlarged Guestroorr	0	0	20-Dec-13 A															◆																							
I-1404	City of Bellevue Approval	90	0	23-Dec-13 A	15-Jul-14 A														■																							
I-5470	Resolve ceiling height issue at Laundry Room (RFI __	5	0	05-Jan-14 A	30-Jan-15 A														■																							
ASI15	ASI No. 15 - NTI DV Drawings Revisions	0	0	08-Jan-14 A															◆																							
ASI09R2e2	ASI No. 9 (Revised) - City Approved ASI No. 9 (Electri	0	0	14-Jan-14 A															◆																							
ASI22r1	ASI No. 22 (Revised) - Architectural Revisions to Door	0	0	20-Jan-14 A															◆																							
I-3000	ASI 38/ Owner revise bar area (change to straight bar	71	0	22-Jan-14 A	27-May-14 A														■																							
I-2298	RFI 233/ Resolve issue with designer & City	1	0	22-Jan-14 A	14-Mar-14 A														■																							
ASI20r1	ASI No. 20 (Revised) - Dry Utilities Revisions	0	0	23-Jan-14 A															◆																							
ASI24	ASI No. 24 - FRCH ID Finish Schedule	0	0	30-Jan-14 A															◆																							
ASI26	ASI No. 26 - Revised Laundry Layout and Equipment	0	0	12-Feb-14 A															◆																							
I-1306	Prep Kitchen - Additional plumbing (ASI 30)	4	0	17-Feb-14 A	01-Aug-14 A														■																							
ASI28	ASI No. 28 - Guest Laundry Equipment Sheets	0	0	20-Feb-14 A															◆																							
ASI27	ASI No. 27 - Mechanical, Electrical and Plumbing Shr	0	0	21-Feb-14 A															◆																							
ASI25	ASI No. 25 - Podium Level Revisions (Stair 1 & 2 Gat	0	0	24-Feb-14 A															◆																							
ASI29	ASI No. 29 - Architectural Tower and Guestroom Revi	0	0	26-Feb-14 A															◆																							
ASI30	ASI No. 30 - Food Service Revisions per HEI	0	0	27-Feb-14 A															◆																							
I-2202	Fabricate revised elevator steel	60	0	04-Mar-14 A	07-May-14 A														■																							
I-2704	Framing "Go Back" work for ASIs 23, 29 - L4	1	0	05-Mar-14 A	12-Mar-14 A														■																							

■ Actual Work      ■ Critical Remai...  
■ Remaining Work    ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15																
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015								
ASI31	ASI No. 31 - Revised Elevations	0	0	07-Mar-14 A																			
ASI33	ASI No. 33 - NTI DV Drawing Revisions	0	0	11-Mar-14 A																			
ASI20r2	ASI No. 20 (Revised) - Dry Utilities Revisions	0	0	13-Mar-14 A																			
I-1702	Owner provide directive to proceed	26	0	14-Mar-14 A	01-May-14 A																		
I-2300	RFI 233/ Procure dampers	1	0	15-Mar-14 A	11-Apr-14 A																		
I-3300	Owner provide Guest Room plumbing fixture selection	1	0	20-Mar-14 A	20-Mar-14 A																		
ASI34	ASI No. 34 - SCA Structural Revisions S6.01 and S6.1	0	0	24-Mar-14 A																			
I-4600	RFI 72, HHP3-HHP5 - resolve electrical issue & revise	1	0	24-Mar-14 A	09-Apr-14 A																		
I-1902	Procure revised structural steel	15	0	25-Mar-14 A	14-Apr-14 A																		
I-3900	Ballroom Parapet Height Issue/ RFI 471	1	0	28-Mar-14 A	07-May-14 A																		
I-3016	ASI 38/ Scan Level 1 slab at bar (3 times)	1	0	31-Mar-14 A	11-Apr-14 A																		
I-4000	Owner complete design of east stitched enclosure (fo	1	0	01-Apr-14 A	14-May-14 A																		
ASI35	ASI No. 35 - FRCH ID Revisions and Finish Schedule	0	0	07-Apr-14 A																			
I-2102	Fabricate revised roof steel	20	0	08-Apr-14 A	15-May-14 A																		
I-3200	Owner provide light fixture selections for podium level	1	0	08-Apr-14 A	08-Apr-14 A																		
ASI36	ASI No. 36 - MDP Electrical Revisions Rev. 16	0	0	08-Apr-14 A																			
ASI29r1	ASI No. 29 (Revised) - Guestroom, Interior Elevation,	0	0	09-Apr-14 A																			
I-3800	Resolve Heat Pump Electrical Overcurrent Issue	20	0	23-Apr-14 A	18-Jun-14 A																		
L10-8221	HVAC Risers Duct Insulation	1	0	25-Apr-14 A	25-Apr-14 A																		
L11-8221	HVAC Risers Duct Insulation	1	0	28-Apr-14 A	28-Apr-14 A																		
L12-8221	HVAC Risers Duct Insulation	1	0	28-Apr-14 A	28-Apr-14 A																		
ASI37	ASI No. 37 - NTI DV Drawing Revisions	0	0	28-Apr-14 A																			
I-2304	RFI 233/ Framing "Go Back" work at L3	3	0	29-Apr-14 A	07-May-14 A																		
I-2306	RFI 233/ Framing "Go Back" work at L4	3	0	29-Apr-14 A	07-May-14 A																		
I-2308	RFI 233/ Framing "Go Back" work at L5	3	0	29-Apr-14 A	13-May-14 A																		
I-2706	Framing "Go Back" work for ASIs 23, 29 - L5	1	0	29-Apr-14 A	13-May-14 A																		
I-2708	Framing "Go Back" work for ASIs 23, 29 - L6	1	0	29-Apr-14 A	09-May-14 A																		

■ Actual Work     ■ Critical Remain...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
I-2702	Framing "Go Back" work for ASIs 23, 29 - L3	1	0	01-May-14 A	01-May-14 A													
I-1706	PSE scheduling delay	10	0	01-May-14 A	20-May-14 A							█						
I-3602	Complete shop drawings & fab/deliver storefront fram	40	0	01-May-14 A	14-Jun-14 A							█						
L04-6034	Insulation & Fire Caulk at Heat Pumps	2	0	05-May-14 A	07-May-14 A													
I-3904	Ballroom Parapet Height Issue/ re-engineer parapet	1	0	06-May-14 A	01-Jul-14 A						█							
I-1802	Rework framing for door hold-opens - LL4	1	0	07-May-14 A	08-May-14 A													
L04-6036	Framing Around Heat Pump & Soffit	3	0	07-May-14 A	12-May-14 A													
ASI25r1	ASI No. 25 (Revised) - Architectural Podium Level Re	0	0	07-May-14 A							◆							
ASI29r2	ASI No. 29 (Revised) - Architectural Tower and Guestr	0	0	07-May-14 A							◆							
I-1800	Owner issue directive to proceed with door hold-open	1	0	08-May-14 A	08-May-14 A													
I-1804	Rework framing for door hold-opens - LL3	1	0	08-May-14 A	09-May-14 A													
I-2312	RFI 233/ Framing "Go Back" work at L7	3	0	08-May-14 A	12-May-14 A													
I-2314	RFI 233/ Framing "Go Back" work at L8	3	0	08-May-14 A	12-May-14 A													
I-3902	Install Ballroom parapet extension	5	0	08-May-14 A	13-May-14 A													
I-1806	Rework framing for door hold-opens - LL2	1	0	09-May-14 A	12-May-14 A													
I-1808	Rework framing for door hold-opens - LL1	1	0	09-May-14 A	12-May-14 A													
I-2310	RFI 233/ Framing "Go Back" work at L6	3	0	09-May-14 A	13-May-14 A													
I-2710	Framing "Go Back" work for ASIs 23, 29 - L7	1	0	09-May-14 A	12-May-14 A													
L05-6034	Insulation & Fire Caulk at Heat Pumps	2	0	09-May-14 A	11-May-14 A													
L06-6034	Insulation & Fire Caulk at Heat Pumps	2	0	09-May-14 A	11-May-14 A													
L05-6036	Framing Around Heat Pump & Soffit	3	0	09-May-14 A	13-May-14 A													
L06-6036	Framing Around Heat Pump & Soffit	3	0	09-May-14 A	13-May-14 A													
LL2E-8110	LL2 - Electrical, Fire pumps/equipment final connectic	5	0	12-May-14 A	30-Oct-14 A							█						
I-2316	RFI 233/ Install dampers	1	0	12-May-14 A	15-May-14 A													
PH-8704	PH - Install Machine Support Steel	3	0	13-May-14 A	03-Jun-14 A							█						
PH-8710	Install elevator rail support steel	3	0	13-May-14 A	03-Jun-14 A							█						
L03-6034	Insulation & Fire Caulk at Heat Pumps	2	0	13-May-14 A	14-May-14 A													

█ Actual Work     █ Critical Remai...  
█ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L03-6036	Framing Around Heat Pump & Soffit	3	0	13-May-14 A	14-May-14 A													
I-2318	RFI 233/ Install dampers	1	0	15-May-14 A	19-May-14 A													
I-4002	East Stitched - Install framing and windows	9	0	19-May-14 A	09-Jun-14 A													
I-2320	RFI 233/ Install dampers	1	0	20-May-14 A	26-May-14 A													
L10-6021	Install Shaft Fire/Smoke Dampers & Inspect	2	0	21-May-14 A	22-May-14 A													
L11-6021	Install Shaft Fire/Smoke Dampers & Inspect	2	0	21-May-14 A	22-May-14 A													
L12-6021	Install Shaft Fire/Smoke Dampers & Inspect	2	0	21-May-14 A	22-May-14 A													
RF-4038	AR - Concrete pads and curbs	5	0	21-May-14 A	04-Jun-14 A													
ASI27cap	ASI No. 27 - City Approved ASI No. 27 (Plumbing)	0	0	21-May-14 A														
ASI38	ASI No. 38 - MDP's Bar & Concierge Plumbing Revisi	0	0	22-May-14 A														
L1BOH2-8124	Flooring - VCT at Luggage Room	2	0	22-May-14 A	26-May-15 A													
L10-6027	Electrical to Fire/Smoke Dampers	1	0	23-May-14 A	23-May-14 A													
L11-6027	Electrical to Fire/Smoke Dampers	1	0	23-May-14 A	23-May-14 A													
L12-6027	Electrical to Fire/Smoke Dampers	1	0	23-May-14 A	23-May-14 A													
L14-8221	HVAC Risers Duct Insulation	1	0	23-May-14 A	23-May-14 A													
L15-8221	HVAC Risers Duct Insulation	1	0	23-May-14 A	23-May-14 A													
L10-6033	Frame Shaft Walls & Inspect (Part 2)	2	0	27-May-14 A	27-May-14 A													
L11-6033	Frame Shaft Walls & Inspect (Part 2)	2	0	27-May-14 A	07-Jun-14 A													
L12-6033	Frame Shaft Walls & Inspect (Part 2)	2	0	27-May-14 A	05-Jun-14 A													
L07-6034	Insulation & Fire Caulk at Heat Pumps	2	0	27-May-14 A	05-Jun-14 A													
L07-6036	Framing Around Heat Pump & Soffit	3	0	27-May-14 A	06-Jun-14 A													
I-2322	New Activity	1	0	27-May-14 A	28-May-14 A													
I-3002	ASI 38/ City of Bellevue approve bar design changes	5	0	28-May-14 A	12-Dec-14 A													
I-4502	Release metal panels for fabrication	0	0	28-May-14 A														
I-4504	Metal panel fabrication (1st delivery)	1	0	29-May-14 A	08-Jul-14 A													
I-2324	RFI 233/ Install dampers	1	0	29-May-14 A	08-Jun-14 A													
L16-8221	HVAC Risers Duct Insulation	1	0	30-May-14 A	30-May-14 A													

█ Actual Work      █ Critical Remai...  
█ Remaining Work    ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
PH-8712	PH - Complete Framing and Decking	3	0	30-May-14 A	03-Jun-14 A													
PH-8714	Stage PH/L18 roofing materials	2	0	30-May-14 A	30-May-14 A													
L08-6034	Insulation & Fire Caulk at Heat Pumps	2	0	02-Jun-14 A	03-Jun-14 A													
L08-6036	Framing Around Heat Pump & Soffit	3	0	02-Jun-14 A	20-Jun-14 A													
PH-8704I	Correct support steel embeds	2	0	02-Jun-14 A	11-Jun-14 A													
L14-6021	Install Shaft Fire/Smoke Dampers & Inspect	2	0	03-Jun-14 A	04-Jun-14 A													
L17-8221	HVAC Risers Duct Insulation	1	0	03-Jun-14 A	03-Jun-14 A													
PC-4010	PC - Fireproof Entry Roof Steel	5	0	03-Jun-14 A	05-Jun-14 A													
I-4100	Owner resolve trap primers issue (RFI 560)	5	0	03-Jun-14 A	20-Jun-14 A													
RF-6028	Tower Roof - Structural Steel	5	0	04-Jun-14 A	17-Jun-14 A													
L14-6027	Electrical to Fire/Smoke Dampers	1	0	05-Jun-14 A	05-Jun-14 A													
L15-6021	Install Shaft Fire/Smoke Dampers & Inspect	2	0	05-Jun-14 A	05-Jun-14 A													
L15-6027	Electrical to Fire/Smoke Dampers	1	0	05-Jun-14 A	05-Jun-14 A													
L16-6021	Install Shaft Fire/Smoke Dampers & Inspect	2	0	05-Jun-14 A	05-Jun-14 A													
L16-6027	Electrical to Fire/Smoke Dampers	1	0	05-Jun-14 A	05-Jun-14 A													
L1B-6005	Head of Wall Fire Caulk at CMU (including East Serv	2	0	05-Jun-14 A	14-Jul-14 A													
ASI36r1	ASI No. 36 (Revised) - MDP's Revision to E002	0	0	05-Jun-14 A														
L14-6033	Frame Shaft Walls & Inspect (Part 2)	2	0	06-Jun-14 A	06-Jun-14 A													
L15-6033	Frame Shaft Walls & Inspect (Part 2)	2	0	06-Jun-14 A	06-Jun-14 A													
L16-6033	Frame Shaft Walls & Inspect (Part 2)	2	0	06-Jun-14 A	06-Jun-14 A													
ASI39	ASI No. 39 - MDP's Electrical Revisions Rev. 17	0	0	09-Jun-14 A														
I-2326	RFI 233/ Install dampers	1	0	09-Jun-14 A	09-Jun-14 A													
I-2328	RFI 233/ Install dampers	1	0	09-Jun-14 A	09-Jun-14 A													
I-2330	RFI 233/ Install dampers	1	0	10-Jun-14 A	10-Jun-14 A													
L09-6034	Insulation & Fire Caulk at Heat Pumps	2	0	11-Jun-14 A	12-Jun-14 A													
ASI25r2	ASI No. 25 (Revised) - JBA's Interior Elevation Revisio	0	0	11-Jun-14 A														
ASI29r3	ASI No. 29 (Revised) - JBA's Interior Elevation Revs e	0	0	11-Jun-14 A														

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
ASI35r1	ASI No. 35 (Revised) - JBA's Interior Design Revision:	0	0	11-Jun-14 A														
I-2332	RFI 233/ Install dampers	1	0	11-Jun-14 A	12-Jun-14 A													
I-5018	RFI 566 - Street Overlay Pavement Marking Reqs	1	0	11-Jun-14 A	01-Jul-14 A													
I-2970	RFI 567 Grease Duct Conflict with Mens Restroom (P	1	0	12-Jun-14 A	01-Aug-14 A													
I-2336	RFI 233/ Install dampers	1	0	13-Jun-14 A	16-Jun-14 A													
I-2334	RFI 233/ Install dampers	1	0	17-Jun-14 A	18-Jun-14 A													
I-3702	Complete wall framing at Stair/Elevator 5 (LL4)	2	0	18-Jun-14 A	20-Jun-14 A													
I-3720	Fireproof added steel between Stair 1 and Elevator 5	5	0	18-Jun-14 A	18-Jul-14 A													
I-3722	Complete GWB between Stair 1 and Elevator 5 shaft	10	0	18-Jun-14 A	18-Jul-14 A													
ASI40	ASI No. 40 - MDP's Electrical Revisions Rev. 18	0	0	18-Jun-14 A														
LL1-6016I	A/V vendor & equipment (EQUIPMENT BY OTHERS,	10	0	19-Jun-14 A	22-Jul-14 A													
TC-5912	Tower Crane pour-backs (LL4 to L3)	4	0	19-Jun-14 A	26-Jun-14 A													
LL1-Z2-6016I	A/V vendor & equipment (EQUIPMENT BY OTHERS,	10	0	19-Jun-14 A	06-Aug-14 A													
I-2338	RFI 233/ Install dampers	1	0	19-Jun-14 A	23-Jun-14 A													
LL4-6005	LL4 - Seismic Head Of Wall Fire Caulk at CMU	3	0	20-Jun-14 A	18-Jul-14 A													
LL3-6005	LL3 - Seismic Head Of Wall Fire Caulk at CMU	3	0	20-Jun-14 A	18-Jul-14 A													
L03-6038	Electrical at Heat Pump & Soffit	1	0	21-Jun-14 A	21-Jun-14 A													
L06-6040	Test Heat Pumps - L3, L4, L5 and L6	3	0	23-Jun-14 A	25-Jun-14 A													
L03-7000	HVAC Riser/Damper - Install & Inspect	2	0	23-Jun-14 A	24-Jun-14 A													
L17-6021	Install Shaft Fire/Smoke Dampers & Inspect	2	0	24-Jun-14 A	25-Jun-14 A													
LL2-6005	LL2 - Seismic Head Of Wall Fire Caulk at CMU	5	0	24-Jun-14 A	18-Jul-14 A													
I-3704	Complete remaining plumbing rough-in at Stair/Eleva	5	0	24-Jun-14 A	25-Jun-14 A													
LL1-6005	Head of Wall Fire Caulk at CMU	2	0	24-Jun-14 A	14-Jul-14 A													
LL1-Z2-6005	Head of Wall Fire Caulk at CMU	2	0	24-Jun-14 A	14-Jul-14 A													
LL1-Z3-6005	Head of Wall Fire Caulk at CMU	2	0	24-Jun-14 A	04-Aug-14 A													
L1L-6005	Head of Wall Fire Caulk at CMU (including back of ho	2	0	24-Jun-14 A	24-Jun-14 A													
L1K-6005	Head of Wall Fire Caulk at CMU & Inspection	2	0	24-Jun-14 A	08-Aug-14 A													

 Actual Work      Critical Remai...  
 Remaining Work      Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L03-7022	Fire Sprinkler Rough-In	1	0	24-Jun-14 A	24-Jun-14 A													
L04-7022	Fire Sprinkler Rough-In	1	0	24-Jun-14 A	24-Jun-14 A													
I-2340	RFI 233/ Install dampers	1	0	24-Jun-14 A	26-Jun-14 A													
L17-6027	Electrical to Fire/Smoke Dampers	1	0	25-Jun-14 A	25-Jun-14 A													
I-3710	Complete remaining plumbing rough-in at Stair/Eleva	5	0	25-Jun-14 A	17-Jul-14 A													
I-3712	Complete remaining HVAC rough-in at Stair/Elevator :	5	0	25-Jun-14 A	17-Jul-14 A													
L1K-6018a	Install Kitchen hoods and grease ducts (OFCI)	10	0	25-Jun-14 A	07-Oct-14 A													
L03-8604	L3 Pool - Plumbing R/I	5	0	25-Jun-14 A	10-Nov-14 A													
ASI41	ASI No. 41 - Kay Lang's Interior Design CD Set	0	0	25-Jun-14 A														
L04-6038	Electrical at Heat Pump & Soffit	1	0	26-Jun-14 A	03-Jul-14 A													
L09-6036	Framing Around Heat Pump & Soffit	3	0	26-Jun-14 A	26-Jun-14 A													
I-3706	Complete remaining HVAC rough-in at Stair/Elevator :	5	0	26-Jun-14 A	10-Jul-14 A													
L03-8600	L3 Pool - Framing & HM frames	5	0	26-Jun-14 A	20-Nov-14 A													
L05-6038	Electrical at Heat Pump & Soffit	1	0	27-Jun-14 A	03-Jul-14 A													
L08-6038	Electrical at Heat Pump & Soffit	1	0	27-Jun-14 A	14-Jul-14 A													
L04-7018	Electrical Rough-In	1	0	27-Jun-14 A	22-Jul-14 A													
L04-7024	Fire Alarm / Elec Specialties Rough-In	1	0	27-Jun-14 A	23-Jul-14 A													
I-2342	RFI 233/ Install dampers	1	0	27-Jun-14 A	28-Jun-14 A													
L03-7020	HVAC Rough-In	1	0	29-Jun-14 A	15-Jul-14 A													
L1RR-8100	Insulation [DELETED - included in Kitchen activities]	0	0	01-Jul-14 A	01-Jul-14 A													
L1BOH1-8100	Insulation [DELETED - included in Ballroom activities]	0	0	01-Jul-14 A	01-Jul-14 A													
LL1-Z5-8100	Insulation [DELETED - included in Meeting Rooms ac	0	0	01-Jul-14 A	01-Jul-14 A													
LL1-Z5-8102	GWB Hang [DELETED - included in Meeting Rooms :	0	0	01-Jul-14 A	01-Jul-14 A													
LL1-Z5-8215	GWB Tape [DELETED - included in Meeting Rooms ε	0	0	01-Jul-14 A	01-Jul-14 A													
LL1-Z5-8104	Prime Paint [DELETED - included in Meeting Rooms	0	0	01-Jul-14 A	01-Jul-14 A													
LL1-Z6-8100	Insulation [DELETED - included in Food Prep activitie	0	0	01-Jul-14 A	01-Jul-14 A													
LL1-Z6-8102	GWB Hang [DELETED - included in Food Prep activit	0	0	01-Jul-14 A	01-Jul-14 A													

■ Actual Work      ■ Critical Remai...  
■ Remaining Work    ◆ Milestone

High Rise Hotel Sample Project		All Activities						Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015				
LL1-Z6-8215	GWB Tape [DELETED - included in Food Prep activiti	0	0	01-Jul-14 A	01-Jul-14 A														
LL1-Z6-8104	Prime Paint [DELETED - included in Food Prep activit	0	0	01-Jul-14 A	01-Jul-14 A														
LL1-Z7-8100	Insulation [DELETED - included in Food Prep activitie	0	0	01-Jul-14 A	01-Jul-14 A														
LL1-Z7-8102	GWB Hang [DELETED - included in Food Prep activit	0	0	01-Jul-14 A	01-Jul-14 A														
LL1-Z7-8215	GWB Tape [DELETED - included in Food Prep activiti	0	0	01-Jul-14 A	01-Jul-14 A														
LL1-Z7-8104	Prime Paint [DELETED - included in Food Prep activit	0	0	01-Jul-14 A	01-Jul-14 A														
L1BOH1-8102	GWB Hang [DELETED - included in Ballroom activitie	0	0	01-Jul-14 A	01-Jul-14 A														
L1BOH1-8215	GWB Tape [DELETED - included in Ballroom activitie:	0	0	01-Jul-14 A	01-Jul-14 A														
L1BOH1-8104	Prime Paint [DELETED - included in Ballroom activitie	0	0	01-Jul-14 A	01-Jul-14 A														
L1RR-8102	GWB Hang [DELETED - included in Kitchen activities]	0	0	01-Jul-14 A	01-Jul-14 A														
L1RR-8215	GWB Tape [DELETED - included in Kitchen activities]	0	0	01-Jul-14 A	01-Jul-14 A														
L1RR-8104	Prime Paint [DELETED - included in Kitchen activities	0	0	01-Jul-14 A	01-Jul-14 A														
L03-7018	Electrical Rough-In	1	0	01-Jul-14 A	14-Jul-14 A														
L03-7024	Fire Alarm / Elec Specialties Rough-In	1	0	01-Jul-14 A	15-Jul-14 A														
I-5020	RFI 583 - Tree Grate Location	1	0	01-Jul-14 A	23-Jul-14 A														
I-5022	RFI 585 - Porte Cochere Concrete Bench & Planters	1	0	01-Jul-14 A	09-Jul-14 A														
I-5024	RFI 586 - Bench Support at Porte Cochere (related to	1	0	01-Jul-14 A	09-Jul-14 A														
L10-6034	Insulation & Fire Caulk at Heat Pumps	2	0	02-Jul-14 A	03-Jul-14 A														
L03-7100	HVAC Riser/Damper - Install & Inspect	2	0	02-Jul-14 A	03-Jul-14 A														
L03-7102	Install Vertical Heat Pump	1	0	02-Jul-14 A	02-Jul-14 A														
L03-7116	Frame Walls	1	0	02-Jul-14 A	14-Jul-14 A														
L03-7118	Install HM Door Frame	1	0	02-Jul-14 A	02-Jul-14 A														
L04-7000	HVAC Riser/Damper - Install & Inspect	2	0	02-Jul-14 A	03-Jul-14 A														
L05-7000	HVAC Riser/Damper - Install & Inspect	2	0	02-Jul-14 A	03-Jul-14 A														
L06-7000	HVAC Riser/Damper - Install & Inspect	2	0	02-Jul-14 A	03-Jul-14 A														
L07-7000	HVAC Riser/Damper - Install & Inspect	2	0	02-Jul-14 A	03-Jul-14 A														
L08-7000	HVAC Riser/Damper - Install & Inspect	2	0	02-Jul-14 A	03-Jul-14 A														

Actual Work	Critical Remai...	Page 10 of 159	TASK filter: All Activities
Remaining Work	Milestone		© Oracle Corporation

High Rise Hotel Sample Project	All Activities	Schedule Status Date 15-Jun-15
--------------------------------	----------------	--------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
L09-7000	HVAC Riser/Damper - Install & Inspect	2	0	02-Jul-14 A	03-Jul-14 A																																					
L10-7000	HVAC Riser/Damper - Install & Inspect	2	0	02-Jul-14 A	03-Jul-14 A																																					
L12-7000	HVAC Riser/Damper - Install & Inspect	2	0	02-Jul-14 A	03-Jul-14 A																																					
I-3906	Ballroom Parapet Height Issue/ frame parapet	1	0	02-Jul-14 A	21-Jul-14 A																																					
L06-6038	Electrical at Heat Pump & Soffit	1	0	03-Jul-14 A	03-Jul-14 A																																					
L09-6038	Electrical at Heat Pump & Soffit	1	0	03-Jul-14 A	03-Jul-14 A																																					
L10-6038	Electrical at Heat Pump & Soffit	1	0	03-Jul-14 A	03-Jul-14 A																																					
I-3708	Complete wall framing at Stair/Elevator 5 (LL3)	2	0	03-Jul-14 A	03-Jul-14 A																																					
L03-7002	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	03-Jul-14 A	03-Jul-14 A																																					
L03-7004	HVAC Firestop & Inspect (1)	1	0	03-Jul-14 A	03-Jul-14 A																																					
L03-7006	Pre-Rock Shafts 1st Layer & Inspect	2	0	03-Jul-14 A	03-Jul-14 A																																					
L03-7008	HVAC Firestop & Inspect (2)	1	0	03-Jul-14 A	03-Jul-14 A																																					
L03-7010	Pre-Rock Shafts 2nd Layer & Inspect	2	0	03-Jul-14 A	03-Jul-14 A																																					
L03-7012	HVAC Firestop & Inspect (3)	1	0	03-Jul-14 A	03-Jul-14 A																																					
L11-7000	HVAC Riser/Damper - Install & Inspect	2	0	03-Jul-14 A	07-Jul-14 A																																					
L04-7102	Install Vertical Heat Pump	1	0	03-Jul-14 A	03-Jul-14 A																																					
L05-7102	Install Vertical Heat Pump	1	0	03-Jul-14 A	03-Jul-14 A																																					
L06-7102	Install Vertical Heat Pump	1	0	03-Jul-14 A	03-Jul-14 A																																					
L07-7102	Install Vertical Heat Pump	1	0	03-Jul-14 A	03-Jul-14 A																																					
L08-7102	Install Vertical Heat Pump	1	0	03-Jul-14 A	03-Jul-14 A																																					
L09-7102	Install Vertical Heat Pump	1	0	03-Jul-14 A	03-Jul-14 A																																					
L10-7102	Install Vertical Heat Pump	1	0	03-Jul-14 A	03-Jul-14 A																																					
L17-6033	Frame Shaft Walls & Inspect (Part 2)	2	0	07-Jul-14 A	14-Jul-14 A																																					
L10-6040	Test Heat Pumps - L7, L8, L9 and L10	3	0	07-Jul-14 A	09-Jul-14 A																																					
L10-6036	Framing Around Heat Pump & Soffit	3	0	07-Jul-14 A	08-Jul-14 A																																					
L03-7014	Frame Wall & Soffit (x41/x42)	1	0	07-Jul-14 A	07-Jul-14 A																																					
L03-7104	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	07-Jul-14 A	07-Jul-14 A																																					

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013			2014			2015					
L03-7106	HVAC Firestop & Inspect (1)	1	0	07-Jul-14 A	07-Jul-14 A													
L14-7000	HVAC Riser/Damper - Install & Inspect	2	0	07-Jul-14 A	07-Jul-14 A													
L04-7100	HVAC Riser/Damper - Install & Inspect	2	0	07-Jul-14 A	08-Jul-14 A													
L05-7100	HVAC Riser/Damper - Install & Inspect	2	0	07-Jul-14 A	08-Jul-14 A													
L06-7100	HVAC Riser/Damper - Install & Inspect	2	0	07-Jul-14 A	08-Jul-14 A													
L07-7100	HVAC Riser/Damper - Install & Inspect	2	0	07-Jul-14 A	08-Jul-14 A													
L08-7100	HVAC Riser/Damper - Install & Inspect	2	0	07-Jul-14 A	08-Jul-14 A													
L09-7100	HVAC Riser/Damper - Install & Inspect	2	0	07-Jul-14 A	08-Jul-14 A													
L10-7100	HVAC Riser/Damper - Install & Inspect	2	0	07-Jul-14 A	08-Jul-14 A													
L11-7100	HVAC Riser/Damper - Install & Inspect	2	0	07-Jul-14 A	08-Jul-14 A													
L11-7102	Install Vertical Heat Pump	1	0	07-Jul-14 A	07-Jul-14 A													
L12-7102	Install Vertical Heat Pump	1	0	07-Jul-14 A	07-Jul-14 A													
L14-7100	HVAC Riser/Damper - Install & Inspect	2	0	07-Jul-14 A	08-Jul-14 A													
L14-7102	Install Vertical Heat Pump	1	0	07-Jul-14 A	07-Jul-14 A													
L11-6036	Framing Around Heat Pump & Soffit	3	0	08-Jul-14 A	29-Jul-14 A													
L03-8602	L3 Pool - Fire Sprinkler R/I	5	0	08-Jul-14 A	22-Jul-14 A													
L03-7016	Install HM door frame	1	0	08-Jul-14 A	08-Jul-14 A													
L03-7108	Pre-Rock Shafts 1st Layer & Inspect	2	0	08-Jul-14 A	08-Jul-14 A													
L03-7110	HVAC Firestop & Inspect (2)	1	0	08-Jul-14 A	08-Jul-14 A													
L03-7112	Pre-Rock Shafts 2nd Layer & Inspect	2	0	08-Jul-14 A	08-Jul-14 A													
L03-7114	HVAC Firestop & Inspect (3)	1	0	08-Jul-14 A	08-Jul-14 A													
L11-7004	HVAC Firestop & Inspect (1)	1	0	08-Jul-14 A	08-Jul-14 A													
L16-7000	HVAC Riser/Damper - Install & Inspect	2	0	08-Jul-14 A	09-Jul-14 A													
L04-7104	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	08-Jul-14 A	08-Jul-14 A													
L04-7106	HVAC Firestop & Inspect (1)	1	0	08-Jul-14 A	08-Jul-14 A													
L04-7108	Pre-Rock Shafts 1st Layer & Inspect	2	0	08-Jul-14 A	08-Jul-14 A													
L04-7110	HVAC Firestop & Inspect (2)	1	0	08-Jul-14 A	08-Jul-14 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work    ◆ ◆ Milestone

High Rise Hotel Sample Project	All Activities	Schedule Status Date 15-Jun-15
--------------------------------	----------------	--------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
L04-7112	Pre-Rock Shafts 2nd Layer & Inspect	2	0	08-Jul-14 A	08-Jul-14 A																																					
L04-7114	HVAC Firestop & Inspect (3)	1	0	08-Jul-14 A	08-Jul-14 A																																					
L05-7104	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	08-Jul-14 A	08-Jul-14 A																																					
L05-7106	HVAC Firestop & Inspect (1)	1	0	08-Jul-14 A	08-Jul-14 A																																					
L05-7108	Pre-Rock Shafts 1st Layer & Inspect	2	0	08-Jul-14 A	08-Jul-14 A																																					
L05-7110	HVAC Firestop & Inspect (2)	1	0	08-Jul-14 A	08-Jul-14 A																																					
L05-7112	Pre-Rock Shafts 2nd Layer & Inspect	2	0	08-Jul-14 A	08-Jul-14 A																																					
L05-7114	HVAC Firestop & Inspect (3)	1	0	08-Jul-14 A	08-Jul-14 A																																					
L06-7104	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	08-Jul-14 A	08-Jul-14 A																																					
L06-7106	HVAC Firestop & Inspect (1)	1	0	08-Jul-14 A	08-Jul-14 A																																					
L06-7108	Pre-Rock Shafts 1st Layer & Inspect	2	0	08-Jul-14 A	08-Jul-14 A																																					
L06-7110	HVAC Firestop & Inspect (2)	1	0	08-Jul-14 A	08-Jul-14 A																																					
L06-7112	Pre-Rock Shafts 2nd Layer & Inspect	2	0	08-Jul-14 A	08-Jul-14 A																																					
L06-7114	HVAC Firestop & Inspect (3)	1	0	08-Jul-14 A	08-Jul-14 A																																					
L07-7104	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	08-Jul-14 A	08-Jul-14 A																																					
L07-7106	HVAC Firestop & Inspect (1)	1	0	08-Jul-14 A	08-Jul-14 A																																					
L08-7104	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	08-Jul-14 A	08-Jul-14 A																																					
L08-7106	HVAC Firestop & Inspect (1)	1	0	08-Jul-14 A	08-Jul-14 A																																					
L09-7104	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	08-Jul-14 A	08-Jul-14 A																																					
L09-7106	HVAC Firestop & Inspect (1)	1	0	08-Jul-14 A	08-Jul-14 A																																					
L12-7100	HVAC Riser/Damper - Install & Inspect	2	0	08-Jul-14 A	08-Jul-14 A																																					
MP-FAB1	Fabricate and Deliver Bronze Gold Horizontal Panels	30	0	09-Jul-14 A	15-Jul-14 A																																					
L04-7116	Frame Walls	1	0	09-Jul-14 A	14-Jul-14 A																																					
L05-7116	Frame Walls	1	0	09-Jul-14 A	14-Jul-14 A																																					
L06-7116	Frame Walls	1	0	09-Jul-14 A	14-Jul-14 A																																					
L16-7100	HVAC Riser/Damper - Install & Inspect	2	0	09-Jul-14 A	10-Jul-14 A																																					
MP-FAB2	Fabricate and Deliver Silver Vertical Panels	45	0	10-Jul-14 A	25-Aug-14 A																																					

■ Actual Work      ■ Critical Remai...  
■ Remaining Work    ◆ Milestone

High Rise Hotel Sample Project		All Activities				Schedule Status Date 15-Jun-15														
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015					
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr		
ASI27capt	ASI No. 27 - City Approved ASI No. 27 (Tower Plumbi	0	0	10-Jul-14 A																
ASI27cam	ASI No. 27 - City Approved ASI No. 27 (Mechanical)	0	0	10-Jul-14 A																
ASI36ca	ASI No. 36 - MDP Electrical Revisions Rev. 16 (City A	0	0	10-Jul-14 A																
ASI38ca	ASI No. 38 - MDP's Bar & Concierge Plumbing Revisi	0	0	10-Jul-14 A																
I-5026	RFI 611 - Landscaping at Porte Cochere Planters	1	0	10-Jul-14 A	18-Jul-14 A															
I-3004	ASI 38/ Issue ASI 38	0	0	11-Jul-14 A																
I-3006	ASI 38/ Release bar area for x-ray examination	5	0	11-Jul-14 A	03-Sep-14 A															
L07-6038	Electrical at Heat Pump & Soffit	1	0	14-Jul-14 A	14-Jul-14 A															
LL1-Z2-6018a	Complete Mech RI at tower crane opening (LL1)	4	0	14-Jul-14 A	17-Jul-14 A															
L08-6223	Frame Corridor Ceilings	2	0	14-Jul-14 A	15-Jul-14 A															
SW-2006a	Complete Dry Utilities (Phase 2)	5	0	14-Jul-14 A	24-Jul-14 A															
L04-7002	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	14-Jul-14 A	15-Jul-14 A															
L04-7004	HVAC Firestop & Inspect (1)	1	0	14-Jul-14 A	14-Jul-14 A															
L05-7002	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	14-Jul-14 A	15-Jul-14 A															
L05-7004	HVAC Firestop & Inspect (1)	1	0	14-Jul-14 A	14-Jul-14 A															
L06-7002	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	14-Jul-14 A	15-Jul-14 A															
L06-7004	HVAC Firestop & Inspect (1)	1	0	14-Jul-14 A	14-Jul-14 A															
L07-7002	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	14-Jul-14 A	15-Jul-14 A															
L07-7004	HVAC Firestop & Inspect (1)	1	0	14-Jul-14 A	14-Jul-14 A															
L08-7002	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	14-Jul-14 A	15-Jul-14 A															
L08-7004	HVAC Firestop & Inspect (1)	1	0	14-Jul-14 A	14-Jul-14 A															
L09-7002	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	14-Jul-14 A	15-Jul-14 A															
L09-7004	HVAC Firestop & Inspect (1)	1	0	14-Jul-14 A	14-Jul-14 A															
L10-7002	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	14-Jul-14 A	15-Jul-14 A															
L10-7004	HVAC Firestop & Inspect (1)	1	0	14-Jul-14 A	14-Jul-14 A															
L04-7118	Install HM Door Frame	1	0	14-Jul-14 A	14-Jul-14 A															
L05-7118	Install HM Door Frame	1	0	14-Jul-14 A	14-Jul-14 A															

█ Actual Work      █ Critical Remai...  
█ Remaining Work    ◆ ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15																
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015								
L06-7118	Install HM Door Frame	1	0	14-Jul-14 A	14-Jul-14 A																		
L07-7108	Pre-Rock Shafts 1st Layer & Inspect	2	0	14-Jul-14 A	15-Jul-14 A																		
L07-7110	HVAC Firestop & Inspect (2)	1	0	14-Jul-14 A	14-Jul-14 A																		
L08-7108	Pre-Rock Shafts 1st Layer & Inspect	2	0	14-Jul-14 A	15-Jul-14 A																		
L08-7110	HVAC Firestop & Inspect (2)	1	0	14-Jul-14 A	14-Jul-14 A																		
L09-7108	Pre-Rock Shafts 1st Layer & Inspect	2	0	14-Jul-14 A	15-Jul-14 A																		
L09-7110	HVAC Firestop & Inspect (2)	1	0	14-Jul-14 A	14-Jul-14 A																		
L10-7104	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	14-Jul-14 A	15-Jul-14 A																		
L10-7106	HVAC Firestop & Inspect (1)	1	0	14-Jul-14 A	14-Jul-14 A																		
L11-7104	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	14-Jul-14 A	15-Jul-14 A																		
L11-7106	HVAC Firestop & Inspect (1)	1	0	14-Jul-14 A	14-Jul-14 A																		
L12-7104	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	14-Jul-14 A	15-Jul-14 A																		
L12-7106	HVAC Firestop & Inspect (1)	1	0	14-Jul-14 A	14-Jul-14 A																		
L15-7100	HVAC Riser/Damper - Install & Inspect	2	0	14-Jul-14 A	15-Jul-14 A																		
L15-7102	Install Vertical Heat Pump	1	0	14-Jul-14 A	14-Jul-14 A																		
L1B-6026	Install operable partition steel	2	0	15-Jul-14 A	08-Aug-14 A																		
L09-6223	Frame corridor ceilings	2	0	15-Jul-14 A	16-Jul-14 A																		
L03-7120	Electrical Rough-In	1	0	15-Jul-14 A	15-Jul-14 A																		
L07-7112	Pre-Rock Shafts 2nd Layer & Inspect	2	0	15-Jul-14 A	16-Jul-14 A																		
L07-7114	HVAC Firestop & Inspect (3)	1	0	15-Jul-14 A	15-Jul-14 A																		
L08-7112	Pre-Rock Shafts 2nd Layer & Inspect	2	0	15-Jul-14 A	16-Jul-14 A																		
L08-7114	HVAC Firestop & Inspect (3)	1	0	15-Jul-14 A	15-Jul-14 A																		
L09-7112	Pre-Rock Shafts 2nd Layer & Inspect	2	0	15-Jul-14 A	16-Jul-14 A																		
L09-7114	HVAC Firestop & Inspect (3)	1	0	15-Jul-14 A	15-Jul-14 A																		
L03-7142	Install Laundry Chute (All Levels)	9	0	15-Jul-14 A	25-Jul-14 A																		
LL2-2045	LL2 - Electrical Room build-out	15	0	15-Jul-14 A	26-Sep-14 A																		
L03-7122	HVAC Rough-In	1	0	16-Jul-14 A	16-Jul-14 A																		

Actual Work     Critical Remai...  
 Remaining Work     Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15												
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015				
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	
L03-7124	Fire Sprinkler Rough-In	1	0	16-Jul-14 A	16-Jul-14 A														
L04-7006	Pre-Rock Shafts 1st Layer & Inspect	2	0	16-Jul-14 A	17-Jul-14 A														
L04-7008	HVAC Firestop & Inspect (2)	1	0	16-Jul-14 A	16-Jul-14 A														
L05-7006	Pre-Rock Shafts 1st Layer & Inspect	2	0	16-Jul-14 A	17-Jul-14 A														
L05-7008	HVAC Firestop & Inspect (2)	1	0	16-Jul-14 A	16-Jul-14 A														
L06-7006	Pre-Rock Shafts 1st Layer & Inspect	2	0	16-Jul-14 A	17-Jul-14 A														
L06-7008	HVAC Firestop & Inspect (2)	1	0	16-Jul-14 A	16-Jul-14 A														
L07-7006	Pre-Rock Shafts 1st Layer & Inspect	2	0	16-Jul-14 A	17-Jul-14 A														
L07-7008	HVAC Firestop & Inspect (2)	1	0	16-Jul-14 A	16-Jul-14 A														
L08-7006	Pre-Rock Shafts 1st Layer & Inspect	2	0	16-Jul-14 A	17-Jul-14 A														
L08-7008	HVAC Firestop & Inspect (2)	1	0	16-Jul-14 A	16-Jul-14 A														
L09-7006	Pre-Rock Shafts 1st Layer & Inspect	2	0	16-Jul-14 A	17-Jul-14 A														
L09-7008	HVAC Firestop & Inspect (2)	1	0	16-Jul-14 A	16-Jul-14 A														
L10-7006	Pre-Rock Shafts 1st Layer & Inspect	2	0	16-Jul-14 A	17-Jul-14 A														
L10-7008	HVAC Firestop & Inspect (2)	1	0	16-Jul-14 A	16-Jul-14 A														
L17-7000	HVAC Riser/Damper - Install & Inspect	2	0	16-Jul-14 A	17-Jul-14 A														
L04-7124	Fire Sprinkler Rough-In	1	0	16-Jul-14 A	16-Jul-14 A														
L05-7124	Fire Sprinkler Rough-In	1	0	16-Jul-14 A	16-Jul-14 A														
L06-7124	Fire Sprinkler Rough-In	1	0	16-Jul-14 A	16-Jul-14 A														
L10-7108	Pre-Rock Shafts 1st Layer & Inspect	2	0	16-Jul-14 A	17-Jul-14 A														
L10-7110	HVAC Firestop & Inspect (2)	1	0	16-Jul-14 A	16-Jul-14 A														
L11-7108	Pre-Rock Shafts 1st Layer & Inspect	2	0	16-Jul-14 A	17-Jul-14 A														
L11-7110	HVAC Firestop & Inspect (2)	1	0	16-Jul-14 A	16-Jul-14 A														
L12-7108	Pre-Rock Shafts 1st Layer & Inspect	2	0	16-Jul-14 A	17-Jul-14 A														
L12-7110	HVAC Firestop & Inspect (2)	1	0	16-Jul-14 A	16-Jul-14 A														
L15-7104	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	16-Jul-14 A	17-Jul-14 A														
L15-7106	HVAC Firestop & Inspect (1)	1	0	16-Jul-14 A	16-Jul-14 A														

█ Actual Work      █ Critical Remain...  
█ Remaining Work    ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L16-7102	Install Vertical Heat Pump	1	0	16-Jul-14 A	16-Jul-14 A													
L17-7100	HVAC Riser/Damper - Install & Inspect	2	0	16-Jul-14 A	17-Jul-14 A													
L17-7102	Install Vertical Heat Pump	1	0	16-Jul-14 A	16-Jul-14 A													
ASI41r1	ASI No. 41 (Revised) - Kay Lang's Interior Design CD	0	0	16-Jul-14 A														
ASI43	ASI No. 43 - MDP's Electrical Revisions Rev. 19	0	0	16-Jul-14 A														
L03-7126	Fire Alarm / Elec Specialties Rough-In	1	0	17-Jul-14 A	17-Jul-14 A													
L04-7010	Pre-Rock Shafts 2nd Layer & Inspect	2	0	17-Jul-14 A	18-Jul-14 A													
L04-7012	HVAC Firestop & Inspect (3)	1	0	17-Jul-14 A	17-Jul-14 A													
L05-7010	Pre-Rock Shafts 2nd Layer & Inspect	2	0	17-Jul-14 A	18-Jul-14 A													
L05-7012	HVAC Firestop & Inspect (3)	1	0	17-Jul-14 A	17-Jul-14 A													
L06-7010	Pre-Rock Shafts 2nd Layer & Inspect	2	0	17-Jul-14 A	18-Jul-14 A													
L06-7012	HVAC Firestop & Inspect (3)	1	0	17-Jul-14 A	17-Jul-14 A													
L07-7010	Pre-Rock Shafts 2nd Layer & Inspect	2	0	17-Jul-14 A	18-Jul-14 A													
L07-7012	HVAC Firestop & Inspect (3)	1	0	17-Jul-14 A	17-Jul-14 A													
L08-7010	Pre-Rock Shafts 2nd Layer & Inspect	2	0	17-Jul-14 A	18-Jul-14 A													
L08-7012	HVAC Firestop & Inspect (3)	1	0	17-Jul-14 A	17-Jul-14 A													
L09-7010	Pre-Rock Shafts 2nd Layer & Inspect	2	0	17-Jul-14 A	18-Jul-14 A													
L09-7012	HVAC Firestop & Inspect (3)	1	0	17-Jul-14 A	17-Jul-14 A													
L10-7010	Pre-Rock Shafts 2nd Layer & Inspect	2	0	17-Jul-14 A	18-Jul-14 A													
L10-7012	HVAC Firestop & Inspect (3)	1	0	17-Jul-14 A	17-Jul-14 A													
L07-7116	Frame Walls	1	0	17-Jul-14 A	17-Jul-14 A													
L07-7118	Install HM Door Frame	1	0	17-Jul-14 A	17-Jul-14 A													
L08-7116	Frame Walls	1	0	17-Jul-14 A	17-Jul-14 A													
L08-7118	Install HM Door Frame	1	0	17-Jul-14 A	17-Jul-14 A													
L09-7116	Frame Walls	1	0	17-Jul-14 A	17-Jul-14 A													
L10-7112	Pre-Rock Shafts 2nd Layer & Inspect	2	0	17-Jul-14 A	18-Jul-14 A													
L10-7114	HVAC Firestop & Inspect (3)	1	0	17-Jul-14 A	17-Jul-14 A													

█ Actual Work     █ Critical Remai...  
█ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project	All Activities	Schedule Status Date 15-Jun-15
--------------------------------	----------------	--------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
L11-7112	Pre-Rock Shafts 2nd Layer & Inspect	2	0	17-Jul-14 A	18-Jul-14 A																																					
L11-7114	HVAC Firestop & Inspect (3)	1	0	17-Jul-14 A	17-Jul-14 A																																					
L12-7112	Pre-Rock Shafts 2nd Layer & Inspect	2	0	17-Jul-14 A	18-Jul-14 A																																					
L12-7114	HVAC Firestop & Inspect (3)	1	0	17-Jul-14 A	17-Jul-14 A																																					
L16-7104	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	17-Jul-14 A	18-Jul-14 A																																					
L16-7106	HVAC Firestop & Inspect (1)	1	0	17-Jul-14 A	17-Jul-14 A																																					
ASI42	ASI No. 42 - JBA's Arch Revs to Lobby and Concierr	0	0	17-Jul-14 A																																						
ASI45	ASI No. 45 - JBA's Revised Guestroom Suite Layouts	0	0	17-Jul-14 A																																						
L03-8608	L3 Pool - Electrical R/I	5	0	18-Jul-14 A	10-Nov-14 A																																					
L03-8610	L3 Pool - Fire Alarm / Elec Specialties R/I	5	0	18-Jul-14 A	10-Nov-14 A																																					
L15-7108	Pre-Rock Shafts 1st Layer & Inspect	2	0	18-Jul-14 A	21-Jul-14 A																																					
L15-7110	HVAC Firestop & Inspect (2)	1	0	18-Jul-14 A	18-Jul-14 A																																					
L17-7104	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	18-Jul-14 A	21-Jul-14 A																																					
L17-7106	HVAC Firestop & Inspect (1)	1	0	18-Jul-14 A	18-Jul-14 A																																					
LL2-2052	LL2 - Install fuel piping and exhaust duct to Generatc	8	0	21-Jul-14 A	15-Aug-14 A																																					
L04-7014	Frame Wall & Soffit (x41/x42)	1	0	21-Jul-14 A	21-Jul-14 A																																					
L04-7016	Install HM door frame	1	0	21-Jul-14 A	21-Jul-14 A																																					
L07-7124	Fire Sprinkler Rough-In	1	0	21-Jul-14 A	21-Jul-14 A																																					
L08-7124	Fire Sprinkler Rough-In	1	0	21-Jul-14 A	21-Jul-14 A																																					
L10-7116	Frame Walls	1	0	21-Jul-14 A	21-Jul-14 A																																					
L16-7108	Pre-Rock Shafts 1st Layer & Inspect	2	0	21-Jul-14 A	22-Jul-14 A																																					
L16-7110	HVAC Firestop & Inspect (2)	1	0	21-Jul-14 A	21-Jul-14 A																																					
L17-7110	HVAC Firestop & Inspect (2)	1	0	22-Jul-14 A	22-Jul-14 A																																					
ASI41r2	ASI No. 41 (Revised) - Kay Lang's Interior Design Spr	0	0	22-Jul-14 A																																						
ASI44	ASI No. 44 - MDP's Mechanical Revisions Rev. 17	0	0	24-Jul-14 A																																						
MPT-1002	Tower - Install Elevation 35 (east elevation-south half,	8	0	25-Jul-14 A	04-Aug-14 A																																					
L16-7004	HVAC Firestop & Inspect (1)	1	0	25-Jul-14 A	25-Jul-14 A																																					

█ Actual Work      █ Critical Remai...  
█ Remaining Work    ◆ Milestone

High Rise Hotel Sample Project	All Activities	Schedule Status Date 15-Jun-15
--------------------------------	----------------	--------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
L11-7002	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	28-Jul-14 A	29-Jul-14 A																																					
L12-7002	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	28-Jul-14 A	29-Jul-14 A																																					
L12-7004	HVAC Firestop & Inspect (1)	1	0	28-Jul-14 A	28-Jul-14 A																																					
L14-7002	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	28-Jul-14 A	29-Jul-14 A																																					
L14-7004	HVAC Firestop & Inspect (1)	1	0	28-Jul-14 A	28-Jul-14 A																																					
L15-7000	HVAC Riser/Damper - Install & Inspect	2	0	28-Jul-14 A	29-Jul-14 A																																					
L16-7002	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	28-Jul-14 A	29-Jul-14 A																																					
L10-6223	Frame Corridor Ceilings	2	0	29-Jul-14 A	30-Jul-14 A																																					
L11-7008	HVAC Firestop & Inspect (2)	1	0	29-Jul-14 A	29-Jul-14 A																																					
L15-7002	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	29-Jul-14 A	30-Jul-14 A																																					
L15-7004	HVAC Firestop & Inspect (1)	1	0	29-Jul-14 A	29-Jul-14 A																																					
L11-7006	Pre-Rock Shafts 1st Layer & Inspect	2	0	30-Jul-14 A	31-Jul-14 A																																					
L12-7006	Pre-Rock Shafts 1st Layer & Inspect	2	0	30-Jul-14 A	31-Jul-14 A																																					
L12-7008	HVAC Firestop & Inspect (2)	1	0	30-Jul-14 A	30-Jul-14 A																																					
L14-7006	Pre-Rock Shafts 1st Layer & Inspect	2	0	30-Jul-14 A	31-Jul-14 A																																					
L14-7008	HVAC Firestop & Inspect (2)	1	0	30-Jul-14 A	30-Jul-14 A																																					
L16-7008	HVAC Firestop & Inspect (2)	1	0	30-Jul-14 A	30-Jul-14 A																																					
I-1304	Prep Kitchen - Additional framing (ASI 30)	2	0	01-Aug-14 A	01-Aug-14 A																																					
I-2302	Framing "Go Back" work at LL1 for RFI 233	3	0	01-Aug-14 A	04-Aug-14 A																																					
I-2502	Electrical rework at LL1 for ASIs 7, 9r2, 14, 27	4	0	01-Aug-14 A	08-Aug-14 A																																					
L12-6036	Framing Around Heat Pump & Soffit	3	0	01-Aug-14 A	04-Aug-14 A																																					
L1B-6016I	A/V vendor & equipment (EQUIPMENT BY OTHERS,	10	0	01-Aug-14 A	15-Aug-14 A																																					
MPL4-1000	Upper L4 Ballroom - Install Elevations 1, 2 & 3 (south	4	0	01-Aug-14 A	01-Aug-14 A																																					
MPT-1000	Tower - Install Elevations 26-27 (west elevation) [DEL	13	0	01-Aug-14 A	01-Aug-14 A																																					
MPP-1002	Podium - Install Elevations 1 & 2 (west elevation, sou	4	0	01-Aug-14 A	01-Aug-14 A																																					
MPP-1008	Podium - Install Elevations 7 & 8 (north & east elevati	9	0	01-Aug-14 A	01-Aug-14 A																																					
MPL4-1002	Upper L4 Ballroom - Install Elevation 10 (west elevati	4	0	01-Aug-14 A	01-Aug-14 A																																					

█ Actual Work      █ Critical Remai...  
█ Remaining Work    ◆ ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
MPL4-1004	Upper L4 Ballroom - Install Elevation 9 (north elevatio	4	0	01-Aug-14 A	01-Aug-14 A													
MPT-1006	Tower - Install Elevation 40 (east return-east end) [DE	5	0	01-Aug-14 A	01-Aug-14 A													
MPT-1010	Tower - Install Elevations 51 (north elevation) [DELET	8	0	01-Aug-14 A	01-Aug-14 A													
I-4004	East Stitched - Install metal panels [DELETED]	5	0	01-Aug-14 A	01-Aug-14 A													
L09-7014	Frame Wall & Soffit (x41/x42)	1	0	01-Aug-14 A	01-Aug-14 A													
L09-7016	Install HM door frame	1	0	01-Aug-14 A	01-Aug-14 A													
L10-7014	Frame Wall & Soffit (x41/x42)	1	0	01-Aug-14 A	01-Aug-14 A													
L10-7016	Install HM door frame	1	0	01-Aug-14 A	01-Aug-14 A													
L11-7010	Pre-Rock Shafts 2nd Layer & Inspect	2	0	01-Aug-14 A	04-Aug-14 A													
L11-7012	HVAC Firestop & Inspect (3)	1	0	01-Aug-14 A	01-Aug-14 A													
L15-7006	Pre-Rock Shafts 1st Layer & Inspect	2	0	01-Aug-14 A	04-Aug-14 A													
L15-7008	HVAC Firestop & Inspect (2)	1	0	01-Aug-14 A	01-Aug-14 A													
L14-7106	HVAC Firestop & Inspect (1)	1	0	01-Aug-14 A	04-Aug-14 A													
L15-7112	Pre-Rock Shafts 2nd Layer & Inspect	2	0	01-Aug-14 A	04-Aug-14 A													
L15-7114	HVAC Firestop & Inspect (3)	1	0	01-Aug-14 A	01-Aug-14 A													
L17-7108	Pre-Rock Shafts 1st Layer & Inspect	2	0	01-Aug-14 A	04-Aug-14 A													
MPT-1010b	Tower - Install Elevation 45 [DELETED]	5	0	01-Aug-14 A	01-Aug-14 A													
ASI46	ASI No. 46 - Concept Services Revised Kitchen Drawi	0	0	01-Aug-14 A														
L16-6036	Framing Around Heat Pump & Soffit	3	0	04-Aug-14 A	05-Aug-14 A													
L11-6223	Frame Corridor Ceilings	4	0	04-Aug-14 A	08-Aug-14 A													
L04-7020	HVAC Rough-In	1	0	04-Aug-14 A	04-Aug-14 A													
L05-7018	Electrical Rough-In	1	0	04-Aug-14 A	04-Aug-14 A													
L05-7024	Fire Alarm / Elec Specialties Rough-In	1	0	04-Aug-14 A	04-Aug-14 A													
L06-7018	Electrical Rough-In	1	0	04-Aug-14 A	04-Aug-14 A													
L06-7024	Fire Alarm / Elec Specialties Rough-In	1	0	04-Aug-14 A	04-Aug-14 A													
L07-7018	Electrical Rough-In	1	0	04-Aug-14 A	04-Aug-14 A													
L07-7024	Fire Alarm / Elec Specialties Rough-In	1	0	04-Aug-14 A	04-Aug-14 A													

█ Actual Work      █ Critical Remai...  
█ Remaining Work    ◆ Milestone



High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L11-7022	Fire Sprinkler Rough-In	1	0	06-Aug-14 A	06-Aug-14 A													
L16-7006	Pre-Rock Shafts 1st Layer & Inspect	2	0	06-Aug-14 A	07-Aug-14 A													
L14-7112	Pre-Rock Shafts 2nd Layer & Inspect	2	0	06-Aug-14 A	07-Aug-14 A													
L14-7114	HVAC Firestop & Inspect (3)	1	0	06-Aug-14 A	06-Aug-14 A													
L16-7112	Pre-Rock Shafts 2nd Layer & Inspect	2	0	06-Aug-14 A	07-Aug-14 A													
L16-7114	HVAC Firestop & Inspect (3)	1	0	06-Aug-14 A	06-Aug-14 A													
EL-1220	Elevator fronts delivered	0	0	07-Aug-14 A														
L12-6034	Insulation & Fire Caulk at Heat Pumps	2	0	08-Aug-14 A	11-Aug-14 A													
L14-6034	Insulation & Fire Caulk at Heat Pumps	2	0	08-Aug-14 A	11-Aug-14 A													
L14-6036	Framing Around Heat Pump & Soffit	3	0	08-Aug-14 A	12-Aug-14 A													
L12-6038	Electrical at Heat Pump & Soffit	1	0	08-Aug-14 A	08-Aug-14 A													
L12-6223	Frame Corridor Ceilings	4	0	08-Aug-14 A	12-Aug-14 A													
L11-7016	Install HM door frame	1	0	08-Aug-14 A	08-Aug-14 A													
L12-7010	Pre-Rock Shafts 2nd Layer & Inspect	2	0	08-Aug-14 A	11-Aug-14 A													
L12-7012	HVAC Firestop & Inspect (3)	1	0	08-Aug-14 A	08-Aug-14 A													
L14-7010	Pre-Rock Shafts 2nd Layer & Inspect	2	0	08-Aug-14 A	11-Aug-14 A													
L14-7012	HVAC Firestop & Inspect (3)	1	0	08-Aug-14 A	08-Aug-14 A													
L15-7010	Pre-Rock Shafts 2nd Layer & Inspect	2	0	08-Aug-14 A	11-Aug-14 A													
L15-7012	HVAC Firestop & Inspect (3)	1	0	08-Aug-14 A	08-Aug-14 A													
L16-7010	Pre-Rock Shafts 2nd Layer & Inspect	2	0	08-Aug-14 A	11-Aug-14 A													
L16-7012	HVAC Firestop & Inspect (3)	1	0	08-Aug-14 A	08-Aug-14 A													
L17-7112	Pre-Rock Shafts 2nd Layer & Inspect	2	0	08-Aug-14 A	11-Aug-14 A													
L17-7114	HVAC Firestop & Inspect (3)	1	0	08-Aug-14 A	08-Aug-14 A													
ASI48	ASI No. 48 - MDP Revisions to Electrical & Plumbing	0	0	08-Aug-14 A														
L14-6040	Test Heat Pumps - L11, L12 and L14	3	0	11-Aug-14 A	13-Aug-14 A													
PH-6026	PH - Insulation/Vapor Barrier/GWB at Exterior Walls	3	0	11-Aug-14 A	13-Aug-14 A													
L11-6034	Insulation & Fire Caulk at Heat Pumps	2	0	12-Aug-14 A	13-Aug-14 A													

█ Actual Work     █ Critical Remai...  
█ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15																
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015								
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr					
L11-6038	Electrical at Heat Pump & Soffit	1	0	12-Aug-14 A	12-Aug-14 A																		
L10-7026	Inspections for GWB Cover	1	0	12-Aug-14 A	12-Aug-14 A																		
L12-7014	Frame Wall & Soffit (x41/x42)	1	0	12-Aug-14 A	12-Aug-14 A																		
L12-7016	Install HM door frame	1	0	12-Aug-14 A	12-Aug-14 A																		
L14-7014	Frame Wall & Soffit (x41/x42)	1	0	12-Aug-14 A	12-Aug-14 A																		
L14-7016	Install HM door frame	1	0	12-Aug-14 A	12-Aug-14 A																		
L15-7014	Frame Wall & Soffit (x41/x42)	1	0	12-Aug-14 A	12-Aug-14 A																		
L15-7016	Install HM door frame	1	0	12-Aug-14 A	12-Aug-14 A																		
L14-6038	Electrical at Heat Pump & Soffit	1	0	13-Aug-14 A	13-Aug-14 A																		
L15-6034	Insulation & Fire Caulk at Heat Pumps	2	0	14-Aug-14 A	15-Aug-14 A																		
LL2E-8108	LL2 - Set fire pumps and equipment	5	0	14-Aug-14 A	29-Sep-14 A																		
L10-7028	GWB Hang/Tape/Finish	5	0	14-Aug-14 A	05-Dec-14 A																		
L12-7020	HVAC Rough-In	1	0	14-Aug-14 A	14-Aug-14 A																		
L12-7022	Fire Sprinkler Rough-In	1	0	14-Aug-14 A	14-Aug-14 A																		
L14-7020	HVAC Rough-In	1	0	14-Aug-14 A	14-Aug-14 A																		
L14-7022	Fire Sprinkler Rough-In	1	0	14-Aug-14 A	14-Aug-14 A																		
L15-7020	HVAC Rough-In	1	0	14-Aug-14 A	14-Aug-14 A																		
L15-7022	Fire Sprinkler Rough-In	1	0	14-Aug-14 A	14-Aug-14 A																		
L16-7020	HVAC Rough-In	1	0	14-Aug-14 A	14-Aug-14 A																		
L1BOH2-6008	Int Wall Framing & Inspection	5	0	14-Aug-14 A	20-Aug-14 A																		
I-4106	Install added trap primers - L1	1	0	15-Aug-14 A	15-Aug-14 A																		
L14-6223	Frame Corridor Ceilings	4	0	15-Aug-14 A	16-Aug-14 A																		
L03-8136	Install Counter Subtops	3	0	15-Aug-14 A	18-Aug-14 A																		
LL2-2054	LL2 - GWB, Hang 1st Layer at Laundry Room	1	0	16-Aug-14 A	16-Aug-14 A																		
LL2E-8112	LL2 - Form/Pour Fire Pump Pads/Curbs	2	0	16-Aug-14 A	18-Aug-14 A																		
LL1-6014a	L1 bar redesign - rework plumbing at ceilings	10	0	18-Aug-14 A	05-Jan-15 A																		
L15-6223	Frame Corridor Ceilings	4	0	18-Aug-14 A	21-Aug-14 A																		

 Actual Work    
  Critical Remai...  
 Remaining Work    
  Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L17-7002	Frame Shaft Wall/Core Board/Firestop & Inspect	2	0	18-Aug-14 A	19-Aug-14 A													
L17-7004	HVAC Firestop & Inspect (1)	1	0	18-Aug-14 A	18-Aug-14 A													
L04-8136	Install Counter Subtops	5	0	18-Aug-14 A	22-Aug-14 A													
LL1-6014lc	L1 bar redesign - rework electrical at ceilings	10	0	18-Aug-14 A	05-Jan-15 A													
LL2E-8114	LL2 - Set Tube Steel at Door	1	0	19-Aug-14 A	19-Aug-14 A													
L17-7006	Pre-Rock Shafts 1st Layer & Inspect	2	0	20-Aug-14 A	21-Aug-14 A													
L17-7008	HVAC Firestop & Inspect (2)	1	0	20-Aug-14 A	20-Aug-14 A													
L05-8136	Install Counter Subtops	3	0	20-Aug-14 A	26-Aug-14 A													
L06-8136	Bathrooms - Install Counter Subtops	3	0	20-Aug-14 A	13-Oct-14 A													
L16-6223	Frame Corridor Ceilings	4	0	21-Aug-14 A	29-Aug-14 A													
L17-7010	Pre-Rock Shafts 2nd Layer & Inspect	2	0	21-Aug-14 A	22-Aug-14 A													
L17-7012	HVAC Firestop & Inspect (3)	1	0	21-Aug-14 A	21-Aug-14 A													
L1BOH2-6016	Electrical RI	4	0	21-Aug-14 A	02-Oct-14 A													
L1BOH2-6022	Fire Alarm / Elec Specialties RI	4	0	21-Aug-14 A	02-Oct-14 A													
L1BOH2-6018	HVAC RI	4	0	21-Aug-14 A	17-Oct-14 A													
L15-6038	Electrical at Heat Pump & Soffit	1	0	22-Aug-14 A	22-Aug-14 A													
L17-7020	HVAC Rough-In	1	0	22-Aug-14 A	22-Aug-14 A													
L17-7022	Fire Sprinkler Rough-In	1	0	22-Aug-14 A	22-Aug-14 A													
LL2E-8116	LL2 - Set Door Jamb	1	0	22-Aug-14 A	22-Aug-14 A													
ASI49	ASI No. 49 - SCA Transformer Vault Alcove Connectic	0	0	22-Aug-14 A														
L03-8201	Install ACT Grid @ Corridors	2	0	25-Aug-14 A	26-Aug-14 A													
L04-8201	Install ACT Grid @ Corridors	2	0	25-Aug-14 A	26-Aug-14 A													
L04-7026	Inspections for GWB Cover	1	0	25-Aug-14 A	25-Aug-14 A													
L04-7028	GWB Hang/Tape/Finish	5	0	25-Aug-14 A	29-Aug-14 A													
L05-7014	Frame Wall & Soffit (x41/x42)	1	0	25-Aug-14 A	25-Aug-14 A													
L05-7016	Install HM door frame	1	0	25-Aug-14 A	25-Aug-14 A													
L06-7014	Frame Wall & Soffit (x41/x42)	1	0	25-Aug-14 A	25-Aug-14 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15													
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015					
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr		
L06-7016	Install HM door frame	1	0	25-Aug-14 A	25-Aug-14 A															
L07-7014	Frame Wall & Soffit (x41/x42)	1	0	25-Aug-14 A	25-Aug-14 A															
L07-7016	Install HM door frame	1	0	25-Aug-14 A	25-Aug-14 A															
L08-7014	Frame Wall & Soffit (x41/x42)	1	0	25-Aug-14 A	25-Aug-14 A															
L08-7016	Install HM door frame	1	0	25-Aug-14 A	25-Aug-14 A															
L11-7026	Inspections for GWB Cover	1	0	25-Aug-14 A	25-Aug-14 A															
L12-7018	Electrical Rough-In	1	0	25-Aug-14 A	25-Aug-14 A															
L14-7018	Electrical Rough-In	1	0	25-Aug-14 A	25-Aug-14 A															
L16-7014	Frame Wall & Soffit (x41/x42)	1	0	25-Aug-14 A	25-Aug-14 A															
L16-7016	Install HM door frame	1	0	25-Aug-14 A	25-Aug-14 A															
L17-7014	Frame Wall & Soffit (x41/x42)	1	0	25-Aug-14 A	25-Aug-14 A															
L17-7016	Install HM door frame	1	0	25-Aug-14 A	25-Aug-14 A															
L11-7116	Frame Walls	1	0	25-Aug-14 A	25-Aug-14 A															
L11-7118	Install HM Door Frame	1	0	25-Aug-14 A	25-Aug-14 A															
L12-7116	Frame Walls	1	0	25-Aug-14 A	25-Aug-14 A															
L12-7118	Install HM Door Frame	1	0	25-Aug-14 A	25-Aug-14 A															
L14-7116	Frame Walls	1	0	25-Aug-14 A	25-Aug-14 A															
L14-7118	Install HM Door Frame	1	0	25-Aug-14 A	25-Aug-14 A															
L15-7116	Frame Walls	1	0	25-Aug-14 A	25-Aug-14 A															
L15-7118	Install HM Door Frame	1	0	25-Aug-14 A	25-Aug-14 A															
L16-7116	Frame Walls	1	0	25-Aug-14 A	25-Aug-14 A															
L16-7118	Install HM Door Frame	1	0	25-Aug-14 A	25-Aug-14 A															
L03-8123	Bathroom "Barn Doors" On Site	0	0	25-Aug-14 A																
LL3-6026	LL3 - Set Elevator Fronts (Cars 1-4)	1	0	25-Aug-14 A	27-Aug-14 A															
LL2-6026	LL2 - Set Elevator Fronts (Cars 1-4)	1	0	25-Aug-14 A	27-Aug-14 A															
LL1-Z3-6026	Set Elevator Fronts (Cars 1-4)	1	0	25-Aug-14 A	27-Aug-14 A															
L1BOH2-6026	Set Elevator Fronts (Cars 1-4)	1	0	25-Aug-14 A	27-Aug-14 A															

█ Actual Work      █ Critical Remai...  
█ Remaining Work    ◆ Milestone

High Rise Hotel Sample Project	All Activities	Schedule Status Date 15-Jun-15
--------------------------------	----------------	--------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
L02-6026	L2 - Set Elevator Fronts (Cars 1-4	1	0	25-Aug-14 A	27-Aug-14 A																																					
L03-8397	Set Elevator Fronts (Cars 1-4)	1	0	25-Aug-14 A	27-Aug-14 A																																					
L04-8397	Set Elevator Fronts (Cars 1-4)	1	0	25-Aug-14 A	27-Aug-14 A																																					
L05-8397	Set Elevator Fronts (Cars 1-4)	1	0	25-Aug-14 A	27-Aug-14 A																																					
L06-8397	Set Elevator Fronts (Cars 1-4)	1	0	25-Aug-14 A	27-Aug-14 A																																					
L07-8397	Set Elevator Fronts (Cars 1-4)	1	0	25-Aug-14 A	27-Aug-14 A																																					
L08-8397	Set Elevator Fronts (Cars 1-4)	1	0	25-Aug-14 A	27-Aug-14 A																																					
L09-8397	Set Elevator Fronts (Cars 1-4)	1	0	25-Aug-14 A	27-Aug-14 A																																					
L10-8397	Set Elevator Fronts (Cars 1-4)	1	0	25-Aug-14 A	27-Aug-14 A																																					
L11-8397	Set Elevator Fronts (Cars 1-4)	1	0	25-Aug-14 A	27-Aug-14 A																																					
L12-8397	Set Elevator Fronts (Cars 1-4)	1	0	25-Aug-14 A	27-Aug-14 A																																					
L14-8397	Set Elevator Fronts (Cars 1-4)	1	0	25-Aug-14 A	28-Aug-14 A																																					
L15-8397	Set Elevator Fronts (Cars 1-4)	1	0	25-Aug-14 A	28-Aug-14 A																																					
L16-8397	Set Elevator Fronts (Cars 1-4)	1	0	25-Aug-14 A	29-Aug-14 A																																					
L17-8397	Set Elevator Fronts (Cars 1-4)	1	0	25-Aug-14 A	29-Aug-14 A																																					
MPT-1008	Tower - Install E/W Wing, N. Side West Half (Elev 50,)	7	0	26-Aug-14 A	03-Oct-14 A																																					
L06-6005	CMU Fire Caulk/Clips	2	0	26-Aug-14 A	01-Nov-14 A																																					
L07-6005	CMU Fire Caulk/Clips	2	0	26-Aug-14 A	01-Nov-14 A																																					
L08-6005	CMU Fire Caulk/Clips	2	0	26-Aug-14 A	01-Nov-14 A																																					
L05-7026	Inspections for GWB Cover	1	0	26-Aug-14 A	26-Aug-14 A																																					
L05-7028	GWB Hang/Tape/Finish	5	0	26-Aug-14 A	29-Aug-14 A																																					
L11-7028	GWB Hang/Tape/Finish	5	0	26-Aug-14 A	08-Dec-14 A																																					
L12-7024	Fire Alarm / Elec Specialties Rough-In	1	0	26-Aug-14 A	26-Aug-14 A																																					
L14-7024	Fire Alarm / Elec Specialties Rough-In	1	0	26-Aug-14 A	26-Aug-14 A																																					
L03-8105a	Painting - Split Door Jambs	1	0	26-Aug-14 A	26-Aug-14 A																																					
L09-6005	CMU Fire Caulk/Clips	2	0	27-Aug-14 A	01-Nov-14 A																																					
L10-6005	CMU Fire Caulk/Clips	2	0	27-Aug-14 A	01-Nov-14 A																																					

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013			2014			2015					
							Jan	Feb	Mar	Jan	Feb	Mar	Jan	Feb	Mar			
L11-6005	CMU Fire Caulk/Clips	2	0	27-Aug-14 A	01-Nov-14 A							■						
L12-6005	CMU Fire Caulk/Clips	2	0	27-Aug-14 A	01-Nov-14 A							■						
L14-6005	CMU Fire Caulk/Clips	2	0	27-Aug-14 A	01-Nov-14 A							■						
L15-6005	CMU Fire Caulk/Clips	2	0	27-Aug-14 A	01-Nov-14 A							■						
L16-6005	CMU Fire Caulk/Clips	2	0	27-Aug-14 A	01-Nov-14 A							■						
L05-8201	Install ACT Grid @ Corridors	2	0	27-Aug-14 A	28-Aug-14 A													
L16-7022	Fire Sprinkler Rough-In	1	0	27-Aug-14 A	27-Aug-14 A													
L04-8105a	Painting - Split Door Jambs	1	0	27-Aug-14 A	27-Aug-14 A													
L06-8105a	Painting - Split Door Jambs	1	0	27-Aug-14 A	27-Aug-14 A													
EP-5110a	L1 - Install Steel at Revolving Door Opening	3	0	27-Aug-14 A	29-Aug-14 A													
L05-8105a	Painting - Split Door Jambs	1	0	28-Aug-14 A	28-Aug-14 A													
ASI50	ASI No. 50 - Updated S1 Plumbing Fixture	0	0	28-Aug-14 A								◆						
I-4102	Install added trap primers - LL2	1	0	29-Aug-14 A	29-Aug-14 A													
I-4108	Install added trap primers - L2	1	0	29-Aug-14 A	29-Aug-14 A													
I-4110	Install added trap primers - L3	1	0	29-Aug-14 A	29-Aug-14 A													
I-4112	Install added trap primers - Roof PH	1	0	29-Aug-14 A	29-Aug-14 A													
L03-8124d	Flooring On Site and Acclimated	2	0	29-Aug-14 A	01-Sep-14 A													
ASI47	ASI No. 47 - Architectural and Interior Design Revisor	0	0	29-Aug-14 A								◆						
L02-5102	L2 - Storefront Frames	3	0	02-Sep-14 A	04-Sep-14 A													
L04-6005	CMU Fire Caulk/Clips	2	0	02-Sep-14 A	01-Nov-14 A							■						
L05-6005	CMU Fire Caulk/Clips	2	0	02-Sep-14 A	01-Nov-14 A							■						
L17-6005	CMU Fire Caulk/Clips	2	0	02-Sep-14 A	01-Nov-14 A							■						
L03-7026	Inspections for GWB Cover	1	0	02-Sep-14 A	02-Sep-14 A													
L12-7026	Inspections for GWB Cover	1	0	02-Sep-14 A	02-Sep-14 A													
L14-7026	Inspections for GWB Cover	1	0	02-Sep-14 A	02-Sep-14 A													
L07-8136	Install Counter Subtops	3	0	02-Sep-14 A	04-Sep-14 A													
LL1-Z3-FCC10	FCC - Set Jamb	1	0	02-Sep-14 A	03-Sep-14 A													

■ Actual Work      ■ Critical Remai...  
■ Remaining Work    ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
MPT-1004	Tower - Install E/W Wing, S. Side w/o Windows (Elev	10	0	03-Sep-14 A	17-Oct-14 A													
L03-7028	GWB Hang/Tape/Finish	5	0	03-Sep-14 A	02-Dec-14 A													
L12-7028	GWB Hang/Tape/Finish	5	0	03-Sep-14 A	08-Dec-14 A													
L03-8126a	Doors & Hardware On Site	0	0	03-Sep-14 A														
LL1-Z3-FCC12	FCC - Sheetrock Outside Wall	1	0	03-Sep-14 A	03-Sep-14 A													
ASI46r1	ASI No. 46 (Revised) - Revised Kitchen Equipment M	0	0	03-Sep-14 A														
L16-6034	Insulation & Fire Caulk at Heat Pumps	2	0	04-Sep-14 A	04-Sep-14 A													
L17-6223	Frame Corridor Ceilings	4	0	04-Sep-14 A	11-Sep-14 A													
L02-5104b	L2 - Install Storefront Temporary Enclosures	1	0	04-Sep-14 A	05-Sep-14 A													
LL1-Z3-FCC14	FCC - Verify Fire Caulk OK & Inspect Room OK to 2nc	1	0	04-Sep-14 A	04-Sep-14 A													
I-3008	ASI 38/ Coordinate and perform x-ray examination	7	0	04-Sep-14 A	24-Sep-14 A													
L02-5104a	L2 - Measure/Fabricate Storefront Glazing	15	0	05-Sep-14 A	18-Sep-14 A													
LL1-Z3-FCC16	FCC - GWB, Hang 2nd Layer	2	0	05-Sep-14 A	08-Sep-14 A													
ASI52	ASI No. 52 - MDP Electrical Revisions Rev. 21	0	0	05-Sep-14 A														
I-5028	RFI 687 - Planter at Porte Cochere Grid V & 25	1	0	05-Sep-14 A	10-Sep-14 A													
L03-8395	Framing at Elevator Lobby	3	0	08-Sep-14 A	15-Sep-14 A													
L04-8395	Framing at Elevator Lobby	3	0	08-Sep-14 A	16-Sep-14 A													
L15-7018	Electrical Rough-In	1	0	08-Sep-14 A	08-Sep-14 A													
EL-1228	Construct/Approve elevator lobby framing mockup (L	3	0	08-Sep-14 A	09-Sep-14 A													
LL2E-8118	LL2 - Frame Infill, Install Densglass & Inspect at Fire I	2	0	08-Sep-14 A	09-Sep-14 A													
L05-8403	Fire Sprinkler Rough-In at Elevator Lobby	2	0	09-Sep-14 A	09-Sep-14 A													
L06-7026	Inspections for GWB Cover	1	0	09-Sep-14 A	09-Sep-14 A													
L08-7026	Inspections for GWB Cover	1	0	09-Sep-14 A	09-Sep-14 A													
L15-7024	Fire Alarm / Elec Specialties Rough-In	1	0	09-Sep-14 A	09-Sep-14 A													
L16-7018	Electrical Rough-In	1	0	09-Sep-14 A	09-Sep-14 A													
L16-7024	Fire Alarm / Elec Specialties Rough-In	1	0	09-Sep-14 A	09-Sep-14 A													
L3-5104a	L3 - Measure/Fabricate Storefront Glazing	15	0	09-Sep-14 A	30-Sep-14 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone



High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
LL1-Z3-FCC18	FCC - Install Temp Door	1	0	15-Sep-14 A	15-Sep-14 A													
LL2-2058a	LL2 - GWB Hang 1st Layer	5	0	15-Sep-14 A	19-Sep-14 A													
LL2-2064	LL2 - Generator Room - Finish Exhaust Piping	2	0	15-Sep-14 A	16-Sep-14 A													
I-3010	ASI 38/ Prepare proposal for MEP relocations	2	0	15-Sep-14 A	16-Sep-14 A													
ASI51	ASI No. 51 - Interior Design Revisions	0	0	15-Sep-14 A														
L16-6038	Electrical at Heat Pump & Soffit	1	0	16-Sep-14 A	16-Sep-14 A													
L07-8403	Fire Sprinkler Rough-In at Elevator Lobby	1	0	16-Sep-14 A	16-Sep-14 A													
L09-8403	Fire Sprinkler Rough-In at Elevator Lobby	1	0	16-Sep-14 A	17-Sep-14 A													
L10-8403	Fire Sprinkler Rough-In at Elevator Lobby	1	0	16-Sep-14 A	17-Sep-14 A													
L14-8395	Framing at Elevator Lobby	4	0	16-Sep-14 A	18-Sep-14 A													
L15-8395	Framing at Elevator Lobby	4	0	16-Sep-14 A	18-Sep-14 A													
L03-8121	Install Bathroom "Bam Doors"	4	0	16-Sep-14 A	19-Sep-14 A													
L16-7028	GWB Hang/Tape/Finish	5	0	16-Sep-14 A	08-Dec-14 A													
L17-7018	Electrical Rough-In	1	0	16-Sep-14 A	16-Sep-14 A													
L17-7024	Fire Alarm / Elec Specialties Rough-In	1	0	16-Sep-14 A	16-Sep-14 A													
L09-7118	Install HM Door Frame	1	0	16-Sep-14 A	16-Sep-14 A													
L10-7118	Install HM Door Frame	1	0	16-Sep-14 A	16-Sep-14 A													
LL3-6028	LL3 - Frame Elevator Lobby	2	0	16-Sep-14 A	17-Sep-14 A													
LL4-6026	LL4 - Set Elevator Fronts (Cars 1-4)	1	0	16-Sep-14 A	16-Sep-14 A													
I-3012	ASI 38/ Owner approve proposal for MEP relocations	3	0	16-Sep-14 A	19-Sep-14 A													
ASI50r1	ASI No. 50 (Revised) - Updated Plumbing Fixtgre K'	0	0	16-Sep-14 A														
L11-8403	Fire Sprinkler Rough-In at Elevator Lobby	1	0	17-Sep-14 A	17-Sep-14 A													
L12-8403	Fire Sprinkler Rough-In at Elevator Lobby	1	0	17-Sep-14 A	17-Sep-14 A													
L14-8403	Fire Sprinkler Rough-In at Elevator Lobby	1	0	17-Sep-14 A	17-Sep-14 A													
L15-8403	Fire Sprinkler Rough-In at Elevator Lobby	1	0	17-Sep-14 A	17-Sep-14 A													
L04-8121	Install Bathroom "Bam Doors"	4	0	17-Sep-14 A	22-Sep-14 A													
L17-7026	Inspections for GWB Cover	1	0	17-Sep-14 A	17-Sep-14 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L17-7116	Frame Walls	4	0	17-Sep-14 A	29-Sep-14 A													
LL2-2066	LL2 - Generator Room - Finish Fuel Piping	2	0	17-Sep-14 A	18-Sep-14 A													
L16-8395	Framing at Elevator Lobby	4	0	18-Sep-14 A	26-Sep-14 A													
L02-5104	L2 - Storefront Glazing	2	0	18-Sep-14 A	22-Sep-14 A													
L17-7028	GWB Hang/Tape/Finish	5	0	18-Sep-14 A	08-Dec-14 A													
LL4-6028	LL4 - Frame Elevator Lobby	2	0	18-Sep-14 A	02-Oct-14 A													
MPT-1010a	Tower - Install E/W Wing, West End (Elev 52,53)	8	0	18-Sep-14 A	10-Oct-14 A													
ASI44ca	ASI No. 44 - MDP's Mechanical Revisions Rev. 17 (C)	0	0	18-Sep-14 A														
LL2-2068	LL2 - Generator Room - Electrical Finishes	3	0	19-Sep-14 A	30-Sep-14 A													
L07-7026	Inspections for GWB Cover	1	0	22-Sep-14 A	22-Sep-14 A													
L09-7026	Inspections for GWB Cover	1	0	22-Sep-14 A	22-Sep-14 A													
L04-7122	HVAC Rough-In	1	0	22-Sep-14 A	22-Sep-14 A													
L05-7122	HVAC Rough-In	1	0	22-Sep-14 A	22-Sep-14 A													
L03-8140	Countertops On Site	0	0	22-Sep-14 A														
L03-8129a	Shower Doors On Site	0	0	22-Sep-14 A														
LL1-Z3-6028	Framing at Elevator Lobby	2	0	22-Sep-14 A	23-Sep-14 A													
L1BOH2-6028	Framing at Elevator Lobby	2	0	22-Sep-14 A	23-Sep-14 A													
LL2-2048a	LL2 - Move in Laundry Room Ironer	2	0	22-Sep-14 A	23-Sep-14 A													
LL2E-8122	LL2 - Hang GWB at Fire Pump Room	3	0	22-Sep-14 A	24-Sep-14 A													
LL1-Z3-FCC20	FCC - Rough-In and Install Panels	25	0	22-Sep-14 A	21-Nov-14 A													
I-3014	Core drill for MEP relocations	2	0	22-Sep-14 A	23-Sep-14 A													
L05-8402	Electrical Rough-In at Elevator Lobby	2	0	23-Sep-14 A	24-Sep-14 A													
L07-7028	GWB Hang/Tape/Finish	5	0	23-Sep-14 A	05-Dec-14 A													
L09-7028	GWB Hang/Tape/Finish	5	0	23-Sep-14 A	05-Dec-14 A													
L14-7028	GWB Hang/Tape/Finish	5	0	23-Sep-14 A	08-Dec-14 A													
L04-7120	Electrical Rough-In	2	0	23-Sep-14 A	24-Sep-14 A													
L05-7120	Electrical Rough-In	2	0	23-Sep-14 A	24-Sep-14 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities						Schedule Status Date 15-Jun-15														
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015							
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr				
L06-7122	HVAC Rough-In	1	0	23-Sep-14 A	23-Sep-14 A																	
L07-7122	HVAC Rough-In	1	0	23-Sep-14 A	23-Sep-14 A																	
ASI53ca	ASI No. 53 - Pool Chemical Storage System (City Appr	0	0	23-Sep-14 A																		◆
L04-8402	Electrical Rough-In at Elevator Lobby	2	0	24-Sep-14 A	24-Sep-14 A																	
L06-8402	Electrical Rough-In at Elevator Lobby	2	0	24-Sep-14 A	25-Sep-14 A																	
L07-8402	Electrical Rough-In at Elevator Lobby	2	0	24-Sep-14 A	25-Sep-14 A																	
L06-8201	Install ACT Grid @ Corridors	2	0	24-Sep-14 A	25-Sep-14 A																	
L07-8201	Install ACT Grid @ Corridors	2	0	24-Sep-14 A	25-Sep-14 A																	
L08-8201	Install ACT Grid @ Corridors	2	0	24-Sep-14 A	25-Sep-14 A																	
L04-7126	Fire Alarm / Elec Specialties Rough-In	1	0	24-Sep-14 A	24-Sep-14 A																	
L05-7126	Fire Alarm / Elec Specialties Rough-In	1	0	24-Sep-14 A	24-Sep-14 A																	
L06-7120	Electrical Rough-In	2	0	24-Sep-14 A	25-Sep-14 A																	
L07-7120	Electrical Rough-In	2	0	24-Sep-14 A	25-Sep-14 A																	
L08-7122	HVAC Rough-In	1	0	24-Sep-14 A	24-Sep-14 A																	
LL1-Z3-6030	Electrical RI at Elevator Lobby	2	0	24-Sep-14 A	25-Sep-14 A																	
LL2-2058	LL2 - Tape/Finish Laundry Room	3	0	24-Sep-14 A	26-Sep-14 A																	
I-5034	RFI 717 - Porte Cochere Paving Details	1	0	24-Sep-14 A	29-Oct-14 A																	■
L08-8402	Electrical Rough-In at Elevator Lobby	2	0	25-Sep-14 A	26-Sep-14 A																	
L17-8395	Framing at Elevator Lobby	4	0	25-Sep-14 A	29-Sep-14 A																	
L05-8121	Install Bathroom "Barn Doors"	4	0	25-Sep-14 A	29-Sep-14 A																	
L06-7126	Fire Alarm / Elec Specialties Rough-In	1	0	25-Sep-14 A	25-Sep-14 A																	
L07-7126	Fire Alarm / Elec Specialties Rough-In	1	0	25-Sep-14 A	25-Sep-14 A																	
L08-7120	Electrical Rough-In	2	0	25-Sep-14 A	26-Sep-14 A																	
LL2E-8124	LL2 - Temp-In Louver Opening at Fire Pump Room	2	0	25-Sep-14 A	26-Sep-14 A																	
L1-5104c	L1 - Install Storefront at Main Entry Facade	5	0	25-Sep-14 A	10-Oct-14 A																	■
I-5030	RFI 715 -Additional Site Paving Per City	1	0	25-Sep-14 A	14-Oct-14 A																	■
L16-8403	Fire Sprinkler Rough-In at Elevator Lobby	1	0	26-Sep-14 A	26-Sep-14 A																	

■ Actual Work      ■ Critical Remai...  
 ■ Remaining Work      ◆ Milestone

Page 32 of 159

TASK filter: All Activities  
 © Oracle Corporation

High Rise Hotel Sample Project	All Activities	Schedule Status Date 15-Jun-15
--------------------------------	----------------	--------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
L08-7126	Fire Alarm / Elec Specialties Rough-In	1	0	26-Sep-14 A	26-Sep-14 A																																					
L09-7122	HVAC Rough-In	1	0	26-Sep-14 A	26-Sep-14 A																																					
L10-7122	HVAC Rough-In	1	0	26-Sep-14 A	26-Sep-14 A																																					
L16-7124	Fire Sprinkler Rough-In	1	0	26-Sep-14 A	26-Sep-14 A																																					
L17-7124	Fire Sprinkler Rough-In	1	0	26-Sep-14 A	26-Sep-14 A																																					
L09-8402	Electrical Rough-In at Elevator Lobby	2	0	29-Sep-14 A	30-Sep-14 A																																					
L10-8402	Electrical Rough-In at Elevator Lobby	2	0	29-Sep-14 A	30-Sep-14 A																																					
L17-8403	Fire Sprinkler Rough-In at Elevator Lobby	1	0	29-Sep-14 A	29-Sep-14 A																																					
L09-8201	Install ACT Grid @ Corridors	2	0	29-Sep-14 A	30-Sep-14 A																																					
L10-8201	Install ACT Grid @ Corridors	2	0	29-Sep-14 A	30-Sep-14 A																																					
L09-7120	Electrical Rough-In	2	0	29-Sep-14 A	30-Sep-14 A																																					
L10-7120	Electrical Rough-In	2	0	29-Sep-14 A	30-Sep-14 A																																					
L11-7122	HVAC Rough-In	1	0	29-Sep-14 A	29-Sep-14 A																																					
L12-7122	HVAC Rough-In	1	0	29-Sep-14 A	29-Sep-14 A																																					
L14-7124	Fire Sprinkler Rough-In	1	0	29-Sep-14 A	29-Sep-14 A																																					
L15-7124	Fire Sprinkler Rough-In	1	0	29-Sep-14 A	29-Sep-14 A																																					
L17-7118	Install HM Door Frame	1	0	29-Sep-14 A	29-Sep-14 A																																					
LL3-6030	LL3 - Electrical RI at Elevator Lobby	2	0	29-Sep-14 A	02-Oct-14 A																																					
LL4-6030	LL4 - Electrical RI at Elevator Lobby	2	0	29-Sep-14 A	02-Oct-14 A																																					
LL2-6034	LL2 - Electrical RI at Elevator Lobby	2	0	29-Sep-14 A	02-Oct-14 A																																					
L1BOH2-6030	Electrical RI at Elevator Lobby	2	0	29-Sep-14 A	02-Oct-14 A																																					
L02-6030	L2 - Framing at Elevator Lobby & North Half	4	0	29-Sep-14 A	07-Oct-14 A																																					
MPT-1022	Tower - Caulking, west	8	0	29-Sep-14 A	03-Nov-14 A																																					
PH-6015	PH - Set Boilers and Pumps	12	0	29-Sep-14 A	15-Oct-14 A																																					
L11-8204	Bathrooms - Vinyl Wall Coverings	2	0	29-Sep-14 A	02-Oct-14 A																																					
L10-8204	Bathrooms - Vinyl Wall Covering	2	0	29-Sep-14 A	03-Oct-14 A																																					
L17-6034	Insulation & Fire Caulk at Heat Pumps	2	0	30-Sep-14 A	01-Oct-14 A																																					

High Rise Hotel Sample Project	All Activities	Schedule Status Date 15-Jun-15
--------------------------------	----------------	--------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
L11-8402	Electrical Rough-In at Elevator Lobby	2	0	30-Sep-14 A	01-Oct-14 A																																					
L12-8402	Electrical Rough-In at Elevator Lobby	2	0	30-Sep-14 A	01-Oct-14 A																																					
L07-8121	Install Bathroom "Barn Doors"	4	0	30-Sep-14 A	08-Oct-14 A																																					
L11-8201	Install ACT Grid @ Corridors	2	0	30-Sep-14 A	01-Oct-14 A																																					
L09-7124	Fire Sprinkler Rough-In	1	0	30-Sep-14 A	30-Sep-14 A																																					
L09-7126	Fire Alarm / Elec Specialties Rough-In	1	0	30-Sep-14 A	30-Sep-14 A																																					
L10-7124	Fire Sprinkler Rough-In	1	0	30-Sep-14 A	30-Sep-14 A																																					
L10-7126	Fire Alarm / Elec Specialties Rough-In	1	0	30-Sep-14 A	30-Sep-14 A																																					
L11-7120	Electrical Rough-In	2	0	30-Sep-14 A	01-Oct-14 A																																					
L12-7120	Electrical Rough-In	2	0	30-Sep-14 A	01-Oct-14 A																																					
L14-7122	HVAC Rough-In	1	0	30-Sep-14 A	30-Sep-14 A																																					
L15-7122	HVAC Rough-In	1	0	30-Sep-14 A	30-Sep-14 A																																					
LL2-2072	Generator - Complete generator and annunciator cor	5	0	30-Sep-14 A	21-Oct-14 A																																					
L17-6040	Test Heat Pumps - L16 and L17	3	0	01-Oct-14 A	06-Oct-14 A																																					
L17-6036	Framing Around Heat Pump & Soffit	3	0	01-Oct-14 A	06-Oct-14 A																																					
L14-8402	Electrical Rough-In at Elevator Lobby	2	0	01-Oct-14 A	02-Oct-14 A																																					
L15-8402	Electrical Rough-In at Elevator Lobby	2	0	01-Oct-14 A	02-Oct-14 A																																					
L03-7036	Install Electrical Transformers, Bus Duct, Panelboards	3	0	01-Oct-14 A	24-Oct-14 A																																					
L03-7038	Electrical Terminations & Trim-Out	2	0	01-Oct-14 A	24-Oct-14 A																																					
L03-7040	Fire Alarm / Elec Specialties Terminations & Trim-Out	5	0	01-Oct-14 A	24-Oct-14 A																																					
L04-7036	Install Electrical Transformers, Bus Duct, Panelboards	3	0	01-Oct-14 A	24-Oct-14 A																																					
L04-7038	Electrical Terminations & Trim-Out	2	0	01-Oct-14 A	24-Oct-14 A																																					
L04-7040	Fire Alarm / Elec Specialties Terminations & Trim-Out	5	0	01-Oct-14 A	24-Oct-14 A																																					
L05-7036	Install Electrical Transformers, Bus Duct, Panelboards	3	0	01-Oct-14 A	24-Oct-14 A																																					
L05-7038	Electrical Terminations & Trim-Out	2	0	01-Oct-14 A	24-Oct-14 A																																					
L05-7040	Fire Alarm / Elec Specialties Terminations & Trim-Out	5	0	01-Oct-14 A	24-Oct-14 A																																					
L06-7036	Install Electrical Transformers, Bus Duct, Panelboards	3	0	01-Oct-14 A	24-Oct-14 A																																					

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project	All Activities	Schedule Status Date 15-Jun-15
--------------------------------	----------------	--------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
L06-7038	Electrical Terminations & Trim-Out	2	0	01-Oct-14 A	24-Oct-14 A																																					
L06-7040	Fire Alarm / Elec Specialties Terminations & Trim-Out	5	0	01-Oct-14 A	24-Oct-14 A																																					
L07-7036	Install Electrical Transformers, Bus Duct, Panelboards	3	0	01-Oct-14 A	24-Oct-14 A																																					
L07-7038	Electrical Terminations & Trim-Out	2	0	01-Oct-14 A	24-Oct-14 A																																					
L07-7040	Fire Alarm / Elec Specialties Terminations & Trim-Out	5	0	01-Oct-14 A	24-Oct-14 A																																					
L08-7036	Install Electrical Transformers, Bus Duct, Panelboards	3	0	01-Oct-14 A	24-Oct-14 A																																					
L08-7038	Electrical Terminations & Trim-Out	2	0	01-Oct-14 A	24-Oct-14 A																																					
L08-7040	Fire Alarm / Elec Specialties Terminations & Trim-Out	5	0	01-Oct-14 A	24-Oct-14 A																																					
L09-7036	Install Electrical Transformers, Bus Duct, Panelboards	3	0	01-Oct-14 A	24-Oct-14 A																																					
L09-7038	Electrical Terminations & Trim-Out	2	0	01-Oct-14 A	24-Oct-14 A																																					
L09-7040	Fire Alarm / Elec Specialties Terminations & Trim-Out	5	0	01-Oct-14 A	24-Oct-14 A																																					
L10-7036	Install Electrical Transformers, Bus Duct, Panelboards	3	0	01-Oct-14 A	24-Oct-14 A																																					
L10-7038	Electrical Terminations & Trim-Out	2	0	01-Oct-14 A	24-Oct-14 A																																					
L10-7040	Fire Alarm / Elec Specialties Terminations & Trim-Out	5	0	01-Oct-14 A	24-Oct-14 A																																					
L11-7036	Install Electrical Transformers, Bus Duct, Panelboards	3	0	01-Oct-14 A	24-Oct-14 A																																					
L11-7038	Electrical Terminations & Trim-Out	2	0	01-Oct-14 A	24-Oct-14 A																																					
L11-7040	Fire Alarm / Elec Specialties Terminations & Trim-Out	5	0	01-Oct-14 A	24-Oct-14 A																																					
L12-7036	Install Electrical Transformers, Bus Duct, Panelboards	3	0	01-Oct-14 A	24-Oct-14 A																																					
L12-7038	Electrical Terminations & Trim-Out	2	0	01-Oct-14 A	24-Oct-14 A																																					
L12-7040	Fire Alarm / Elec Specialties Terminations & Trim-Out	5	0	01-Oct-14 A	24-Oct-14 A																																					
L14-7036	Install Electrical Transformers, Bus Duct, Panelboards	3	0	01-Oct-14 A	24-Oct-14 A																																					
L14-7038	Electrical Terminations & Trim-Out	2	0	01-Oct-14 A	24-Oct-14 A																																					
L14-7040	Fire Alarm / Elec Specialties Terminations & Trim-Out	5	0	01-Oct-14 A	24-Oct-14 A																																					
L15-7036	Install Electrical Transformers, Bus Duct, Panelboards	3	0	01-Oct-14 A	24-Oct-14 A																																					
L15-7038	Electrical Terminations & Trim-Out	2	0	01-Oct-14 A	24-Oct-14 A																																					
L15-7040	Fire Alarm / Elec Specialties Terminations & Trim-Out	5	0	01-Oct-14 A	24-Oct-14 A																																					
L11-7124	Fire Sprinkler Rough-In	1	0	01-Oct-14 A	01-Oct-14 A																																					

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project	All Activities	Schedule Status Date 15-Jun-15
--------------------------------	----------------	--------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
L11-7126	Fire Alarm / Elec Specialties Rough-In	1	0	01-Oct-14 A	01-Oct-14 A																																					
L12-7124	Fire Sprinkler Rough-In	1	0	01-Oct-14 A	01-Oct-14 A																																					
L12-7126	Fire Alarm / Elec Specialties Rough-In	1	0	01-Oct-14 A	01-Oct-14 A																																					
L14-7120	Electrical Rough-In	2	0	01-Oct-14 A	02-Oct-14 A																																					
L15-7120	Electrical Rough-In	2	0	01-Oct-14 A	02-Oct-14 A																																					
L16-7122	HVAC Rough-In	1	0	01-Oct-14 A	01-Oct-14 A																																					
L17-7122	HVAC Rough-In	1	0	01-Oct-14 A	01-Oct-14 A																																					
L09-8136	Install Counter Subtops	3	0	01-Oct-14 A	03-Oct-14 A																																					
L02-6032	L2 - Electrical RI at Elevator Lobby & North Half	5	0	01-Oct-14 A	08-Oct-14 A																																					
SW-2306	Prep, grind and overlay at 11th Ave, 3rd Place & 2nd	5	0	01-Oct-14 A	01-Oct-14 A																																					
L05-8218	Corridors - Fire Sprinkler Trim	2	0	01-Oct-14 A	01-Oct-14 A																																					
L05-8203	Corridors - Install Vinyl Wall Coverings	2	0	01-Oct-14 A	16-Dec-14 A																																					
L16-8402	Electrical Rough-In at Elevator Lobby	2	0	02-Oct-14 A	03-Oct-14 A																																					
L17-8402	Electrical Rough-In at Elevator Lobby	2	0	02-Oct-14 A	03-Oct-14 A																																					
L14-7126	Fire Alarm / Elec Specialties Rough-In	1	0	02-Oct-14 A	02-Oct-14 A																																					
L15-7126	Fire Alarm / Elec Specialties Rough-In	1	0	02-Oct-14 A	02-Oct-14 A																																					
L16-7120	Electrical Rough-In	2	0	02-Oct-14 A	03-Oct-14 A																																					
L17-7120	Electrical Rough-In	2	0	02-Oct-14 A	03-Oct-14 A																																					
L1BOH2-8130	Inspections For Cover	2	0	02-Oct-14 A	03-Oct-14 A																																					
L02-6024a	L2 - Inspections - South Half	2	0	02-Oct-14 A	03-Oct-14 A																																					
L06-8218	Corridors - Fire Sprinkler Trim	2	0	02-Oct-14 A	02-Oct-14 A																																					
L16-7126	Fire Alarm / Elec Specialties Rough-In	1	0	03-Oct-14 A	03-Oct-14 A																																					
L17-7126	Fire Alarm / Elec Specialties Rough-In	1	0	03-Oct-14 A	03-Oct-14 A																																					
LL2-2074	Generator - Install fuel fill	2	0	03-Oct-14 A	06-Oct-14 A																																					
L07-8218	Corridors - Fire Sprinkler Trim	2	0	03-Oct-14 A	03-Oct-14 A																																					
MPT-1020	Tower - Install E/W Wing, East End (Elev 41,44)	5	0	06-Oct-14 A	18-Oct-14 A																																					
LL1-8102a	GWB Hang/Tape (Ceilings)	10	0	06-Oct-14 A	18-Nov-14 A																																					

■ Actual Work      ■ Critical Remai...  
■ Remaining Work    ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15																	
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015									
L1BOH2C-6012	Complete Fire Sprinkler RI @ Ceilings & Inspection	5	0	06-Oct-14 A	10-Oct-14 A																			
L1BOH2C-6014	Complete Plumbing RI @ Ceilings & Inspection	5	0	06-Oct-14 A	10-Oct-14 A																			
L1BOH2C-6016	Complete Electrical RI @ Ceilings & Inspection	5	0	06-Oct-14 A	10-Oct-14 A																			
L1BOH2C-6018	Complete HVAC RI @ Ceilings & Inspection	5	0	06-Oct-14 A	10-Oct-14 A																			
L1BOH2C-6022	Complete Fire Alarm / Elec Specialties RI @ Ceilings	5	0	06-Oct-14 A	10-Oct-14 A																			
L03-8200a	New murals on site (date estimated)	0	0	06-Oct-14 A																				
SW-2100	Zone 1 - Survey curb & site lighting	2	0	06-Oct-14 A	08-Oct-14 A																			
L08-8218	Corridors - Fire Sprinkler Trim	2	0	06-Oct-14 A	06-Oct-14 A																			
L1BOH2-8100	Insulation	4	0	07-Oct-14 A	13-Oct-14 A																			
L17-6038	Electrical at Heat Pump & Soffit	1	0	07-Oct-14 A	07-Oct-14 A																			
L12-8201	Install ACT Grid @ Corridors	2	0	07-Oct-14 A	08-Oct-14 A																			
L10-8136	Bathrooms - Install Counter Subtops	4	0	07-Oct-14 A	20-Oct-14 A																			
L03-8216x	Vinyl Wall Coverings - Install Murals	2	0	07-Oct-14 A	29-Dec-14 A																			
L1B-8102b	GWB Hang (Walls) & Inspection - Exterior Wall at Cor	3	0	07-Oct-14 A	09-Oct-14 A																			
RF-4048	Tower Roof - Install davit arms	3	0	07-Oct-14 A	08-Oct-14 A																			
LL2-2076	Generator - Install fuel fill mechanical piping	4	0	07-Oct-14 A	10-Oct-14 A																			
L12-8204	Bathrooms - Vinyl Wall Covering	2	0	07-Oct-14 A	10-Oct-14 A																			
L09-8218	Corridors - Fire Sprinkler Trim	2	0	07-Oct-14 A	07-Oct-14 A																			
L03-8633	Pool - Install waterproofing & test	3	0	08-Oct-14 A	17-Oct-14 A																			
L03-8130	Install Door Hardware	3	0	08-Oct-14 A	28-Oct-14 A																			
L10-8218	Corridors - Fire Sprinkler Trim	2	0	08-Oct-14 A	08-Oct-14 A																			
L02-8102a	L2 - GWB Hang / Tape / Finish - South Half	7	0	09-Oct-14 A	27-Oct-14 A																			
SW-2102	Zone 1 - Vacate SE corner	2	0	09-Oct-14 A	11-Oct-14 A																			
SW-2106	Zone 1 - Sawcut and remove asphalt	4	0	09-Oct-14 A	14-Oct-14 A																			
L11-8218	Corridors - Fire Sprinkler Trim	2	0	09-Oct-14 A	09-Oct-14 A																			
SW-2200	Zone 2 - Sawcut asphalt	3	0	10-Oct-14 A	14-Oct-14 A																			
SW-2300	Zone 3 - Sawcut asphalt	3	0	10-Oct-14 A	14-Oct-14 A																			

■ Actual Work     ■ Critical Remain...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
SW-2108	Zone 1 - Install east footing drain	4	0	10-Oct-14 A	20-Oct-14 A													
L04-8130	Install Door Hardware	3	0	10-Oct-14 A	29-Oct-14 A													
ML-5962	Man/Material Lifts - Remove Roof Lift Stop	0	0		11-Oct-14 A													
I-1102	Additional work at new L17 guest rooms	5	0	13-Oct-14 A	17-Oct-14 A													
LL2-2046	LL2 - Generator Room - Misc. Finishes	3	0	13-Oct-14 A	21-Nov-14 A													
RF-4008	Tower Roof - Install corrugated metal panels	5	0	13-Oct-14 A	03-Nov-14 A													
MPT-1018b	Tower - Roof cornice frame & sheath	6	0	13-Oct-14 A	24-Oct-14 A													
L02-8100a	L2 - Insulation - South Half	2	0	13-Oct-14 A	14-Oct-14 A													
SW-2112	Zone 1 - Grade for curb and gutter	3	0	13-Oct-14 A	17-Oct-14 A													
SW-2202	Zone 2 - Install site lighting	5	0	13-Oct-14 A	24-Nov-14 A													
SW-2204	Zone 2 - Repave utility trenches	4	0	13-Oct-14 A	22-Oct-14 A													
L12-8218	Corridors - Fire Sprinkler Trim	2	0	13-Oct-14 A	13-Oct-14 A													
I-5038	RFI 735 - Landscape Irrigation Conflict	1	0	13-Oct-14 A	03-Nov-14 A													
SW-2302	Zone 3 - Grade for curb and gutter	2	0	14-Oct-14 A	01-Dec-14 A													
L14-8204	Bathrooms - Install Vinyl Wall Covering	2	0	14-Oct-14 A	16-Oct-14 A													
L05-8130	Install Door Hardware	3	0	14-Oct-14 A	03-Nov-14 A													
L14-8218	Corridors - Fire Sprinkler Trim	2	0	14-Oct-14 A	14-Oct-14 A													
I-5032	RFI 715.1 - Additional Site Paving Per City	1	0	14-Oct-14 A	29-Oct-14 A													
L16-7036	Install Electrical Transformers, Bus Duct, Panelboards	3	0	15-Oct-14 A	27-Oct-14 A													
L16-7038	Electrical Terminations & Trim-Out	2	0	15-Oct-14 A	27-Oct-14 A													
L16-7040	Fire Alarm / Elec Specialties Terminations & Trim-Out	5	0	15-Oct-14 A	27-Oct-14 A													
L17-7036	Install Electrical Transformers, Bus Duct, Panelboards	3	0	15-Oct-14 A	27-Oct-14 A													
L17-7038	Electrical Terminations & Trim-Out	2	0	15-Oct-14 A	27-Oct-14 A													
L17-7040	Fire Alarm / Elec Specialties Terminations & Trim-Out	5	0	15-Oct-14 A	27-Oct-14 A													
L15-8204	Bathrooms - Install Vinyl Wall Covering	2	0	15-Oct-14 A	17-Oct-14 A													
L15-8218	Corridors - Fire Sprinkler Trim	2	0	15-Oct-14 A	15-Oct-14 A													
SW-2206	Zone 2 - Grade for curb and gutter	2	0	16-Oct-14 A	20-Oct-14 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
I-5598	Resolve FCC hard lid ceiling issue (RFI 734)	1	0	16-Oct-14 A	16-Nov-14 A													
ASI57	ASI No. 57 - MDP Electrical Revisions Rev. 22	0	0	17-Oct-14 A														
MPP-1000	Podium - Install W/S/N Elevations (Elev 1-5, 6,9-19,2	10	0	20-Oct-14 A	10-Dec-14 A													
L06-8121	Install Bathroom "Bam Doors"	4	0	20-Oct-14 A	23-Oct-14 A													
LL2-8106a	LL2, Garage - Pinned Insulation (except at ramp)	4	0	20-Oct-14 A	04-Dec-14 A													
L1B-8102d	GWB Hang (Walls) & Inspection - Main Ballroom Easi	1	0	20-Oct-14 A	20-Oct-14 A													
SW-2114	Zone 1 - FRP curb and gutter	2	0	20-Oct-14 A	14-Nov-14 A													
RF-4044	Ballroom Roof - Install metal coping	3	0	20-Oct-14 A	13-Nov-14 A													
L08-8121	Install Bathroom "Bam Doors"	4	0	21-Oct-14 A	23-Oct-14 A													
MPT-1018	Tower - Install Roof Penthouse (Elev 36b,37,38.39)	5	0	21-Oct-14 A	05-Dec-14 A													
L11-8136	Bathrooms - Install Counter Subtops	4	0	21-Oct-14 A	22-Oct-14 A													
SW-2208	Zone 2 - FRP curb and gutter	2	0	21-Oct-14 A	22-Oct-14 A													
SW-2304	Zone 3 - FRP curb and gutter	3	0	21-Oct-14 A	02-Dec-14 A													
L15-8216	Vinyl Wall Coverings - Install Murals	2	0	21-Oct-14 A	22-Oct-14 A													
L06-8130	Install Door Hardware	3	0	21-Oct-14 A	03-Nov-14 A													
I-5100	Resolve changes (ASI's and RFI's)	1	0	21-Oct-14 A	07-Jan-15 A													
L03-8634	Pool - Install reinforcing steel & inspect	5	0	22-Oct-14 A	30-Oct-14 A													
MPT-1016	Tower - Install N/S Wing, S. End W. of Manlift (Elev 2!	5	0	22-Oct-14 A	05-Dec-14 A													
SW-2116	Zone 1 - Fine grade for sidewalk	3	0	22-Oct-14 A	09-Mar-15 A													
LL4-8106	LL4 - Insulation and air barrier	3	0	22-Oct-14 A	24-Oct-14 A													
LL3-8106	LL3 - Insulation and air barrier	3	0	22-Oct-14 A	24-Oct-14 A													
L14-8216	Vinyl Wall Coverings - Install Murals	2	0	22-Oct-14 A	24-Oct-14 A													
L08-8130	Install Door Hardware	3	0	22-Oct-14 A	04-Nov-14 A													
L07-8130	Install Door Hardware	3	0	22-Oct-14 A	03-Nov-14 A													
ASI54	ASI No. 54 - Architectural Revisions for Lobby and Clc	0	0	22-Oct-14 A														
ASI55	ASI No. 55 - Kay Lang Interior Concierge and Lobby	0	0	22-Oct-14 A														
L03-8606	L3 Pool - HVAC R/I	3	0	23-Oct-14 A	27-Oct-14 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013			2014			2015					
							Jan	Feb	Mar	Jan	Feb	Mar	Jan	Feb	Mar			
L09-8121	Install Bathroom "Barn Doors"	4	0	23-Oct-14 A	03-Nov-14 A													
L12-8136	Bathrooms - Install Counter Subtops	4	0	23-Oct-14 A	24-Oct-14 A													
LL2-2078	Generator - Install fuel fill control wiring	2	0	23-Oct-14 A	24-Oct-14 A													
I-2950	Kitchen Hood Type 1 impact (COB correction notice, I	1	0	23-Oct-14 A	21-Dec-14 A													
RF-4050	Roof at Manlift - Erect steel	1	0	24-Oct-14 A	24-Oct-14 A													
CO-7204	Cx - Gas Service established	0	0		24-Oct-14 A													
I-5900	Owner select color for Porte Cochere drive concrete	20	0	24-Oct-14 A	11-Mar-15 A													
L1BOH2-8102	GWB Hang (Walls)	4	0	27-Oct-14 A	07-Nov-14 A													
L04-8216	Vinyl Wall Coverings - Install Murals	2	0	27-Oct-14 A	12-Nov-14 A													
RF-4052	Roof at Manlift - Framing/sheathing/air barrier (inspec	4	0	27-Oct-14 A	30-Oct-14 A													
LL2-2080	Generator - Complete generator accessories (battery)	1	0	27-Oct-14 A	27-Oct-14 A													
LL2-2082	Generator - Cx fuel fill	1	0	27-Oct-14 A	27-Oct-14 A													
L09-8130	Install Door Hardware	3	0	28-Oct-14 A	04-Nov-14 A													
CO-7158	Generator - Interim electrical inspection	1	0	29-Oct-14 A	29-Oct-14 A													
LL2-2070	LL2 - Generator Room - Generator Ready for Startup	0	0		30-Oct-14 A													
LL2-2084	Generator - Initial fuel fill	1	0	30-Oct-14 A	30-Oct-14 A													
CO-7200	Cx - Penthouse Mechanical Installation Complete	0	0		30-Oct-14 A													
EL-6028	Elev 6 - RFI-761: Response, pricing, complete work (r	20	0	30-Oct-14 A	27-Jan-15 A													
L03-8636	Pool - Shotcrete	1	0	31-Oct-14 A	31-Oct-14 A													
RF-4054	Roof at Manlift - Final mechanical installations	4	0	31-Oct-14 A	05-Nov-14 A													
RF-4056	Roof at Manlift - Final electrical connections	2	0	31-Oct-14 A	05-Nov-14 A													
CO-7130	Fire Alarm - Point-To-Point Wiring	18	0	01-Nov-14 A	06-Feb-15 A													
L03-8404	GWB Hang/Tape Finish at Elevator Lobby	5	0	03-Nov-14 A	14-Nov-14 A													
L04-8404	GWB Hang/Tape/Finish at Elevator Lobby	5	0	03-Nov-14 A	14-Nov-14 A													
L05-8404	GWB Hang/Tape/Finish at Elevator Lobby	5	0	03-Nov-14 A	17-Nov-14 A													
L06-8404	GWB Hang/Tape/Finish at Elevator Lobby	5	0	03-Nov-14 A	17-Nov-14 A													
L03-8405	Cover Inspection	1	0	03-Nov-14 A	03-Nov-14 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013			2014			2015					
L04-8405	Cover Inspection	1	0	03-Nov-14 A	03-Nov-14 A													
L05-8405	Cover Inspection	1	0	03-Nov-14 A	03-Nov-14 A													
L06-8405	Cover Inspection	1	0	03-Nov-14 A	03-Nov-14 A													
L07-8405	Cover Inspection	1	0	03-Nov-14 A	03-Nov-14 A													
L08-8405	Cover Inspection	1	0	03-Nov-14 A	03-Nov-14 A													
L09-8405	Cover Inspection	1	0	03-Nov-14 A	03-Nov-14 A													
L10-8405	Cover Inspection	1	0	03-Nov-14 A	03-Nov-14 A													
L11-8405	Cover Inspection	1	0	03-Nov-14 A	03-Nov-14 A													
L12-8405	Cover Inspection	1	0	03-Nov-14 A	03-Nov-14 A													
L14-8405	Cover Inspection	1	0	03-Nov-14 A	03-Nov-14 A													
L15-8405	Cover Inspection	1	0	03-Nov-14 A	03-Nov-14 A													
L16-8405	Cover Inspection	1	0	03-Nov-14 A	03-Nov-14 A													
L17-8405	Cover Inspection	1	0	03-Nov-14 A	03-Nov-14 A													
L14-8136	Bathrooms - Install Counter Subtops	4	0	03-Nov-14 A	06-Nov-14 A													
MPT-1024	(A) Caulking - Elevation 41 (east elevation above poc	7	0	03-Nov-14 A	16-Dec-14 A								■					
CO-7206	Cx - Purge/Prove Gas-Fed Equipment and Feeder Lit	7	0	03-Nov-14 A	09-Nov-14 A													
I-5200	Resolve MEP conflicts with ceiling grid (RFIs 783 & 80	8	0	03-Nov-14 A	18-Mar-15 A								■					
I-5040	RFI 776 - North Sidewalk-Entrance Conflicts	1	0	03-Nov-14 A	18-Dec-14 A								■					
L07-8404	GWB Hang/Tape/Finish at Elevator Lobby	5	0	04-Nov-14 A	17-Nov-14 A													
L08-8404	GWB Hang/Tape/Finish at Elevator Lobby	5	0	04-Nov-14 A	18-Nov-14 A													
L09-8404	GWB Hang/Tape/Finish at Elevator Lobby	5	0	04-Nov-14 A	18-Nov-14 A													
L10-8404	GWB Hang/Tape/Finish at Elevator Lobby	5	0	04-Nov-14 A	18-Nov-14 A													
L12-8216	Vinyl Wall Coverings - Install Murals	2	0	04-Nov-14 A	05-Nov-14 A													
L11-8216	Vinyl Wall Coverings - Install Murals	2	0	04-Nov-14 A	15-Dec-14 A								■					
L11-8130	Install Door Hardware	3	0	04-Nov-14 A	05-Nov-14 A													
L10-8130	Install Door Hardware	3	0	04-Nov-14 A	05-Nov-14 A													
L11-8404	GWB Hang/Tape/Finish at Elevator Lobby	5	0	05-Nov-14 A	18-Nov-14 A													

■ Actual Work    ■ Critical Remai...  
■ Remaining Work    ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L12-8404	GWB Hang/Tape/Finish at Elevator Lobby	5	0	05-Nov-14 A	19-Nov-14 A													
L14-8404	GWB Hang/Tape/Finish at Elevator Lobby	5	0	05-Nov-14 A	19-Nov-14 A													
MPP-1010	Podium - Install East Elevation (Elev 5 & 7)	7	0	05-Nov-14 A	10-Dec-14 A													
CO-7162	Generator - Load bank testing	1	0	05-Nov-14 A	05-Nov-14 A													
CO-7202	Cx - Electrical Internal Bus & LL2-L17 Bus Duct Energ	0	0		05-Nov-14 A													
CO-7202a	Cx - Energize normal power distribution	3	0	05-Nov-14 A	07-Nov-14 A													
I-5036	RFI 717.1 - Porte Cochere Paving Details	1	0	05-Nov-14 A	26-Nov-14 A													
L15-8404	GWB Hang/Tape/Finish at Elevator Lobby	5	0	06-Nov-14 A	19-Nov-14 A													
L16-8404	GWB Hang/Tape/Finish at Elevator Lobby	5	0	06-Nov-14 A	20-Nov-14 A													
L17-8404	GWB Hang/Tape/Finish at Elevator Lobby	5	0	06-Nov-14 A	20-Nov-14 A													
RF-4058	Roof at Manlift - Install roofing	2	0	06-Nov-14 A	07-Nov-14 A													
CO-7164	Generator - Final electrical inspection	1	0	06-Nov-14 A	06-Nov-14 A													
ASI59	ASI No. 59 - Electrical One-Line Revisions	0	0	06-Nov-14 A														
I-5042	RFI 796 - City Requested Added Scope	1	0	06-Nov-14 A	22-Dec-14 A													
I-5046	RFI 803 - Site Light Bases Layout with Existing Sidew	1	0	06-Nov-14 A	14-Jan-15 A													
L15-8136	Bathrooms - Install Counter Subtops	4	0	07-Nov-14 A	12-Nov-14 A													
L03-7128	Inspections for GWB Cover	1	0	10-Nov-14 A	10-Nov-14 A													
L03-7130	GWB Hang/Tape/Finish	5	0	10-Nov-14 A	05-Dec-14 A													
L04-7128	Inspections for GWB Cover	1	0	10-Nov-14 A	10-Nov-14 A													
L04-7130	GWB Hang/Tape/Finish	5	0	10-Nov-14 A	03-Dec-14 A													
L05-7128	Inspections for GWB Cover	1	0	10-Nov-14 A	10-Nov-14 A													
L05-7130	GWB Hang/Tape/Finish	5	0	10-Nov-14 A	03-Dec-14 A													
L06-7128	Inspections for GWB Cover	1	0	10-Nov-14 A	10-Nov-14 A													
L06-7130	GWB Hang/Tape/Finish	5	0	10-Nov-14 A	03-Dec-14 A													
L07-7128	Inspections for GWB Cover	1	0	10-Nov-14 A	10-Nov-14 A													
L07-7130	GWB Hang/Tape/Finish	5	0	10-Nov-14 A	03-Dec-14 A													
L08-7128	Inspections for GWB Cover	1	0	10-Nov-14 A	10-Nov-14 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities				Schedule Status Date 15-Jun-15													
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015				
L08-7130	GWB Hang/Tape/Finish	5	0	10-Nov-14 A	05-Dec-14 A														■
L09-7128	Inspections for GWB Cover	1	0	10-Nov-14 A	10-Nov-14 A														
L09-7130	GWB Hang/Tape/Finish	5	0	10-Nov-14 A	05-Dec-14 A														■
L10-7128	Inspections for GWB Cover	1	0	10-Nov-14 A	10-Nov-14 A														
L10-7130	GWB Hang/Tape/Finish	5	0	10-Nov-14 A	05-Dec-14 A														■
L11-7128	Inspections for GWB Cover	1	0	10-Nov-14 A	10-Nov-14 A														
L11-7130	GWB Hang/Tape/Finish	5	0	10-Nov-14 A	05-Dec-14 A														■
L12-7128	Inspections for GWB Cover	1	0	10-Nov-14 A	10-Nov-14 A														
L12-7130	GWB Hang/Tape/Finish	5	0	10-Nov-14 A	12-Dec-14 A														■
L14-7128	Inspections for GWB Cover	1	0	10-Nov-14 A	10-Nov-14 A														
L14-7130	GWB Hang/Tape/Finish	5	0	10-Nov-14 A	12-Dec-14 A														■
L15-7128	Inspections for GWB Cover	1	0	10-Nov-14 A	10-Nov-14 A														
L15-7130	GWB Hang/Tape/Finish	5	0	10-Nov-14 A	12-Dec-14 A														■
L16-7128	Inspections for GWB Cover	1	0	10-Nov-14 A	10-Nov-14 A														
L16-7130	GWB Hang/Tape/Finish	5	0	10-Nov-14 A	12-Dec-14 A														■
L17-7128	Inspections for GWB Cover	1	0	10-Nov-14 A	10-Nov-14 A														
L17-7130	GWB Hang/Tape/Finish	5	0	10-Nov-14 A	12-Dec-14 A														■
L05-8216	Vinyl Wall Coverings - Install Murals	2	0	10-Nov-14 A	26-Nov-14 A														■
L06-8216	Vinyl Wall Coverings - Install Murals	2	0	10-Nov-14 A	11-Nov-14 A														
MPT-1032	Tower - Install sign backing NW (Elev 51,52)	4	0	10-Nov-14 A	14-Nov-14 A														
L12-8130	Install Door Hardware	3	0	10-Nov-14 A	12-Nov-14 A														
EL-1230	Elev 1&2 - Complete hoistway ventilation	13	0	10-Nov-14 A	15-Dec-14 A														■
EL-1232	Elev 1&2 - Wire & startup AC split units	13	0	10-Nov-14 A	26-Nov-14 A														■
EL-1234	Elev 1&2 - Install EMR doors, hardware & labeling	13	0	10-Nov-14 A	26-Nov-14 A														■
EL-3428	Elev 3&4 - Complete hoistway ventilation	13	0	10-Nov-14 A	15-Dec-14 A														■
EL-3430	Elev 3&4 - Wire & startup AC split units	13	0	10-Nov-14 A	26-Nov-14 A														■
EL-3432	Elev 3&4 - Install EMR doors, hardware & labeling	13	0	10-Nov-14 A	26-Nov-14 A														■

- Actual Work
- Critical Remai...
- Remaining Work
- Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
EL-6030	Elev 6 - Complete fire-rated assemblies at hoistway, k	13	0	10-Nov-14 A	26-Nov-14 A													
L07-8216	Vinyl Wall Coverings - Install Murals	2	0	11-Nov-14 A	12-Nov-14 A													
L16-8106	Paint - Accent Walls	2	0	11-Nov-14 A	12-Nov-14 A													
L14-8130	Install Door Hardware	3	0	11-Nov-14 A	13-Nov-14 A													
I-5044	RFI 802 - Landscape Planter & Arch Detail Coordinati	1	0	11-Nov-14 A	18-Nov-14 A													
L03-8129	Bathrooms - Install Shower Doors	4	0	12-Nov-14 A	18-Nov-14 A													
SW-2104	Zone 1 - Install lighting conduit at SE corner	2	0	12-Nov-14 A	14-Nov-14 A													
L16-8111	Paint - Door Jambs	2	0	12-Nov-14 A	13-Nov-14 A													
EL-6010i	Elev 6 - Pit Slab Correction (form/pour/strip/clean)	10	0	12-Nov-14 A	26-Nov-14 A													
SW-2024	Zone 4 - FRP Porte Cochere planter & bench	6	0	12-Nov-14 A	04-Dec-14 A													
L08-8216	Vinyl Wall Coverings - Install Murals	2	0	13-Nov-14 A	18-Nov-14 A													
SW-2109	Zone 1 - Install irrigation sleeves	2	0	13-Nov-14 A	14-Nov-14 A													
MPT-1026	(C) Caulking - Elevation 47 (north elevation, east half	10	0	13-Nov-14 A	19-Dec-14 A													
L16-8204	Bathrooms - Install Vinyl Wall Covering	2	0	13-Nov-14 A	18-Nov-14 A													
L15-8130	Install Door Hardware	3	0	13-Nov-14 A	18-Nov-14 A													
ASI56	ASI No. 56 - Interior Design Millwork and Finish Chan	0	0	13-Nov-14 A														
L04-8129	Bathrooms - Install Shower Doors	4	0	14-Nov-14 A	19-Nov-14 A													
SW-2203	Zone 2 - Install irrigation sleeves	2	0	14-Nov-14 A	08-Jan-15 A													
L1B-8120	Install operable partitions	3	0	17-Nov-14 A	21-Nov-14 A													
LL1-Z3-8340	Install walk-in cooler/freezer (BY OTHERS)	5	0	17-Nov-14 A	21-Nov-14 A													
SW-2316	Zone 3 - Demolish manlift shack and base	5	0	17-Nov-14 A	20-Nov-14 A													
I-1610	Enclosure at manlift - Install exterior wall panels & ins	5	0	17-Nov-14 A	21-Nov-14 A													
L04-8140	Install window sills	2	0	17-Nov-14 A	17-Nov-14 A													
L03-8140x	Install window sills	2	0	17-Nov-14 A	17-Nov-14 A													
L16-8218	Corridors - Fire Sprinkler Trim	2	0	17-Nov-14 A	17-Nov-14 A													
SW-2014	Porte Cochere - Electrical rough-in	5	0	17-Nov-14 A	08-Dec-14 A													
I-5600	Lower heat pump and install access panels (RFI 734)	13	0	17-Nov-14 A	09-Jan-15 A													

█ Actual Work     █ Critical Remai...  
█ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15												
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015				
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	
LL1-Z3-FCC26	Program FACP & Stand-Up System	20	0	17-Nov-14 A	22-Jan-15 A														
L06-8140	Install window sills	2	0	18-Nov-14 A	18-Nov-14 A														
L05-8140	Install window sills	2	0	18-Nov-14 A	18-Nov-14 A														
I-5048	RFI 805 - City Approved Public ROW Irrigation Lines I	1	0	18-Nov-14 A	05-Dec-14 A														■
L05-8129	Bathrooms - Install Shower Doors	4	0	19-Nov-14 A	22-Dec-14 A														■
L16-8130	Install Door Hardware	3	0	19-Nov-14 A	02-Dec-14 A														■
L08-8140	Install window sills	2	0	19-Nov-14 A	19-Nov-14 A														
L07-8140	Install window sills	2	0	19-Nov-14 A	19-Nov-14 A														
I-1616	Enclosure at manlift - Patch/repair concrete shear wal	3	0	19-Nov-14 A	21-Nov-14 A														
ASI58	ASI No. 58 - Level 1 Valet Phone and POS Locations	0	0	19-Nov-14 A															◆
ASI59ca	ASI No. 59 - Electrical One-Line Revisions (City Appro	0	0	19-Nov-14 A															◆
L10-8140	Install window sills	2	0	20-Nov-14 A	20-Nov-14 A														
L09-8140	Install window sills	2	0	20-Nov-14 A	20-Nov-14 A														
I-1622	Manlift finishes - Install windows & caulk	4	0	20-Nov-14 A	03-Dec-14 A														■
LL2-2060	LL2 - Paint Laundry Room	3	0	21-Nov-14 A	24-Nov-14 A														
L03-8616	L3 Pool - GWB above ceiling	2	0	21-Nov-14 A	22-Nov-14 A														
LL1-Z3-8342	Final connections at walk-in cooler/freezer	2	0	24-Nov-14 A	26-Nov-14 A														
L1K-8340	Install walk-in cooler/freezer (BY OTHERS)	2	0	24-Nov-14 A	26-Nov-14 A														
L10-8121	Install Bathroom "Barn Doors"	4	0	24-Nov-14 A	02-Dec-14 A														■
L16-8136	Bathrooms - Install Counter Subtops	4	0	24-Nov-14 A	01-Dec-14 A														■
SW-2110	Zone 1 - Adjust utilities structures	5	0	24-Nov-14 A	02-Dec-14 A														■
SW-2214	Zone 2 - Adjust utilities structures	2	0	24-Nov-14 A	25-Nov-14 A														
MPT-1030	Tower - Install sign backing NE (Elev 44)	3	0	24-Nov-14 A	26-Nov-14 A														
SW-2012	Porte Cochere - Install cornice[DELETED SEE REV N	8	0	24-Nov-14 A	05-Dec-14 A														■
L03-8650	L3 Pool - Build scaffold at pool pit	2	0	24-Nov-14 A	25-Nov-14 A														
EL-6032	Elev 6 - Install pit ladder	3	0	24-Nov-14 A	26-Nov-14 A														
EL-6034	Elev 6 - Install pit jack & hoistway pistons; connect hy	4	0	24-Nov-14 A	01-Dec-14 A														

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone



High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013			2014			2015					
L04-7146	Final Coat Finish Paint [DELETED]	2	0	01-Dec-14 A	01-Dec-14 A													
L05-7146	Final Coat Finish Paint [DELETED]	2	0	01-Dec-14 A	01-Dec-14 A													
L06-7146	Final Coat Finish Paint [DELETED]	2	0	01-Dec-14 A	01-Dec-14 A													
L07-7146	Final Coat Finish Paint [DELETED]	2	0	01-Dec-14 A	01-Dec-14 A													
L08-7146	Final Coat Finish Paint [DELETED]	2	0	01-Dec-14 A	01-Dec-14 A													
L09-7146	Final Coat Finish Paint [DELETED]	2	0	01-Dec-14 A	01-Dec-14 A													
L10-7146	Final Coat Finish Paint [DELETED]	2	0	01-Dec-14 A	01-Dec-14 A													
L11-7146	Final Coat Finish Paint [DELETED]	2	0	01-Dec-14 A	01-Dec-14 A													
L12-7146	Final Coat Finish Paint [DELETED]	2	0	01-Dec-14 A	01-Dec-14 A													
L14-7146	Final Coat Finish Paint [DELETED]	2	0	01-Dec-14 A	01-Dec-14 A													
L15-7146	Final Coat Finish Paint [DELETED]	2	0	01-Dec-14 A	01-Dec-14 A													
L16-7146	Final Coat Finish Paint [DELETED]	2	0	01-Dec-14 A	01-Dec-14 A													
L17-7146	Final Coat Finish Paint [DELETED]	2	0	01-Dec-14 A	01-Dec-14 A													
SW-2210	Zone 2 - Fine grade for sidewalk	5	0	01-Dec-14 A	08-Jan-15 A								■					
RF-4040	L2.5 Horseshoe - Install sheet metal capping[DELETI	3	0	01-Dec-14 A	05-Dec-14 A													
MPT-1042	Enclosure at manlift - air barrier & inspect	5	0	01-Dec-14 A	03-Dec-14 A													
CO-7208	Cx - Start-Up Pumps	2	0	01-Dec-14 A	02-Dec-14 A													
CO-7210	Cx - Start-Up VFD's	2	0	01-Dec-14 A	02-Dec-14 A													
L17-8106	Paint - Accent Walls	2	0	01-Dec-14 A	02-Dec-14 A													
LL4-8116	LL4 - Install ACT grid [DELETED, NONE]	3	0	01-Dec-14 A	01-Dec-14 A													
LL3-8116	LL3 - Install ACT grid [DELETED, NONE]	3	0	01-Dec-14 A	01-Dec-14 A													
I-1630	Manlift finishes - Framing, corridor ceilings & inspect	4	0	01-Dec-14 A	09-Dec-14 A								■					
EL-6036	Elev 6 - Install shunt trip breaker	5	0	01-Dec-14 A	05-Dec-14 A													
L17-8111	Paint - Door Jambs	2	0	02-Dec-14 A	03-Dec-14 A													
SW-2018	Porte Cochere - GWB hang/tape	3	0	02-Dec-14 A	09-Dec-14 A													
L03-8654	L3 Pool - HVAC drops at ceiling & inspect	3	0	02-Dec-14 A	05-Dec-14 A													
L11-8121	Install Bathroom "Barn Doors"	4	0	03-Dec-14 A	08-Dec-14 A													

Actual Work Remaining Work Critical Remain... Milestone	Page 47 of 159 TASK filter: All Activities © Oracle Corporation
--	---

High Rise Hotel Sample Project	All Activities	Schedule Status Date 15-Jun-15
--------------------------------	----------------	--------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
SW-2308	Zone 3 - Install site lighting	5	0	03-Dec-14 A	04-Dec-14 A																																					
L10-8216	Vinyl Wall Coverings - Install Murals	2	0	03-Dec-14 A	15-Dec-14 A																																					
I-1632	Manlift finishes - Electrical rough-in & inspect	2	0	03-Dec-14 A	10-Dec-14 A																																					
SW-2028	Zone 4 - Scan Porte Cochere deck	2	0	04-Dec-14 A	05-Dec-14 A																																					
I-1624	Manlift finishes - Install batt insulation & inspect	2	0	04-Dec-14 A	04-Dec-14 A																																					
I-1626	Manlift finishes - Shim window openings	2	0	04-Dec-14 A	05-Dec-14 A																																					
I-1628	Manlift finishes - Install vapor barrier & inspect	2	0	04-Dec-14 A	08-Dec-14 A																																					
I-5054	RFI 832.1 - South Elevation Emergency Exit with Side	1	0	04-Dec-14 A	18-Dec-14 A																																					
I-1608	Tower - Install N/S Wing, S. End at manlift (Elev 32) [I	7	0	05-Dec-14 A	05-Dec-14 A																																					
MPT-1012	Tower - Install N/S Wing, S. End E. Side Concrete (El	7	0	05-Dec-14 A	05-Dec-14 A																																					
PC-4012	Porte Cochere - Install sheet metal capping[DELETED	3	0	05-Dec-14 A	05-Dec-14 A																																					
RF-4046	Tower Roof - Install sheet metal capping[DELETED S	3	0	05-Dec-14 A	05-Dec-14 A																																					
RF-4060	Roof at Manlift - Install corrugated metal panels[DELE	3	0	05-Dec-14 A	05-Dec-14 A																																					
RF-4062	Roof at Manlift - Install sheet metal capping[DELETE	2	0	05-Dec-14 A	05-Dec-14 A																																					
RF-4064	Pool Green Roof - Install sheet metal capping[DELET	3	0	05-Dec-14 A	05-Dec-14 A																																					
MPT-1040	Tower - Install N/S Wing, S. End (Elev 30)[DELETED :	7	0	05-Dec-14 A	05-Dec-14 A																																					
MPT-1044	Enclosure at manlift - Install sign backing south[DELE	3	0	05-Dec-14 A	05-Dec-14 A																																					
I-1612	Enclosure at manlift - Caulking[DELETED SEE REV M	8	0	05-Dec-14 A	05-Dec-14 A																																					
I-1614	Enclosure at manlift - Install rigid insulation at shear w	3	0	05-Dec-14 A	05-Dec-14 A																																					
I-1618	Enclosure at manlift - Install framing at shear wall[DEI	5	0	05-Dec-14 A	05-Dec-14 A																																					
I-1620	Enclosure at manlift - Install hat channel over framing	5	0	05-Dec-14 A	05-Dec-14 A																																					
L03-8656	L3 Pool - Electrical rough-in at ceiling & inspect	3	0	05-Dec-14 A	19-Dec-14 A																																					
I-5058	RFI 834 - NE Retaining Wall Design Clarifications	1	0	05-Dec-14 A	23-Dec-14 A																																					
I-5062	RFI 835 - NW Planter Wall Drainage	1	0	05-Dec-14 A	10-Dec-14 A																																					
L1K-8344	Set kitchen hoods	8	0	06-Dec-14 A	21-Dec-14 A																																					
L12-8121	Install Bathroom "Barn Doors"	4	0	08-Dec-14 A	10-Dec-14 A																																					
L03-7030	Paint	1	0	08-Dec-14 A	08-Dec-14 A																																					

■ Actual Work      ■ Critical Remai...  
■ Remaining Work    ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15																
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015								
L04-7030	Paint	1	0	08-Dec-14 A	08-Dec-14 A																		
L05-7030	Paint	1	0	08-Dec-14 A	08-Dec-14 A																		
SW-2312	Zone 3 - Fine grade for sidewalk	3	0	08-Dec-14 A	08-Jan-15 A																	■	
RF-4042	Pool Roof - Install metal coping at high roof	2	0	08-Dec-14 A	09-Dec-14 A																		
L17-8130	Install Door Hardware	3	0	08-Dec-14 A	11-Dec-14 A																		
L09-8216	Vinyl Wall Coverings - Install Murals	2	0	08-Dec-14 A	09-Dec-14 A																		
L03-8658	L3 Pool - Fire sprinkler drops at ceiling & inspect	3	0	08-Dec-14 A	09-Dec-14 A																		
LL2-8140	LL2 - Install vinyl wall coverings	2	0	08-Dec-14 A	24-Dec-14 A																		
L04-8406	Paint Prime/1st Coat at Elevator Lobby	3	0	09-Dec-14 A	10-Dec-14 A																		
L05-8406	Paint Prime/1st Coat at Elevator Lobby	3	0	09-Dec-14 A	10-Dec-14 A																		
L06-8406	Paint Prime/1st Coat at Elevator Lobby	3	0	09-Dec-14 A	10-Dec-14 A																		
L07-8406	Paint Prime/1st Coat at Elevator Lobby	3	0	09-Dec-14 A	10-Dec-14 A																		
L08-8406	Paint Prime/1st Coat at Elevator Lobby	3	0	09-Dec-14 A	10-Dec-14 A																		
L09-8406	Paint Prime/1st Coat at Elevator Lobby	3	0	09-Dec-14 A	10-Dec-14 A																		
L10-8406	Paint Prime/1st Coat at Elevator Lobby	3	0	09-Dec-14 A	10-Dec-14 A																		
L09-8129	Bathrooms - Install Shower Doors	4	0	09-Dec-14 A	11-Dec-14 A																		
L14-8121	Install Bathroom "Bam Doors"	4	0	09-Dec-14 A	11-Dec-14 A																		
L15-8121	Install Bathroom "Bam Doors"	4	0	09-Dec-14 A	12-Dec-14 A																		
L03-7132	Paint Prime/1st Coat	3	0	09-Dec-14 A	10-Dec-14 A																		
L06-7030	Paint	1	0	09-Dec-14 A	09-Dec-14 A																		
L07-7030	Paint	1	0	09-Dec-14 A	09-Dec-14 A																		
L08-7030	Paint	1	0	09-Dec-14 A	09-Dec-14 A																		
L04-7132	Paint Prime/1st Coat	3	0	09-Dec-14 A	10-Dec-14 A																		
L05-7132	Paint Prime/1st Coat	3	0	09-Dec-14 A	10-Dec-14 A																		
L06-7132	Paint Prime/1st Coat	3	0	09-Dec-14 A	10-Dec-14 A																		
L07-7132	Paint Prime/1st Coat	3	0	09-Dec-14 A	10-Dec-14 A																		
L08-7132	Paint Prime/1st Coat	3	0	09-Dec-14 A	10-Dec-14 A																		

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project	All Activities	Schedule Status Date 15-Jun-15
--------------------------------	----------------	--------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014				2015			
L09-7132	Paint Prime/1st Coat	3	0	09-Dec-14 A	10-Dec-14 A																					
L10-7132	Paint Prime/1st Coat	3	0	09-Dec-14 A	10-Dec-14 A																					
RF-4072	Pool Roof - Install metal coping	3	0	09-Dec-14 A	11-Dec-14 A																					
L17-8204	Bathrooms - Install Vinyl Wall Covering	2	0	09-Dec-14 A	12-Dec-14 A																					
L07-8203	Corridors - Install Vinyl Wall Coverings	2	0	09-Dec-14 A	29-Dec-14 A																					
L06-8203	Corridors - Install Vinyl Wall Coverings	2	0	09-Dec-14 A	24-Dec-14 A																					
I-1604	Manlift finishes - GWB, hang walls	2	0	10-Dec-14 A	15-Dec-14 A																					
L07-8414	Elec Trim / Finish at Elevator Lobby	3	0	10-Dec-14 A	15-Dec-14 A																					
L08-8414	Elec Trim / Finish at Elevator Lobby	3	0	10-Dec-14 A	16-Dec-14 A																					
L11-8406	Paint Prime/1st Coat at Elevator Lobby	3	0	10-Dec-14 A	11-Dec-14 A																					
L12-8406	Paint Prime/1st Coat at Elevator Lobby	3	0	10-Dec-14 A	11-Dec-14 A																					
L14-8406	Paint Prime/1st Coat at Elevator Lobby	3	0	10-Dec-14 A	11-Dec-14 A																					
L15-8406	Paint Prime/1st Coat at Elevator Lobby	3	0	10-Dec-14 A	11-Dec-14 A																					
L16-8406	Paint Prime/1st Coat at Elevator Lobby	3	0	10-Dec-14 A	11-Dec-14 A																					
L17-8406	Paint Prime/1st Coat at Elevator Lobby	3	0	10-Dec-14 A	11-Dec-14 A																					
LL2E-8340	LL2 - Install walk-in cooler/freezer (BY OTHERS)	5	0	10-Dec-14 A	15-Dec-14 A																					
L10-8129	Bathrooms - Install Shower Doors	4	0	10-Dec-14 A	17-Dec-14 A																					
L09-7030	Paint	1	0	10-Dec-14 A	10-Dec-14 A																					
L10-7030	Paint	1	0	10-Dec-14 A	10-Dec-14 A																					
L11-7030	Paint	1	0	10-Dec-14 A	10-Dec-14 A																					
L11-7132	Paint Prime/1st Coat	3	0	10-Dec-14 A	11-Dec-14 A																					
L12-7132	Paint Prime/1st Coat	3	0	10-Dec-14 A	11-Dec-14 A																					
L14-7132	Paint Prime/1st Coat	3	0	10-Dec-14 A	11-Dec-14 A																					
L15-7132	Paint Prime/1st Coat	3	0	10-Dec-14 A	11-Dec-14 A																					
L16-7132	Paint Prime/1st Coat	3	0	10-Dec-14 A	11-Dec-14 A																					
L17-7132	Paint Prime/1st Coat	3	0	10-Dec-14 A	11-Dec-14 A																					
L08-8203	Corridors - Install Vinyl Wall Coverings	2	0	10-Dec-14 A	29-Dec-14 A																					

Actual Work   
  Critical Remai...  
 Remaining Work   
  Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15													
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015					
I-1634	Manlift finishes - GWB, hang ceilings	2	0	10-Dec-14 A	16-Dec-14 A															
L12-7030	Paint	1	0	11-Dec-14 A	11-Dec-14 A															
L14-7030	Paint	1	0	11-Dec-14 A	11-Dec-14 A															
L15-7030	Paint	1	0	11-Dec-14 A	11-Dec-14 A															
L03-8138	Bathrooms - Install Toilet Accessories	2	0	11-Dec-14 A	11-Dec-14 A															
L04-8138	Bathrooms - Install Toilet Accessories	2	0	11-Dec-14 A	11-Dec-14 A															
MPT-1034	(A) Elevation 52 (west elevation, north end, L3-L18)	4	0	11-Dec-14 A	16-Dec-14 A															
MPT-1036	(B) Elevation 45/46 (north elevation, east end, L3-L11)	5	0	11-Dec-14 A	19-Dec-14 A															
L16-7030	Paint	1	0	12-Dec-14 A	12-Dec-14 A															
L17-7030	Paint	1	0	12-Dec-14 A	12-Dec-14 A															
L05-8138	Bathrooms - Install Toilet Accessories	2	0	12-Dec-14 A	12-Dec-14 A															
L06-8138	Bathrooms - Install Toilet Accessories	2	0	12-Dec-14 A	12-Dec-14 A															
MPT-1066	Tower Sign, East (El. 32) - Install backing	3	0	12-Dec-14 A	22-Dec-14 A															
MPT-1076	(B) Caulking - Elevation 51 (north elevation, west half)	10	0	12-Dec-14 A	19-Dec-14 A															
L04-8414	Elec Trim / Finish at Elevator Lobby	3	0	15-Dec-14 A	15-Dec-14 A															
L04-8416	Fire Sprinkler Trim / Finish at Elevator Lobby	1	0	15-Dec-14 A	15-Dec-14 A															
L05-8414	Elec Trim / Finish at Elevator Lobby	3	0	15-Dec-14 A	15-Dec-14 A															
L05-8416	Fire Sprinkler Trim / Finish at Elevator Lobby	1	0	15-Dec-14 A	15-Dec-14 A															
L06-8414	Elec Trim / Finish at Elevator Lobby	3	0	15-Dec-14 A	15-Dec-14 A															
L06-8416	Fire Sprinkler Trim / Finish at Elevator Lobby	1	0	15-Dec-14 A	15-Dec-14 A															
L07-8416	Fire Sprinkler Trim / Finish at Elevator Lobby	1	0	15-Dec-14 A	15-Dec-14 A															
L08-8416	Fire Sprinkler Trim / Finish at Elevator Lobby	1	0	15-Dec-14 A	15-Dec-14 A															
L09-8416	Fire Sprinkler Trim / Finish at Elevator Lobby	1	0	15-Dec-14 A	15-Dec-14 A															
L14-8201	Corridors - Install ACT Grid	2	0	15-Dec-14 A	15-Dec-14 A															
L15-8201	Corridors - Install ACT Grid	2	0	15-Dec-14 A	15-Dec-14 A															
L17-8201	Corridors - Install ACT Grid	2	0	15-Dec-14 A	16-Dec-14 A															
L04-7042	Install Tile Flooring (x41)	2	0	15-Dec-14 A	24-Dec-14 A															

█ Actual Work     █ Critical Remain...  
█ Remaining Work    ◆ ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L05-7042	Install Tile Flooring (x41)	2	0	15-Dec-14 A	24-Dec-14 A													
LL4-8102a	LL4 - GWB Tape/Finish	3	0	15-Dec-14 A	17-Dec-14 A													
LL3-8102a	LL3 - GWB Tape/Finish	3	0	15-Dec-14 A	17-Dec-14 A													
L03-7144	Fire Sprinkler Trim	1	0	15-Dec-14 A	15-Dec-14 A													
L04-7144	Fire Sprinkler Trim	1	0	15-Dec-14 A	15-Dec-14 A													
L05-7144	Fire Sprinkler Trim	1	0	15-Dec-14 A	15-Dec-14 A													
L06-7144	Fire Sprinkler Trim	1	0	15-Dec-14 A	15-Dec-14 A													
L07-7144	Fire Sprinkler Trim	1	0	15-Dec-14 A	15-Dec-14 A													
L08-7144	Fire Sprinkler Trim	1	0	15-Dec-14 A	15-Dec-14 A													
L09-7144	Fire Sprinkler Trim	1	0	15-Dec-14 A	15-Dec-14 A													
L10-7144	Fire Sprinkler Trim	1	0	15-Dec-14 A	15-Dec-14 A													
CO-7126	Fire pump test pre-planning complete (see checklist)	0	0		15-Dec-14 A													
LL1-Z3-6034	COB Correction - Add ceiling access panels in Food F	10	0	15-Dec-14 A	26-Jan-15 A													
L03-8406	Paint Prime/1st Coat at Elevator Lobby	3	0	15-Dec-14 A	17-Dec-14 A													
L05-8410	Vinyl Wall Coverings at Elevator Lobby	2	0	16-Dec-14 A	24-Dec-14 A													
L09-8414	Elec Trim / Finish at Elevator Lobby	3	0	16-Dec-14 A	16-Dec-14 A													
L10-8414	Elec Trim / Finish at Elevator Lobby	3	0	16-Dec-14 A	16-Dec-14 A													
L10-8416	Fire Sprinkler Trim / Finish at Elevator Lobby	1	0	16-Dec-14 A	16-Dec-14 A													
L11-8414	Elec Trim / Finish at Elevator Lobby	3	0	16-Dec-14 A	16-Dec-14 A													
L11-8416	Fire Sprinkler Trim / Finish at Elevator Lobby	1	0	16-Dec-14 A	16-Dec-14 A													
L12-8414	Elec Trim / Finish at Elevator Lobby	3	0	16-Dec-14 A	16-Dec-14 A													
L12-8416	Fire Sprinkler Trim / Finish at Elevator Lobby	1	0	16-Dec-14 A	16-Dec-14 A													
L14-8416	Fire Sprinkler Trim / Finish at Elevator Lobby	1	0	16-Dec-14 A	16-Dec-14 A													
L15-8416	Fire Sprinkler Trim / Finish at Elevator Lobby	1	0	16-Dec-14 A	16-Dec-14 A													
L16-8416	Fire Sprinkler Trim / Finish at Elevator Lobby	1	0	16-Dec-14 A	16-Dec-14 A													
L17-8416	Fire Sprinkler Trim / Finish at Elevator Lobby	1	0	16-Dec-14 A	16-Dec-14 A													
LL2E-8342	LL2 - Final connections at walk-in cooler/freezer	5	0	16-Dec-14 A	05-Jan-15 A													

Actual Work     Critical Remai...  
 Remaining Work     Milestone

<b>High Rise Hotel Sample Project</b>	<b>All Activities</b>	<b>Schedule Status Date 15-Jun-15</b>
---------------------------------------	-----------------------	---------------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
L11-8129	Bathrooms - Install Shower Doors	4	0	16-Dec-14 A	18-Dec-14 A																																					
L16-8201	Corridors - Install ACT Grid	2	0	16-Dec-14 A	16-Dec-14 A																																					
L06-7042	Install Tile Flooring (x41)	2	0	16-Dec-14 A	24-Dec-14 A																																					
L07-7042	Install Tile Flooring (x41)	2	0	16-Dec-14 A	24-Dec-14 A																																					
LL1-Z2-8102a	GWB Hang (Ceilings) & Inspection	3	0	16-Dec-14 A	24-Dec-14 A																																					
L11-7144	Fire Sprinkler Trim	1	0	16-Dec-14 A	16-Dec-14 A																																					
L12-7144	Fire Sprinkler Trim	1	0	16-Dec-14 A	16-Dec-14 A																																					
L14-7144	Fire Sprinkler Trim	1	0	16-Dec-14 A	16-Dec-14 A																																					
L15-7144	Fire Sprinkler Trim	1	0	16-Dec-14 A	16-Dec-14 A																																					
L16-7144	Fire Sprinkler Trim	1	0	16-Dec-14 A	16-Dec-14 A																																					
L17-7144	Fire Sprinkler Trim	1	0	16-Dec-14 A	16-Dec-14 A																																					
CO-7128	Run fire pump test	2	0	16-Dec-14 A	17-Dec-14 A																																					
L09-8203	Corridors - Install Vinyl Wall Coverings	2	0	16-Dec-14 A	30-Dec-14 A																																					
SW-2026	Zone 4 - FRP NW planter	5	0	16-Dec-14 A	05-Jan-15 A																																					
I-5370	(S) Resolve south tower sign backing (RFI 844)	5	0	16-Dec-14 A	09-Jan-15 A																																					
L03-8410	Vinyl Wall Coverings at Elevator Lobby	2	0	17-Dec-14 A	22-Dec-14 A																																					
L04-8410	Vinyl Wall Coverings at Elevator Lobby	2	0	17-Dec-14 A	23-Dec-14 A																																					
L06-8410	Vinyl Wall Coverings at Elevator Lobby	2	0	17-Dec-14 A	29-Dec-14 A																																					
L07-8410	Vinyl Wall Coverings at Elevator Lobby	2	0	17-Dec-14 A	30-Dec-14 A																																					
L08-8410	Vinyl Wall Coverings at Elevator Lobby	2	0	17-Dec-14 A	31-Dec-14 A																																					
L09-8410	Vinyl Wall Coverings at Elevator Lobby	2	0	17-Dec-14 A	05-Jan-15 A																																					
L14-8414	Elec Trim / Finish at Elevator Lobby	3	0	17-Dec-14 A	17-Dec-14 A																																					
L15-8414	Elec Trim / Finish at Elevator Lobby	3	0	17-Dec-14 A	17-Dec-14 A																																					
L16-8414	Elec Trim / Finish at Elevator Lobby	3	0	17-Dec-14 A	17-Dec-14 A																																					
L17-8414	Elec Trim / Finish at Elevator Lobby	3	0	17-Dec-14 A	17-Dec-14 A																																					
L08-7042	Install Tile Flooring (x41)	2	0	17-Dec-14 A	24-Dec-14 A																																					
L09-7042	Install Tile Flooring (x41)	2	0	17-Dec-14 A	24-Dec-14 A																																					

- Actual Work
- Critical Remain...
- Remaining Work
- Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L04-7136	Install Door and Hardware	1	0	17-Dec-14 A	17-Dec-14 A													
L16-8216	Vinyl Wall Coverings - Install Murals	2	0	17-Dec-14 A	29-Dec-14 A													
MPT-1046	(A) Elevation 26/27/53 (west elevation, south of 52, L	3	0	17-Dec-14 A	18-Dec-14 A													
MPT-1057	(S) Elevation 32 framing (south elevation, east of mai	5	0	17-Dec-14 A	19-Jan-15 A													
MPT-1080	(A) Caulking - Elevation 44 (east elevation above poc	8	0	17-Dec-14 A	22-Dec-14 A													
LL1-Z2-8108	Framing, ceiling clouds (incl. inspection)	5	0	17-Dec-14 A	22-Jan-15 A													
MPP-1006	(C) Install Level 3 cornice metal (north, west & south)	6	0	18-Dec-14 A	30-Jan-15 A													
L10-7042	Install Tile Flooring (x41)	2	0	18-Dec-14 A	24-Dec-14 A													
L11-7042	Install Tile Flooring (x41)	2	0	18-Dec-14 A	24-Dec-14 A													
L12-7042	Install Tile Flooring (x41)	2	0	19-Dec-14 A	24-Dec-14 A													
L14-7042	Install Tile Flooring (x41)	2	0	19-Dec-14 A	24-Dec-14 A													
MPT-1048	(B) Elevation 37 (penthouse east)	3	0	19-Dec-14 A	20-Dec-14 A													
I-5000	Resolve RFI's and site work changes (new drawings)	10	0	19-Dec-14 A	02-Mar-15 A													
I-5002	Resolve RFI's and site work changes (new drawings)	20	0	19-Dec-14 A	09-Feb-15 A													
I-5003	Resolve RFI's and site work changes (new drawings)	10	0	19-Dec-14 A	02-Mar-15 A													
I-5004	Resolve RFI's and site work changes (new drawings)	1	0	19-Dec-14 A	16-Jan-15 A													
I-5064	RFI 848 - Lighting at Flagpole Locations	1	0	19-Dec-14 A	14-Jan-15 A													
L03-8416	Fire Sprinkler Trim / Finish at Elevator Lobby	1	0	22-Dec-14 A	22-Dec-14 A													
L07-8138	Bathrooms - Install Toilet Accessories	2	0	22-Dec-14 A	23-Dec-14 A													
L17-8136	Bathrooms - Install Counter Subtops	4	0	22-Dec-14 A	29-Dec-14 A													
CO-7212	Cx - Start-Up Boilers	2	0	22-Dec-14 A	23-Dec-14 A													
L17-8218	Corridors - Fire Sprinkler Trim	2	0	22-Dec-14 A	23-Dec-14 A													
L08-8222	Fire alarm trim (speaker/strobe & smoke detector bas	1	0	22-Dec-14 A	23-Dec-14 A													
L07-8222	Fire alarm trim (speaker/strobe & smoke detector bas	1	0	22-Dec-14 A	23-Dec-14 A													
L06-8222	Fire alarm trim (speaker/strobe & smoke detector bas	1	0	22-Dec-14 A	23-Dec-14 A													
L05-8222	Fire alarm trim (speaker/strobe & smoke detector bas	1	0	22-Dec-14 A	23-Dec-14 A													
L04-8222	Fire alarm trim (speaker/strobe & smoke detector bas	1	0	22-Dec-14 A	22-Dec-14 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
I-1636	Manlift finishes - GWB, tape & finish	5	0	22-Dec-14 A	30-Dec-14 A													
EL-6038	Elev 6 - Rough-in call boxes & lanterns	5	0	22-Dec-14 A	30-Dec-14 A													
EL-6052	Elev 6 - Complete hoistway ventilation	5	0	22-Dec-14 A	30-Dec-14 A													
MPT-1078	(C) Caulking - Elevation 37/38/39 (penthouse)	4	0	22-Dec-14 A	23-Dec-14 A													
MPT-1086	(A) Caulking - Elevation 45/46 (north elevation, east e	7	0	22-Dec-14 A	29-Dec-14 A													
MPT-1088	(B) Caulking - Elevation 52/53/26/27 (west elevation,	11	0	22-Dec-14 A	02-Jan-15 A													
MPP-1044	Caulking - Elevation 9/10/11/12/13 (upper ballroom)	5	0	22-Dec-14 A	30-Dec-14 A													
MPP-1046	Caulking - Elevation 5/6 (east elevation, south end)	8	0	22-Dec-14 A	29-Dec-14 A													
I-5068	RFI 857 - South Elevation Landscape & Irrigation Req	1	0	22-Dec-14 A	07-Jan-15 A													
I-5070	RFI 858 - North Elevation Landscape & Irrigation Req	1	0	22-Dec-14 A	07-Jan-15 A													
I-5072	RFI 859 - Additional Curbs at Openings (see RFI 776)	1	0	22-Dec-14 A	07-Jan-15 A													
L03-8414	Elec Trim / Finish at Elevator Lobby	3	0	23-Dec-14 A	24-Dec-14 A													
L03-7032	Install VCT Flooring (x42)	1	0	23-Dec-14 A	24-Dec-14 A													
L08-8138	Bathrooms - Install Toilet Accessories	2	0	23-Dec-14 A	24-Dec-14 A													
L10-8222	Fire alarm trim (speaker/strobe & smoke detector bas	1	0	23-Dec-14 A	24-Dec-14 A													
L09-8222	Fire alarm trim (speaker/strobe & smoke detector bas	1	0	23-Dec-14 A	24-Dec-14 A													
ASI62	ASI No. 62 - Civil Site Grading Revisions	0	0	23-Dec-14 A														
I-5074	RFI 860 - SE Corner Hardscape Additional Clarificati	1	0	23-Dec-14 A	07-Jan-15 A													
L09-8138	Bathrooms - Install Toilet Accessories	2	0	24-Dec-14 A	29-Dec-14 A													
L03-7042	Install Tile Flooring (x41)	2	0	29-Dec-14 A	31-Dec-14 A													
L15-7042	Install Tile Flooring (x41)	2	0	29-Dec-14 A	30-Dec-14 A													
L16-7042	Install Tile Flooring (x41)	2	0	29-Dec-14 A	30-Dec-14 A													
L17-7042	Install Tile Flooring (x41)	2	0	29-Dec-14 A	30-Dec-14 A													
L04-7140	Fire alarm trim (speaker strobe & smoke detector bas	1	0	29-Dec-14 A	30-Dec-14 A													
L05-7136	Install Door and Hardware	1	0	29-Dec-14 A	29-Dec-14 A													
L10-8138	Bathrooms - Install Toilet Accessories	2	0	29-Dec-14 A	30-Dec-14 A													
L17-8216	Vinyl Wall Coverings - Install Murals	2	0	29-Dec-14 A	30-Dec-14 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
LL1-Z3-8202	Install FRP wall coverings	4	0	29-Dec-14 A	06-Jan-15 A													
L04-8420	Fire alarm trim (speaker strobe & smoke detector bas	1	0	29-Dec-14 A	30-Dec-14 A													
L05-8420	Fire alarm trim (speaker strobe & smoke detector bas	1	0	29-Dec-14 A	30-Dec-14 A													
L06-8420	Fire alarm trim (speaker strobe & smoke detector bas	1	0	29-Dec-14 A	30-Dec-14 A													
L07-8420	Fire alarm trim (speaker strobe & smoke detector bas	1	0	29-Dec-14 A	29-Dec-14 A													
L08-8420	Fire alarm trim (speaker strobe & smoke detector bas	1	0	29-Dec-14 A	29-Dec-14 A													
L09-8420	Fire alarm trim (speaker strobe & smoke detector bas	1	0	29-Dec-14 A	29-Dec-14 A													
L10-8420	Fire alarm trim (speaker strobe & smoke detector bas	1	0	29-Dec-14 A	29-Dec-14 A													
LL2-8130	LL2 - Install ceiling grid	2	0	29-Dec-14 A	30-Dec-14 A													
I-5300	Heat Pump Revision - demo existing ceiling framing	2	0	29-Dec-14 A	29-Dec-14 A													
L12-8129	Bathrooms - Install Shower Doors	4	0	30-Dec-14 A	05-Jan-15 A													
L06-7136	Install Door and Hardware	1	0	30-Dec-14 A	30-Dec-14 A													
L11-8138	Bathrooms - Install Toilet Accessories	2	0	30-Dec-14 A	31-Dec-14 A													
I-5302	Heat Pump Revision - rework MEP at celing	5	0	30-Dec-14 A	12-Jan-15 A													
I-1606	Manlift finishes - Prime & paint	4	0	31-Dec-14 A	06-Jan-15 A													
L07-7136	Install Door and Hardware	1	0	31-Dec-14 A	31-Dec-14 A													
L12-8138	Bathrooms - Install Toilet Accessories	2	0	31-Dec-14 A	05-Jan-15 A													
CO-7214	Cx - Flush & Fill HVAC Hydronics Systems	5	0	02-Jan-15 A	05-Jan-15 A													
MPP-1032	(C) Elevation 23/24/25 (Porte Cochere north, below o	5	0	02-Jan-15 A	19-Jan-15 A													
L1BOH2-8215	GWB tape & finish walls & ceilings	7	0	05-Jan-15 A	02-Mar-15 A													
L10-8410	Vinyl Wall Coverings at Elevator Lobby	2	0	05-Jan-15 A	06-Jan-15 A													
L11-8410	Wall coverings - vinyl at Elevator Lobby	2	0	05-Jan-15 A	13-Jan-15 A													
L12-8410	Wall coverings - vinyl at Elevator Lobby	2	0	05-Jan-15 A	13-Jan-15 A													
L14-8129	Bathrooms - Install Shower Doors	4	0	05-Jan-15 A	07-Jan-15 A													
L16-8121	Install Bathroom "Barn Doors"	4	0	05-Jan-15 A	09-Jan-15 A													
L04-7032	Install VCT Flooring (x42)	1	0	05-Jan-15 A	05-Jan-15 A													
L05-7032	Install VCT Flooring (x42)	1	0	05-Jan-15 A	05-Jan-15 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ ◆ Milestone

High Rise Hotel Sample Project		All Activities						Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015				
							[Gantt Chart Grid]												
L06-7032	Install VCT Flooring (x42)	1	0	05-Jan-15 A	05-Jan-15 A														
L05-7140	Fire alarm trim (speaker strobe & smoke detector bas	1	0	05-Jan-15 A	06-Jan-15 A														
L06-7140	Fire alarm trim (speaker strobe & smoke detector bas	1	0	05-Jan-15 A	05-Jan-15 A														
L07-7140	Fire alarm trim (speaker strobe & smoke detector bas	1	0	05-Jan-15 A	05-Jan-15 A														
L08-7136	Install Door and Hardware	1	0	05-Jan-15 A	05-Jan-15 A														
L08-7140	Fire alarm trim (speaker strobe & smoke detector bas	1	0	05-Jan-15 A	05-Jan-15 A														
L09-7140	Fire alarm trim (speaker strobe & smoke detector bas	1	0	05-Jan-15 A	05-Jan-15 A														
L10-7140	Fire alarm trim (speaker strobe & smoke detector bas	1	0	05-Jan-15 A	05-Jan-15 A														
L14-8138	Bathrooms - Install Toilet Accessories	2	0	05-Jan-15 A	06-Jan-15 A														
SW-2314	Zone 3 - FRP sidewalk	5	0	05-Jan-15 A	16-Feb-15 A														
L10-8203	Wall coverings - vinyl at corridors	2	0	05-Jan-15 A	27-Jan-15 A														
CO-7240	Cx - Heat Pump Start-Up - Levels 3 & 4	5	0	05-Jan-15 A	07-Jan-15 A														
SW-2220	Zone 2 - FRP curb/gutter at NW corner	4	0	05-Jan-15 A	06-Jan-15 A														
MPT-1054	Complete Elevation 30 (south elevation, west of man	5	0	05-Jan-15 A	18-Mar-15 A														
MPP-1028	(C) Tapered pilasters, west	3	0	05-Jan-15 A	07-Jan-15 A														
MPP-1030	(C) Tapered pilasters, east	3	0	05-Jan-15 A	06-Jan-15 A														
LL2-8142	HVAC drops/trim to grid	3	0	05-Jan-15 A	19-Jan-15 A														
L1L-8216	Complete electrical/fire alarm drops @ ceilings	5	0	05-Jan-15 A	08-Jan-15 A														
L1BOH2-8217	GWB hang ceilings and at heat pumps	10	0	05-Jan-15 A	29-Jan-15 A														
L1L-8222	Complete HVAC drops @ ceilings	5	0	05-Jan-15 A	23-Jan-15 A														
L1L-8224	Complete fire sprinkler drops @ ceilings	5	0	05-Jan-15 A	08-Jan-15 A														
L1L-8254	Complete electrical rough-in at walls	5	0	05-Jan-15 A	26-Jan-15 A														
I-5350	Fabricate & install new hydraulic ram	30	0	05-Jan-15 A	29-Jan-15 A														
I-7800	Procure light poles and replacement luminaires	40	0	05-Jan-15 A	12-Jun-15 A														
LL1-8120	Complete GWB tape & finish in corridors	7	0	05-Jan-15 A	16-Jan-15 A														
L1K-8108	Complete kitchen hood installation and fire blanket w	10	0	05-Jan-15 A	05-Feb-15 A														
L1K-8110	Complete MEP rough-in above ceiling	10	0	05-Jan-15 A	05-Feb-15 A														

■ Actual Work      ■ Critical Remai...  
■ Remaining Work    ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L1B-8122	Framing, complete ceiling at corridors	5	0	05-Jan-15 A	13-Jan-15 A													
I-5102	Bar lighting layout - resolve conflicts (RFI)	7	0	05-Jan-15 A	19-Jan-15 A													
I-5110	Bar radius ceiling - resolve framing issues	5	0	05-Jan-15 A	14-Jan-15 A													
I-5120	Dining feature wall - resolve design issues	7	0	05-Jan-15 A	16-Jan-15 A													
L02-8178	Complete heat pump enclosures	5	0	05-Jan-15 A	12-Jan-15 A													
I-5850	Owner provide revised lighting layout	10	0	05-Jan-15 A	16-Jan-15 A													
I-5130	Bar plumbing relocation - resolve conflicts	25	0	05-Jan-15 A	26-Jan-15 A													
I-5140	Damper at BPF #8 - resolve conflicts	30	0	05-Jan-15 A	29-Jan-15 A													
I-5150	Sprinkler pipe furring - resolve conflicts	15	0	05-Jan-15 A	26-Jan-15 A													
I-5160	ASI 63 electrical revisions - resolve conflicts	10	0	05-Jan-15 A	16-Jan-15 A													
L15-8410	Vinyl Wall Coverings at Elevator Lobby	2	0	06-Jan-15 A	07-Jan-15 A													
L07-7032	Install VCT Flooring (x42)	1	0	06-Jan-15 A	06-Jan-15 A													
L08-7032	Install VCT Flooring (x42)	1	0	06-Jan-15 A	06-Jan-15 A													
L09-7032	Install VCT Flooring (x42)	1	0	06-Jan-15 A	06-Jan-15 A													
L10-7032	Install VCT Flooring (x42)	1	0	06-Jan-15 A	06-Jan-15 A													
L09-7136	Install Door and Hardware	1	0	06-Jan-15 A	06-Jan-15 A													
L10-7136	Install doors & hardware	1	0	06-Jan-15 A	13-Jan-15 A													
L11-7136	Install doors & hardware	1	0	06-Jan-15 A	13-Jan-15 A													
L12-7136	Install doors & hardware	1	0	06-Jan-15 A	13-Jan-15 A													
L15-8138	Bathrooms - Install Toilet Accessories	2	0	06-Jan-15 A	07-Jan-15 A													
L11-8203	Wall coverings - vinyl at corridors	2	0	06-Jan-15 A	12-Jan-15 A													
L03-8660	GWB hang ceilings at Pool	3	0	06-Jan-15 A	04-Feb-15 A													
L1K-6011	Complete HVAC RI @ ceilings	4	0	06-Jan-15 A	13-Jan-15 A													
L1K-6013	Complete electrical rough-in @ ceilings & inspection	4	0	06-Jan-15 A	13-Jan-15 A													
L1K-6015	Complete fire sprinkler RI @ ceilings	4	0	06-Jan-15 A	13-Jan-15 A													
L12-7032	Install VCT Flooring (x42)	1	0	07-Jan-15 A	07-Jan-15 A													
L14-7032	Install VCT Flooring (x42)	1	0	07-Jan-15 A	07-Jan-15 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L15-7032	Install VCT Flooring (x42)	1	0	07-Jan-15 A	07-Jan-15 A													
L16-7032	Install VCT Flooring (x42)	1	0	07-Jan-15 A	07-Jan-15 A													
L15-8203	Wall coverings - vinyl at corridors	2	0	07-Jan-15 A	20-Jan-15 A													
L12-8203	Wall coverings - vinyl at corridors	2	0	07-Jan-15 A	13-Jan-15 A													
CO-7242	Cx - Heat Pump Start-Up - Levels 5 & 6	5	0	07-Jan-15 A	09-Jan-15 A													
CO-7252	Cx - Start-Up - FSD & SD Operation Verification	10	0	07-Jan-15 A	22-Jan-15 A													
MPP-1026	Complete Elevation 7/8 (east elevation)	5	0	07-Jan-15 A	16-Feb-15 A													
ASI61	ASI No. 61 - VHP-1 Ductwork Change at Elevator 5 L	0	0	07-Jan-15 A														
I-5056	RFI 832.1 - South Elevation Emergency Exit with Side	1	0	07-Jan-15 A	14-Jan-15 A													
LL1-6014lb2	L1 bar redesign - GWB hang, tape, finish (including ir	12	0	08-Jan-15 A	30-Jan-15 A													
SW-2310	Zone 3 - Install irrigation sleeves	2	0	08-Jan-15 A	08-Jan-15 A													
I-1638	Manlift finishes - ceiling grid	3	0	08-Jan-15 A	12-Jan-15 A													
L03-8662	GWB tape & finish walls & ceilings at Pool	7	0	08-Jan-15 A	25-Feb-15 A													
MPT-1072	Tower Sign, West (EI, 52)	5	0	08-Jan-15 A	14-Apr-15 A													
L1L-8220	Complete fire sprinkler RI @ ceilings	3	0	08-Jan-15 A	12-Jan-15 A													
L1L-8270	Complete HVAC RI @ ceilings	3	0	08-Jan-15 A	12-Jan-15 A													
SW-2224	Zone 2 - Adjust Comcast vault lids	2	0	08-Jan-15 A	08-Jan-15 A													
I-1212	Resolve stud/duct conflict at east wall	5	0	08-Jan-15 A	14-Jan-15 A													
L04-8218	Install base at corridors (& approve mockup)	3	0	08-Jan-15 A	12-Jan-15 A													
GB410-100	Complete GWB - Levels 4-10	5	0	08-Jan-15 A	14-Jan-15 A													
LL1-6014lb4	L1 bar redesign - complete reframing	5	0	08-Jan-15 A	15-Jan-15 A													
I-5306	Heat Pump Revision - complete reframing	5	0	08-Jan-15 A	19-Jan-15 A													
ASI63	ASI No. 63 - Mech (Rev. 20), Plumbing (Rev. 18) and	0	0	09-Jan-15 A														
L15-8129	Bathrooms - Install shower doors	4	0	12-Jan-15 A	15-Jan-15 A													
L16-8129	Bathrooms - Install shower doors	4	0	12-Jan-15 A	15-Jan-15 A													
L17-8129	Bathrooms - Install shower doors	4	0	12-Jan-15 A	15-Jan-15 A													
L17-8121	Install Bathroom "Barn Doors"	3	0	12-Jan-15 A	26-Mar-15 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15																
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015								
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr					
L04-7034	Install doors & hardware (x42)	1	0	12-Jan-15 A	13-Jan-15 A																		
L05-7034	Install doors & hardware (x42)	1	0	12-Jan-15 A	13-Jan-15 A																		
L06-7034	Install doors & hardware (x42)	1	0	12-Jan-15 A	13-Jan-15 A																		
L07-7034	Install doors & hardware (x42)	1	0	12-Jan-15 A	13-Jan-15 A																		
L08-7034	Install doors & hardware (x42)	1	0	12-Jan-15 A	13-Jan-15 A																		
L09-7034	Install doors & hardware (x42)	1	0	12-Jan-15 A	13-Jan-15 A																		
L10-7034	Install doors & hardware (x42)	1	0	12-Jan-15 A	13-Jan-15 A																		
L11-7034	Install doors & hardware (x42)	1	0	12-Jan-15 A	13-Jan-15 A																		
L12-7034	Install doors & hardware (x42)	1	0	12-Jan-15 A	13-Jan-15 A																		
L14-7034	Install doors & hardware (x42)	1	0	12-Jan-15 A	13-Jan-15 A																		
L15-7034	Install doors & hardware (x42)	1	0	12-Jan-15 A	13-Jan-15 A																		
L11-7140	Fire alarm trim (speaker strobe & smoke detector bas	1	0	12-Jan-15 A	12-Jan-15 A																		
L12-7140	Fire alarm trim (speaker strobe & smoke detector bas	1	0	12-Jan-15 A	12-Jan-15 A																		
L14-7136	Install doors & hardware	1	0	12-Jan-15 A	13-Jan-15 A																		
L14-7140	Fire alarm trim (speaker strobe & smoke detector bas	1	0	12-Jan-15 A	12-Jan-15 A																		
L15-7140	Fire alarm trim (speaker strobe & smoke detector bas	1	0	12-Jan-15 A	12-Jan-15 A																		
L15-8222	Fire alarm trim (speaker/strobe & smoke detector bas	1	0	12-Jan-15 A	12-Jan-15 A																		
L14-8222	Fire alarm trim (speaker/strobe & smoke detector bas	1	0	12-Jan-15 A	12-Jan-15 A																		
L12-8222	Fire alarm trim (speaker/strobe & smoke detector bas	1	0	12-Jan-15 A	12-Jan-15 A																		
L11-8222	Fire alarm trim (speaker/strobe & smoke detector bas	1	0	12-Jan-15 A	12-Jan-15 A																		
L03-8203	Wall coverings - vinyl at corridors	3	0	12-Jan-15 A	19-Jan-15 A																		
CO-7244	Cx - Heat Pump Start-Up - Levels 7 & 8	5	0	12-Jan-15 A	14-Jan-15 A																		
MPT-1068	Tower Sign, North (El. 51)	5	0	12-Jan-15 A	10-Mar-15 A																		
L03-8420	Fire alarm trim (speaker strobe & smoke detector bas	1	0	12-Jan-15 A	12-Jan-15 A																		
L11-8420	Fire alarm trim (speaker strobe & smoke detector bas	1	0	12-Jan-15 A	12-Jan-15 A																		
L12-8420	Fire alarm trim (speaker strobe & smoke detector bas	1	0	12-Jan-15 A	12-Jan-15 A																		
L14-8420	Fire alarm trim (speaker strobe & smoke detector bas	1	0	12-Jan-15 A	12-Jan-15 A																		

 Actual Work    
  Critical Remai...  
 Remaining Work    
  Milestone

High Rise Hotel Sample Project	All Activities	Schedule Status Date 15-Jun-15
--------------------------------	----------------	--------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
L15-8420	Fire alarm trim (speaker strobe & smoke detector bas	1	0	12-Jan-15 A	12-Jan-15 A																																					
L02-8144	GWB hang at Locker Rooms	2	0	12-Jan-15 A	15-Jan-15 A																																					
SW-2326	Zone 3 - Install j-boxes	3	0	12-Jan-15 A	12-Jan-15 A																																					
I-5800	Mechanical correction notice - interference with light t	10	0	12-Jan-15 A	13-Feb-15 A																																					
I-5602	Frame FCC ceiling	2	0	12-Jan-15 A	13-Jan-15 A																																					
CO-7166	Replace exhaust fitting	10	0	12-Jan-15 A	28-Jan-15 A																																					
MPP-1034	Deliver Elevation 48 corner panels	25	0	12-Jan-15 A	27-Feb-15 A																																					
MPP-1042	Deliver Elevation 32 corner panels	25	0	12-Jan-15 A	02-Feb-15 A																																					
MPP-1066	Deliver Elevation 33/34 corner panels	25	0	12-Jan-15 A	27-Feb-15 A																																					
MPP-1068	Deliver Elevation 32 spandrel panel head/sill flashing	25	0	12-Jan-15 A	13-Feb-15 A																																					
MPP-1070	Deliver Elevation 44 spandrel panel head/sill flashing	25	0	12-Jan-15 A	13-Feb-15 A																																					
MPP-1072	Deliver remaining Elevation 4 panels	25	0	12-Jan-15 A	06-Feb-15 A																																					
MPP-1074	Deliver remaining Elevation 7 panels	25	0	12-Jan-15 A	06-Feb-15 A																																					
MPP-1076	Deliver Pool cornice panels	25	0	12-Jan-15 A	23-Mar-15 A																																					
ASI64	ASI No. 64 - Updated Public Space Carpet Specificat	0	0	12-Jan-15 A																																						
L15-7136	Install doors & hardware	1	0	13-Jan-15 A	16-Feb-15 A																																					
L03-8664	Paint, prime & first coat finish at Pool	3	0	13-Jan-15 A	23-Mar-15 A																																					
MPP-1022	(A) Complete Elevation 40 (pool south elevation, L3-l	5	0	13-Jan-15 A	20-Jan-15 A																																					
L05-8226	Install base at corridors	1	0	13-Jan-15 A	13-Jan-15 A																																					
L16-8138	Bathrooms - Install toilet accessories	2	0	14-Jan-15 A	15-Jan-15 A																																					
L14-8203	Wall coverings - vinyl at corridors	3	0	14-Jan-15 A	19-Jan-15 A																																					
CO-7246	Cx - Heat Pump Start-Up - Levels 9 & 10	5	0	14-Jan-15 A	16-Jan-15 A																																					
I-5604	GWB hang, tape & finish FCC ceiling	5	0	14-Jan-15 A	19-Jan-15 A																																					
I-5076	RFI 860.1 - Southeast Elevation Conflict	1	0	14-Jan-15 A	17-Mar-15 A																																					
I-5078	RFI 884 - Pedestrian Light Pole Base and Drain Conf	1	0	14-Jan-15 A	28-Jan-15 A																																					
L14-8410	Wall coverings - vinyl at Elevator Lobby	2	0	15-Jan-15 A	16-Jan-15 A																																					
L16-8203	Wall coverings - vinyl at corridors	3	0	15-Jan-15 A	21-Jan-15 A																																					

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
SW-2126	Zone 1 - Remove temporary transformer	5	0	15-Jan-15 A	28-Jan-15 A													
I-5112	Bar radius ceiling - complete framing	5	0	15-Jan-15 A	20-Jan-15 A													
I-5080	RFI 889 - Site Channelization Plan	1	0	15-Jan-15 A	11-Mar-15 A													
L07-8226	Install base at corridors	1	0	16-Jan-15 A	16-Jan-15 A													
I-5060	RFI 834.1 - NE Retaining Wall Design Clarifications - (	1	0	16-Jan-15 A	02-Feb-15 A													
L16-8410	Wall coverings - vinyl at Elevator Lobby	2	0	19-Jan-15 A	20-Jan-15 A													
CO-7248	Cx - Heat Pump Start-Up - Levels 11 & 12	5	0	19-Jan-15 A	21-Jan-15 A													
CO-7254	Cx - Start-Up - MUA AAON (8)	5	0	19-Jan-15 A	20-Feb-15 A													
SW-2020	Porte Cochere - EIFS at ceiling	7	0	19-Jan-15 A	23-Jan-15 A													
L02-8146	GWB tape & finish at Locker Rooms	5	0	19-Jan-15 A	23-Jan-15 A													
L1K-8138	Complete GWB hang & tape	9	0	19-Jan-15 A	06-Feb-15 A													
L1L-8252	Complete electrical/fire alarm rough-in @ ceilings	3	0	19-Jan-15 A	26-Jan-15 A													
LL1-8122	Paint corridors	6	0	19-Jan-15 A	21-Jan-15 A													
L1B-6027	Framing, ceiling at East Ballroom	5	0	19-Jan-15 A	23-Jan-15 A													
L09-8226	Install base at corridors	1	0	19-Jan-15 A	20-Jan-15 A													
GB410-102	Complete painting - Levels 4-10	2	0	19-Jan-15 A	20-Jan-15 A													
LL1-Z2-8110	Paint, prime & first coat finish at Meeting Rooms	2	0	19-Jan-15 A	20-Jan-15 A													
I-5122	Dining feature wall - complete framing	3	0	19-Jan-15 A	21-Jan-15 A													
I-5162	ASI 63 electrical revisions - demo existing	1	0	19-Jan-15 A	19-Jan-15 A													
L1B-8170	Complete cover inspections	5	0	19-Jan-15 A	23-Jan-15 A													
L17-8138	Bathrooms - Install toilet accessories	2	0	20-Jan-15 A	31-Mar-15 A													
MPP-1014	Caulking - Elevation 1/2/A/B/C/23/24/25 (west elevati	9	0	20-Jan-15 A	30-Jan-15 A													
CO-7232	Cx - TAB - CW Pump Totalization	1	0	20-Jan-15 A	20-Jan-15 A													
L03-8222	Fire alarm trim (speaker/strobe & smoke detector bas	1	0	20-Jan-15 A	20-Jan-15 A													
LL1-8202	HVAC trim at ceiling	2	0	20-Jan-15 A	21-Jan-15 A													
LL1-8206	Lighting & electrical trim	4	0	20-Jan-15 A	28-Jan-15 A													
LL1-8208	Fire alarm trim (speaker strobe & smoke detector bas	3	0	20-Jan-15 A	21-Jan-15 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ ◆ Milestone

High Rise Hotel Sample Project	All Activities	Schedule Status Date 15-Jun-15
--------------------------------	----------------	--------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
LL1-Z2-8138	Paint corridors	3	0	20-Jan-15 A	04-Feb-15 A																																					
L10-8226	Install base at corridors	1	0	20-Jan-15 A	21-Jan-15 A																																					
GB410-106	Complete flooring - Levels 4-10	3	0	20-Jan-15 A	26-Jan-15 A																																					
L04-8422	Floor prep	1	0	20-Jan-15 A	02-Feb-15 A																																					
I-5606	Paint FCC ceiling	1	0	20-Jan-15 A	20-Jan-15 A																																					
I-5104	Bar lighting layout - complete electrical rough-in	2	0	20-Jan-15 A	21-Jan-15 A																																					
I-5164	ASI 63 electrical revisions - revise electrical	3	0	20-Jan-15 A	02-Feb-15 A																																					
L16-7140	Fire alarm trim (speaker strobe & smoke detector bas	1	0	21-Jan-15 A	21-Jan-15 A																																					
CO-7234	Cx - TAB - CW Water Balancing	10	0	21-Jan-15 A	06-Mar-15 A																																					
L15-8140	Install window sills	1	0	21-Jan-15 A	21-Jan-15 A																																					
L14-8140	Install window sills	1	0	21-Jan-15 A	21-Jan-15 A																																					
L12-8140	Install window sills	1	0	21-Jan-15 A	21-Jan-15 A																																					
L11-8140	Install window sills	1	0	21-Jan-15 A	21-Jan-15 A																																					
L16-8222	Fire alarm trim (speaker/strobe & smoke detector bas	1	0	21-Jan-15 A	21-Jan-15 A																																					
CO-7250	Cx - Heat Pump Start-Up - Levels 14 & 15	5	0	21-Jan-15 A	23-Jan-15 A																																					
L16-8420	Fire alarm trim (speaker strobe & smoke detector bas	1	0	21-Jan-15 A	21-Jan-15 A																																					
I-5304	Heat Pump Revision - rework GWB	9	0	21-Jan-15 A	30-Jan-15 A																																					
L03-8131	Bathrooms - Install access panels	1	0	21-Jan-15 A	21-Jan-15 A																																					
L04-8131	Bathrooms - Install access panels	1	0	21-Jan-15 A	21-Jan-15 A																																					
L05-8131	Bathrooms - Install access panels	1	0	21-Jan-15 A	21-Jan-15 A																																					
L06-8131	Bathrooms - Install access panels	1	0	21-Jan-15 A	21-Jan-15 A																																					
L07-8131	Bathrooms - Install access panels	1	0	21-Jan-15 A	21-Jan-15 A																																					
L08-8131	Bathrooms - Install access panels	1	0	21-Jan-15 A	21-Jan-15 A																																					
L09-8131	Bathrooms - Install access panels	1	0	21-Jan-15 A	21-Jan-15 A																																					
L11-8226	Install base at corridors	1	0	21-Jan-15 A	22-Jan-15 A																																					
L05-8422	Floor prep	1	0	21-Jan-15 A	02-Feb-15 A																																					
ASI65	ASI No. 65 - Framing Revisions at Foyer 101	0	0	21-Jan-15 A																																						

■ Actual Work      ■ Critical Remai...  
■ Remaining Work      ◆ Milestone

High Rise Hotel Sample Project		All Activities						Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015				
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	
L07-7134	Flooring - VCT	1	0	22-Jan-15 A	22-Jan-15 A														
L17-8203	Wall coverings - vinyl at corridors	3	0	22-Jan-15 A	27-Jan-15 A														
LL1-8210	Fire sprinkler trim	1	0	22-Jan-15 A	22-Jan-15 A														
L12-8226	Install base at corridors	1	0	22-Jan-15 A	23-Jan-15 A														
L05-7134	Flooring - VCT	1	0	23-Jan-15 A	23-Jan-15 A														
MPP-1016	Caulking - Elevation 7/8 (east elevation)	8	0	23-Jan-15 A	24-Feb-15 A												■		
LL1-Z2-8120	GWB hang, tape & finish ceiling clouds at Jr. Ballroom	7	0	23-Jan-15 A	17-Feb-15 A												■		
LL1-Z3-8148	Paint Restrooms	3	0	23-Jan-15 A	26-Jan-15 A														
MPT-1104	(B) Install alcoves, east (Elev. 7/8)	2	0	23-Jan-15 A	09-Feb-15 A												■		
L06-8422	Floor prep	1	0	23-Jan-15 A	23-Jan-15 A														
L17-8410	Wall coverings - vinyl at Elevator Lobby	2	0	26-Jan-15 A	27-Jan-15 A														
L06-7134	Flooring - VCT	1	0	26-Jan-15 A	26-Jan-15 A														
CO-7216	Cx - Start-Up Fluid Cooler (power, pre-start & start)	3	0	26-Jan-15 A	28-Jan-15 A														
L16-8140	Install window sills	1	0	26-Jan-15 A	26-Jan-15 A														
L04-8224	HVAC grilles & registers at corridors	1	0	26-Jan-15 A	26-Jan-15 A														
MPT-1058	Elevation 32 hat channel (south elevation, east of mæ)	3	0	26-Jan-15 A	17-Feb-15 A												■		
MPT-1090	Caulking - Elevation 40 (pool south elevation, L3-L17)	9	0	26-Jan-15 A	05-Feb-15 A														
LL1-8123	Floor prep	2	0	26-Jan-15 A	27-Jan-15 A														
SW-2052	Zone 4 - Waterproof NW planter walls	4	0	26-Jan-15 A	29-Jan-15 A														
L1L-8290	GWB, top rock	3	0	26-Jan-15 A	27-Jan-15 A														
L10-8131	Bathrooms - Install access panels	1	0	26-Jan-15 A	26-Jan-15 A														
L14-8226	Install base at corridors	1	0	26-Jan-15 A	27-Jan-15 A														
I-5372	(S) Elevation 32, complete insulation	2	0	26-Jan-15 A	27-Jan-15 A														
GB1117-100	Complete GWB - Levels 3, 11-16	7	0	26-Jan-15 A	30-Jan-15 A														
SW-2322	Zone 3 - FRP landscape curb at exit door	5	0	26-Jan-15 A	30-Jan-15 A														
I-6010	RFI 901 - Pool radius trench drain issue	10	5	26-Jan-15 A	19-Jun-15	0											■		
L03-7140	Fire alarm trim (speaker strobe & smoke detector bas)	1	0	27-Jan-15 A	27-Jan-15 A														

- Actual Work
- Critical Remai...
- Remaining Work
- Milestone

TASK filter: All Activities





High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L1L-8272	GWB hang ceilings	3	0	02-Feb-15 A	04-Feb-15 A													
SW-2320	Zone 3 - Pour ped pole base	3	0	02-Feb-15 A	05-Feb-15 A													
LL1-8156	Install doors & hardware at corridors	2	0	02-Feb-15 A	03-Feb-15 A													
L1B-6015	HVAC drops at West Ballrooms	5	0	02-Feb-15 A	09-Feb-15 A													
L1B-6021	Electrical drops at West Ballrooms	5	0	02-Feb-15 A	09-Feb-15 A													
L1B-6029	HVAC drops at East Ballroom	5	0	02-Feb-15 A	09-Feb-15 A													
L1B-6031	Electrical drops at East Ballroom	5	0	02-Feb-15 A	09-Feb-15 A													
L06-8226	Install base at corridors	1	0	02-Feb-15 A	02-Feb-15 A													
GB410-104	Complete vinyl wallcoverings - Levels 4-10	4	0	02-Feb-15 A	17-Feb-15 A													
GB1117-102	Complete painting - Levels 3, 11-16	3	0	02-Feb-15 A	04-Feb-15 A													
SW-2234	Zone 2 - FRP door curbs	4	0	02-Feb-15 A	05-Feb-15 A													
I-6950	Resolve MEP/ceiling height conflicts	1	0	02-Feb-15 A	13-Mar-15 A													
L05-8418	Flooring - carpet at Elevator Lobby	2	0	03-Feb-15 A	03-Feb-15 A													
L04-7138	Electrical trim & finish	1	0	03-Feb-15 A	03-Feb-15 A													
L05-7138	Electrical trim & finish	1	0	03-Feb-15 A	03-Feb-15 A													
L11-7134	Flooring - VCT	1	0	03-Feb-15 A	03-Feb-15 A													
SW-2022	Zone 4 - Remove pedestrian protection on 110th Ave	1	0	03-Feb-15 A	03-Feb-15 A													
L1L-8246	Complete fire sprinkler RI @ ceilings	2	0	03-Feb-15 A	04-Feb-15 A													
LL1-8184	Install storefront at Exercise Room	1	0	03-Feb-15 A	02-Mar-15 A													
L12-8422	Floor prep	1	0	03-Feb-15 A	04-Feb-15 A													
L14-8422	Floor prep	1	0	03-Feb-15 A	04-Feb-15 A													
L15-8422	Floor prep	1	0	03-Feb-15 A	04-Feb-15 A													
I-5144	Damper at BPF #8 - framing revisions	1	0	03-Feb-15 A	03-Feb-15 A													
I-5154	Sprinkler pipe furring - GWB hang	7	0	03-Feb-15 A	04-Feb-15 A													
I-5166	ASI 63 electrical revisions - insulation	2	0	03-Feb-15 A	04-Feb-15 A													
ASI62r1	ASI No. 62 (Revised) - Civil Site Grading Revisions an	0	0	03-Feb-15 A														
L06-8418	Flooring - carpet at Elevator Lobby	2	0	04-Feb-15 A	04-Feb-15 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L12-7134	Flooring - VCT	1	0	04-Feb-15 A	04-Feb-15 A													
LL1-Z3-8142	Ceramic tile in restrooms	7	0	04-Feb-15 A	20-Feb-15 A													
L1K-8144	Paint, prime & first coat finish	3	0	04-Feb-15 A	09-Mar-15 A													
LL1-Z2-8158	Wall coverings - vinyl at Meeting Rooms	2	0	04-Feb-15 A	05-Feb-15 A													
L09-8422	Floor prep	1	0	04-Feb-15 A	06-Feb-15 A													
L10-8422	Floor prep	1	0	04-Feb-15 A	09-Feb-15 A													
L11-8422	Floor prep	1	0	04-Feb-15 A	09-Feb-15 A													
L16-8422	Floor prep	1	0	04-Feb-15 A	10-Feb-15 A													
I-5146	Damper at BPF #8 - complete GWB hang	1	0	04-Feb-15 A	04-Feb-15 A													
I-5168	ASI 63 electrical revisions - vapor barrier	2	0	04-Feb-15 A	05-Feb-15 A													
L07-8418	Flooring - carpet at Elevator Lobby	2	0	05-Feb-15 A	05-Feb-15 A													
L14-7134	Flooring - VCT	1	0	05-Feb-15 A	05-Feb-15 A													
L1L-8102a	GWB tape & finish walls & ceilings (Dining & Lounge)	7	0	05-Feb-15 A	12-Feb-15 A													
LL1-8170	Flooring - tile at elevator lobby	3	0	05-Feb-15 A	09-Feb-15 A													
LL1-8186	Wall coverings - vinyl at corridors	5	0	05-Feb-15 A	19-Feb-15 A													
L1B-6023	Fire sprinkler drops at West Ballrooms	5	0	05-Feb-15 A	09-Feb-15 A													
L1B-6033	Fire sprinkler drops at East Ballroom	5	0	05-Feb-15 A	09-Feb-15 A													
GB1117-106	Complete flooring - Levels 3, 11-16	4	0	05-Feb-15 A	10-Feb-15 A													
I-6100	Resolve lighting/access panel conflict	5	0	05-Feb-15 A	13-Feb-15 A													
GB1117-104	Complete vinyl wallcoverings - Levels 3, 11-16	5	0	05-Feb-15 A	11-Feb-15 A													
L08-8418	Flooring - carpet at Elevator Lobby	2	0	06-Feb-15 A	06-Feb-15 A													
L15-7134	Flooring - VCT	1	0	06-Feb-15 A	06-Feb-15 A													
MPP-1054	Caulking - Elevation 3 (south elevation, west of manli	3	0	06-Feb-15 A	10-Feb-15 A													
ASI66	ASI No. 66 - MDP Electrical Drawings Revision 23A	0	0	06-Feb-15 A														
L03-8418	Flooring - carpet at Elevator Lobby	2	0	09-Feb-15 A	09-Feb-15 A													
L04-8408	Install base at Elevator Lobby	1	0	09-Feb-15 A	09-Feb-15 A													
L05-8408	Install base at Elevator Lobby	1	0	09-Feb-15 A	09-Feb-15 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15																				
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015												
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr									
L06-8408	Install base at Elevator Lobby	1	0	09-Feb-15 A	09-Feb-15 A																						
L09-8418	Flooring - carpet at Elevator Lobby	1	0	09-Feb-15 A	09-Feb-15 A																						
L16-7134	Flooring - VCT	1	0	09-Feb-15 A	09-Feb-15 A																						
L1K-8102a	GWB hang ceilings at Public Restroom	2	0	09-Feb-15 A	10-Feb-15 A																						
LL2-2094	Install doors & hardware at Laundry	2	0	09-Feb-15 A	10-Feb-15 A																						
SW-2032	Zone 4 - Demo existing trees & hardscapes	3	0	09-Feb-15 A	10-Feb-15 A																						
CO-7139	Install remaining devices & prep devices for testing -	7	0	09-Feb-15 A	03-Mar-15 A																						
MPP-1024	(B) Complete Elevation 4 (south elevation, east of tov	2	0	09-Feb-15 A	10-Feb-15 A																						
L1L-8218	Frame ceilings & inspection	5	0	09-Feb-15 A	12-Feb-15 A																						
L1K-8136	Ceiling grid & inspection	4	0	09-Feb-15 A	11-Feb-15 A																						
L1L-8274	GWB tape & finish walls & ceilings	7	0	09-Feb-15 A	24-Feb-15 A																						
L15-8131	Bathrooms - Install access panels	1	0	09-Feb-15 A	09-Feb-15 A																						
L16-8131	Bathrooms - Install access panels	1	0	09-Feb-15 A	09-Feb-15 A																						
L17-8131	Bathrooms - Install access panels	1	0	09-Feb-15 A	09-Feb-15 A																						
L14-8131	Bathrooms - Install access panels	1	0	09-Feb-15 A	09-Feb-15 A																						
I-5170	ASI 63 electrical revisions - GWB hang, tape & finish	7	0	09-Feb-15 A	17-Feb-15 A																						
SW-2058	Zone 4 - Demo existing curb at 110th	1	0	09-Feb-15 A	09-Feb-15 A																						
MPT-1114	Cap metal - Porte Cochere	3	0	09-Feb-15 A	12-Feb-15 A																						
I-5172	Resolve Bar Area RFIs & complete revised work	10	0	09-Feb-15 A	04-Mar-15 A																						
I-2960	Lack of Stainless Steel Ceiling Closure Pieces (Shrou	5	0	09-Feb-15 A	13-Mar-15 A																						
L07-8408	Install base at Elevator Lobby	1	0	10-Feb-15 A	10-Feb-15 A																						
L08-8408	Install base at Elevator Lobby	1	0	10-Feb-15 A	10-Feb-15 A																						
L09-8408	Install base at Elevator Lobby	1	0	10-Feb-15 A	10-Feb-15 A																						
L10-8418	Flooring - carpet at Elevator Lobby	1	0	10-Feb-15 A	10-Feb-15 A																						
L11-8418	Flooring - carpet at Elevator Lobby	1	0	10-Feb-15 A	10-Feb-15 A																						
L17-7134	Flooring - VCT	1	0	10-Feb-15 A	10-Feb-15 A																						
L09-8224	HVAC grilles & registers at corridors	1	0	10-Feb-15 A	10-Feb-15 A																						

Actual Work

Remaining Work

Critical Remai...

Milestone

Page 69 of 159

TASK filter: All Activities

© Oracle Corporation

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L08-8224	HVAC grilles & registers at corridors	1	0	10-Feb-15 A	10-Feb-15 A													
L07-8224	HVAC grilles & registers at corridors	1	0	10-Feb-15 A	10-Feb-15 A													
SW-2036	Zone 4 - Grade for curb and gutter	2	0	10-Feb-15 A	11-Feb-15 A													
CO-7140	Fire Alarm System Device Testing - Tower Levels 4 thr	7	0	10-Feb-15 A	05-Mar-15 A													■
L17-8422	Floor prep	1	0	10-Feb-15 A	11-Feb-15 A													
MPT-1116	Cap metal - Pool high roof	3	0	10-Feb-15 A	12-Feb-15 A													
ASI67	ASI No. 67 - Meeting Room Door Hardware Revisions	0	0	10-Feb-15 A														◆
L10-8408	Install base at Elevator Lobby	1	0	11-Feb-15 A	11-Feb-15 A													
L11-8408	Install base at Elevator Lobby	1	0	11-Feb-15 A	11-Feb-15 A													
L12-8408	Install base at Elevator Lobby	1	0	11-Feb-15 A	11-Feb-15 A													
L12-8418	Flooring - carpet at Elevator Lobby	1	0	11-Feb-15 A	11-Feb-15 A													
L14-8418	Flooring - carpet at Elevator Lobby	1	0	11-Feb-15 A	11-Feb-15 A													
L03-7134	Flooring - VCT	1	0	11-Feb-15 A	11-Feb-15 A													
MPT-1018a	Install hi-roof cornice metal	8	0	11-Feb-15 A	08-Apr-15 A													■
SW-2038	Zone 4 - FRP curb & gutter	2	0	11-Feb-15 A	12-Feb-15 A													
SW-2046	Zone 4 - Install conduit	2	0	11-Feb-15 A	11-Feb-15 A													
L1K-8152	Install doors & hardware	3	0	11-Feb-15 A	17-Feb-15 A													
L1L-8228	GWB tape & finish	7	0	11-Feb-15 A	03-Mar-15 A													■
SW-2054	Zone 4 - Install flag pole bases	3	0	11-Feb-15 A	12-Feb-15 A													
L17-8226	Install base at corridors	1	0	11-Feb-15 A	11-Feb-15 A													
MPP-1058	(B) Install podium cornice, south/east	2	0	11-Feb-15 A	12-Feb-15 A													
L03-8422	Floor prep	1	0	11-Feb-15 A	12-Feb-15 A													
MPT-1108	Cap metal - complete at tower	5	0	11-Feb-15 A	13-Feb-15 A													
MPT-1112	Cap metal - complete at Ballroom roof	3	0	11-Feb-15 A	13-Feb-15 A													
CO-7404	Cx - FPT - Heat Pumps	3	0	11-Feb-15 A	13-Feb-15 A													
L14-8408	Install base at Elevator Lobby	1	0	12-Feb-15 A	12-Feb-15 A													
L15-8408	Install base at Elevator Lobby	1	0	12-Feb-15 A	12-Feb-15 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project

All Activities

Schedule Status Date 15-Jun-15

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014				2015					
L15-8418	Flooring - carpet at Elevator Lobby	1	0	12-Feb-15 A	12-Feb-15 A																							
L16-8408	Install base at Elevator Lobby	1	0	12-Feb-15 A	12-Feb-15 A																							
L16-8418	Flooring - carpet at Elevator Lobby	1	0	12-Feb-15 A	12-Feb-15 A																							
L06-7138	Electrical trim & finish	1	0	12-Feb-15 A	12-Feb-15 A																							
L1K-8102b	GWB tape & finish at Restrooms	7	0	12-Feb-15 A	25-Feb-15 A																							
LL1-8154	Fire alarm trim (speaker strobe & smoke detector bas	3	0	12-Feb-15 A	20-Feb-15 A																							
ASI68	ASI No. 68 - MDP Mechanical Drawings Revision 21	0	0	12-Feb-15 A																		◆						
LL1-Z3-FCC28	Electrical trim & finish at FCC	4	0	12-Feb-15 A	16-Feb-15 A																							
LL1-8182	Install doors & hardware at Exercise Room	1	0	12-Feb-15 A	12-Feb-15 A																							
GB1117-108	Complete base - Levels 3, 11-16	5	0	12-Feb-15 A	18-Feb-15 A																							
GB1117-110	Complete countertops - Levels 3, 11-16	1	0	12-Feb-15 A	12-Feb-15 A																							
GB1117-112	Complete shower/tub surrounds - Levels 3, 11-16	3	0	12-Feb-15 A	16-Feb-15 A																							
L17-8408	Install base at Elevator Lobby	1	0	13-Feb-15 A	13-Feb-15 A																							
L17-8418	Flooring - carpet at Elevator Lobby	1	0	13-Feb-15 A	13-Feb-15 A																							
SW-2118	Zone 1 - FRP sidewalk (NE corner)	2	0	13-Feb-15 A	13-Mar-15 A																	■						
SW-2034	Zone 4 - Install irrigation sleeves	1	0	13-Feb-15 A	13-Feb-15 A																							
SW-2060	Zone 4 - Sawcut curb & gutter	1	0	13-Feb-15 A	13-Feb-15 A																							
ASI69	ASI No. 69 - Architectural Level 1 Revised Ceiling Pla	0	0	13-Feb-15 A																		◆						
LL1-Z2-8142	Wall coverings - vinyl at corridors	3	0	16-Feb-15 A	19-Feb-15 A																							
I-6900	Resolve Garage EF motor/VFD issue (including corre	20	0	16-Feb-15 A	25-Mar-15 A																	■						
I-5066	RFI 848.1 -Flagpole Lighting - South Light/Flagpole E	1	0	16-Feb-15 A	16-Mar-15 A																	■						
L03-7136	Install doors & hardware	2	0	16-Feb-15 A	16-Feb-15 A																							
MPP-1012	Caulking - Elevation 4 (south elevation, east of tower)	6	0	16-Feb-15 A	23-Feb-15 A																							
L10-8224	HVAC grilles & registers at corridors	1	0	16-Feb-15 A	16-Feb-15 A																							
L06-8224	HVAC grilles & registers at corridors	1	0	16-Feb-15 A	16-Feb-15 A																							
L05-8224	HVAC grilles & registers at corridors	1	0	16-Feb-15 A	16-Feb-15 A																							
SW-2040	Zone 4 - Fine grade for sidewalk and planter curb	3	0	16-Feb-15 A	17-Feb-15 A																							

■ Actual Work     
 ■ Critical Remai...     
 ■ Remaining Work     
 ◆ Milestone



High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
LL1-6014Id2	L1 bar redesign - install wall coverings at MR9	1	0	17-Feb-15 A	17-Feb-15 A													
L1K-8146	Fire sprinkler drops/trim at ceiling	1	0	17-Feb-15 A	10-Mar-15 A													■
L1K-8148	Lighting & electrical trim at ceiling	2	0	17-Feb-15 A	10-Mar-15 A													■
GB1117-114	Complete plumbing fixture installation - Levels 3, 11-1	4	0	17-Feb-15 A	20-Feb-15 A													
L1K-8164	Fire alarm trim (speaker strobe & smoke detector bas	2	0	17-Feb-15 A	10-Mar-15 A													■
MPT-1062	Elevation 32 metal panels (south elevation, east of r	8	0	18-Feb-15 A	26-Mar-15 A													■
L14-7138	Electrical trim & finish	1	0	18-Feb-15 A	18-Feb-15 A													
L15-7138	Electrical trim & finish	1	0	18-Feb-15 A	18-Feb-15 A													
L17-7138	Electrical trim & finish	1	0	18-Feb-15 A	18-Feb-15 A													
CO-7262	Cx - Start-Up - Electric Unit Heaters	3	0	18-Feb-15 A	30-Mar-15 A													■
LL1-8174	Wall coverings - vinyl at Exercise Room	2	0	18-Feb-15 A	19-Feb-15 A													
L1B-6017	GWB, hang ceiling at East Ballrooms	4	0	18-Feb-15 A	20-Feb-15 A													
SW-2062	Zone 4 - Patch curb & gutter	2	0	18-Feb-15 A	19-Feb-15 A													
CO-7256	Cx - Start-Up - Elevator Machine Room Ductless Split:	1	0	19-Feb-15 A	19-Feb-15 A													
LL1-8178	Lighting & electrical drops to grid	2	0	19-Feb-15 A	20-Feb-15 A													
LL1-8180	Fire alarm trim (speaker strobe & smoke detector bas	2	0	19-Feb-15 A	20-Feb-15 A													
GB410-110	Complete countertops - Levels 4-10	1	0	19-Feb-15 A	19-Feb-15 A													
GB410-112	Complete shower/tub surrounds - Levels 4-10	1	0	19-Feb-15 A	19-Feb-15 A													
GB410-118	Complete barn doors - Levels 4-10	1	0	19-Feb-15 A	19-Feb-15 A													
GB1117-118	Complete barn doors - Levels 3, 11-16	2	0	19-Feb-15 A	20-Feb-15 A													
LL1-Z2-8160a	Flooring - carpet at Meeting Rooms	2	0	19-Feb-15 A	23-Feb-15 A													
LL2-2098	HVAC drops to grid at Laundry	2	0	20-Feb-15 A	04-Mar-15 A													■
LL2-2088	Lighting & electrical drops to grid at Laundry	2	0	20-Feb-15 A	09-Mar-15 A													■
L1K-8123	Floor prep	2	0	20-Feb-15 A	23-Feb-15 A													
LL1-8158	Floor prep at corridors	2	0	20-Feb-15 A	23-Feb-15 A													
L1B-8102a	GWB, tape & finish ceiling at West Ballroom	7	0	20-Feb-15 A	02-Mar-15 A													■
GB410-114	Complete plumbing fixture installation - Levels 4-10	3	0	20-Feb-15 A	24-Feb-15 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone



High Rise Hotel Sample Project All Activities Schedule Status Date 15-Jun-15

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
CO-7100T	Cx - Start-Up - Life Safety Exhaust Fans and VFD's	13	0	25-Feb-15 A	03-Apr-15 A																																					
EL-6044	Elev 6 - Electrical trim & finish	3	0	25-Feb-15 A	27-Feb-15 A																																					
EL-6046	Elev 6 - Fire alarm trim	3	0	25-Feb-15 A	27-Feb-15 A																																					
EL-6048	Elev 6 - Fire sprinkler trim	3	0	25-Feb-15 A	27-Feb-15 A																																					
EL-6050	Elev 6 - Install pit grates	3	0	25-Feb-15 A	27-Feb-15 A																																					
L1L-8276	Paint, prime & first coat finish	3	0	25-Feb-15 A	27-Feb-15 A																																					
GB410-116	Complete shower doors - Levels 4-10	2	0	25-Feb-15 A	26-Feb-15 A																																					
L1BOH2-8114	Ceiling grid & inspection	4	0	26-Feb-15 A	18-Mar-15 A																																					
SW-2066	Porte Cochere - FRP planter curb	2	0	26-Feb-15 A	27-Feb-15 A																																					
L03-8684	Pourback piping trench	1	0	26-Feb-15 A	26-Feb-15 A																																					
AS70	ASI No. 70 - Site Illumination Plan	0	0	26-Feb-15 A																																						
I-5082	ASI 70 - Site Illumination Plan	0	0	26-Feb-15 A																																						
L1BOH2-8200	Paint, first coat finish	1	0	26-Feb-15 A	13-Apr-15 A																																					
CO-7220	Cx - Start-Up - Common Space Heat Pump	4	0	26-Feb-15 A	12-May-15 A																																					
I-3102	GWB, tape & finish ceiling at East Ballroom	7	0	26-Feb-15 A	06-Mar-15 A																																					
I-5124	Dining feature wall - install plywood backing	1	0	26-Feb-15 A	26-Feb-15 A																																					
L03-8686	Cure piping trench	14	0	27-Feb-15 A	12-Mar-15 A																																					
L1L-8114a	Install 9-wood ceiling supports - south of Grid K	3	0	27-Feb-15 A	04-Mar-15 A																																					
L1K-8124b	Flooring - epoxy - west end (including prep)	7	0	27-Feb-15 A	06-Mar-15 A																																					
CO-7104T	Fire Alarm & Smoke Control Pre-Testing (Tower) - Tow	3	0	01-Mar-15 A	01-Mar-15 A																																					
CO-7112T	City of Bellevue/3rd Party Fire Sprinkler Inspection / A	5	0	01-Mar-15 A	01-Mar-15 A																																					
CO-7118T	City of Bellevue/3rd Party Fire Alarm Inspection / Appl	5	0	01-Mar-15 A	01-Mar-15 A																																					
CO-7106T	City of Bellevue/3rd Party Smoke Control Testing (Tower)	5	0	01-Mar-15 A	01-Mar-15 A																																					
CO-7412	Cx - Pressure Testing - GC Indicates Podium Complete	0	0		01-Mar-15 A																																					
CO-7416	Cx - Pressure Testing - Pre-Walk with GC (Podium) [D]	1	0	01-Mar-15 A	01-Mar-15 A																																					
CO-7418	Cx - Pressure Testing - GC Makes Corrections (Podium)	2	0	01-Mar-15 A	01-Mar-15 A																																					
CO-7420	Cx - Pressure Testing - Pressure Pre-Test (Podium) [D]	2	0	01-Mar-15 A	01-Mar-15 A																																					

█ Actual Work      █ Critical Remaining  
█ Remaining Work    ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
CO-7422	Cx - Pressure Testing -Corrections (Podium) [DELETE	2	0	01-Mar-15 A	01-Mar-15 A													
CO-7424	Cx - Pressure Testing - Pressure Final Test [DELETED	1	0	01-Mar-15 A	01-Mar-15 A													
CO-7426	Cx - Pressure Testing - Building Final Corrections [DEI	1	0	01-Mar-15 A	01-Mar-15 A													
CO-7142	Fire Alarm System Device Testing - Podium [DELETEI	7	0	01-Mar-15 A	01-Mar-15 A													
CO-7428	Cx - Pressure Testing - GC Indicates Tower Complete	0	0		01-Mar-15 A													◆
CO-7430	Cx - Pressure Testing - Pre-Walk with GC (Tower) [DEL	1	0	01-Mar-15 A	01-Mar-15 A													
CO-7432	Cx - Pressure Testing - GC Makes Corrections (Tower)	2	0	01-Mar-15 A	01-Mar-15 A													
CO-7434	Cx - Pressure Testing - Pressure Pre-Test (Tower) [DEI	2	0	01-Mar-15 A	01-Mar-15 A													
CO-7436	Cx - Pressure Testing -Corrections (Tower) [DELETED,	2	0	01-Mar-15 A	01-Mar-15 A													
SW-2042	Porte Cochere - Install trench drain	3	0	02-Mar-15 A	04-Mar-15 A													
SW-2128	Zone 1 - FRP planter wall at NE corner	8	0	02-Mar-15 A	04-Mar-15 A													
SW-2130	Zone 1 - Waterproof wall	2	0	02-Mar-15 A	02-Mar-15 A													
LL1-Z3-FCC36	Install doors & hardware at FCC	2	0	02-Mar-15 A	02-Mar-15 A													
LL1-8136	Ceramic tile in restrooms	3	0	02-Mar-15 A	04-Mar-15 A													
L1K-8218	Floor prep	2	0	02-Mar-15 A	02-Mar-15 A													
L17-9012	Complete Shower Surrounds	2	0	02-Mar-15 A	24-Apr-15 A													■
LL2-2048	Set Laundry Room equipment (BY OTHERS)	1	0	03-Mar-15 A	06-Mar-15 A													■
L1K-8210	Ceramic tile in restrooms	7	0	03-Mar-15 A	17-Mar-15 A													■
MPT-1060	Elevation 33/34 hat channel (east elevation, south er	3	0	03-Mar-15 A	10-Mar-15 A													■
LL1-8142	Plumbing fixtures & trim	2	0	03-Mar-15 A	04-Mar-15 A													■
LL1-Z3-6038	Paint ceiling at Food Prep (Dry Storage)	2	0	03-Mar-15 A	04-Mar-15 A													
L1B-6019	Frame ceiling clouds	7	0	03-Mar-15 A	06-Mar-15 A													
LL1-Z3-8160	Install doors & hardware at restrooms	2	0	03-Mar-15 A	04-Mar-15 A													
L17-9004	Complete Flooring & Base	3	0	03-Mar-15 A	15-Apr-15 A													■
CO-7116T	Fire Alarm Pre-Testing (Tower) - Tower Levels 4 thru 10	6	0	04-Mar-15 A	05-Mar-15 A													
LL1-8150	Install bathroom accessories	2	0	04-Mar-15 A	04-Mar-15 A													
L1L-8142	HVAC drops to 9-wood ceiling - north of Grid K	2	0	04-Mar-15 A	18-Mar-15 A													■

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L1L-8144	Electrical drops to 9-wood ceiling - north of Grid K	2	0	04-Mar-15 A	18-Mar-15 A													
L1L-8146	Fire sprinkler drops to 9-wood ceiling - north of Grid K	2	0	04-Mar-15 A	18-Mar-15 A													
CO-7110T	Fire Sprinkler Pre-Testing (Tower) - Tower Levels 4 thr	6	0	05-Mar-15 A	05-Mar-15 A													
CO-7110T.1	Fire Sprinkler Pre-Testing (Tower) - Tower Levels 3, 11	2	0	05-Mar-15 A	05-Mar-15 A													
LL1-Z2-8150	Install base at corridors	3	0	05-Mar-15 A	06-Mar-15 A													
L1L-8108	GWB hang walls & ceilings (Bar)	2	0	05-Mar-15 A	05-Mar-15 A													
L17-9000	Complete GWB (1714 & 1718)	5	0	06-Mar-15 A	11-Mar-15 A													
LL1-Z2-8123	Floor prep	1	0	06-Mar-15 A	06-Mar-15 A													
L1L-8110	GWB tape & finish walls & ceilings (Bar)	7	0	06-Mar-15 A	12-Mar-15 A													
EL-1238	Elev 1&2 - 30-day correction period	30	0	07-Mar-15 A	10-Apr-15 A													
L03-8624	Fire sprinkler trim at Pool	2	0	09-Mar-15 A	09-Mar-15 A													
L11-7032	Flooring - VCT (x42)	1	0	09-Mar-15 A	09-Mar-15 A													
SW-2212	Zone 2 - FRP sidewalk panels	3	0	09-Mar-15 A	12-Mar-15 A													
SW-2048	Porte Cochere - FRP Porte Cochere drive	10	0	09-Mar-15 A	31-Mar-15 A													
L03-8666	Electrical trim & finish at ceiling at Pool	2	0	09-Mar-15 A	11-Mar-15 A													
CO-7139.1	Install remaining devices & prep devices for testing -	6	0	09-Mar-15 A	12-Mar-15 A													
SW-2222	Zone 2 - Install j-box at NE comer	1	0	09-Mar-15 A	09-Mar-15 A													
LL1-Z2-8146	Floor prep at corridors	2	0	09-Mar-15 A	10-Mar-15 A													
L1L-8292	GWB hang ceilings	2	0	09-Mar-15 A	10-Mar-15 A													
CO-7140.1	Fire Alarm System Device Testing - Tower Levels 4 thr	6	0	09-Mar-15 A	12-Mar-15 A													
L1B-6025	MEP drops at celing clouds (including inspection)	7	0	09-Mar-15 A	18-Mar-15 A													
L1L-8230	Paint, prime & first coat finish	3	0	10-Mar-15 A	10-Mar-15 A													
LL2-2100	Fire sprinkler drops to grid at Laundry	1	0	10-Mar-15 A	10-Mar-15 A													
LL1-Z2-8148	Flooring - carpet at corridors	3	0	10-Mar-15 A	12-Mar-15 A													
L1B-8206	Ceiling grid at West Ballrooms	3	0	10-Mar-15 A	11-Mar-15 A													
CM-1024	Tower - "Clean/Punch" Complete - All Floors [DELETE	0	0		10-Mar-15 A													
MPT-1064	Elevation 33/34 metal panels (east elevation, south e	7	0	11-Mar-15 A	26-Mar-15 A													

█ Actual Work     █ Critical Remai...  
█ Remaining Work     ◆ Milestone







High Rise Hotel Sample Project	All Activities	Schedule Status Date 15-Jun-15
--------------------------------	----------------	--------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
L1L-8128	Install die wall (Bar)	3	0	19-Mar-15 A	23-Mar-15 A																																					
L1B-6037	GWB ceiling clouds	5	0	19-Mar-15 A	01-Apr-15 A																																					
LL2-2114	Install washing machine pedestal	2	0	19-Mar-15 A	20-Mar-15 A																																					
I-5202	Wall and soffit modifications	4	0	19-Mar-15 A	03-Apr-15 A																																					
LL1-Z3-FCC34	Paint, final coat & touch-up up at FCC	2	0	20-Mar-15 A	20-Mar-15 A																																					
LL2-2112	Set washing machines	1	0	20-Mar-15 A	20-Mar-15 A																																					
LL1-Z3-FCC32	Flooring - VCT at FCC	2	0	21-Mar-15 A	21-Mar-15 A																																					
L1BOH2-8126	Install doors & hardware	3	0	23-Mar-15 A	31-Mar-15 A																																					
L1K-8128	Install Kitchen equipment (BY OTHERS)	5	0	23-Mar-15 A	21-Apr-15 A																																					
L04-7044	Finish carpentry/millwork - Vending/Guest Laundry Ca	1	0	23-Mar-15 A	23-Mar-15 A																																					
L05-7044	Finish carpentry/millwork - Vending/Guest Laundry Ca	1	0	23-Mar-15 A	23-Mar-15 A																																					
L06-7044	Finish carpentry/millwork - Vending/Guest Laundry Ca	1	0	23-Mar-15 A	23-Mar-15 A																																					
L07-7044	Finish carpentry/millwork - Vending/Guest Laundry Ca	1	0	23-Mar-15 A	23-Mar-15 A																																					
L08-7044	Finish carpentry/millwork - Vending/Guest Laundry Ca	1	0	23-Mar-15 A	23-Mar-15 A																																					
L09-7044	Finish carpentry/millwork - Vending/Guest Laundry Ca	1	0	23-Mar-15 A	23-Mar-15 A																																					
L10-7044	Finish carpentry/millwork - Vending/Guest Laundry Ca	1	0	23-Mar-15 A	23-Mar-15 A																																					
L02-8130	Ceiling grid at south half	3	0	23-Mar-15 A	26-Mar-15 A																																					
CO-7226	Cx - Start-Up - Misc. Equipment	5	0	23-Mar-15 A	27-Mar-15 A																																					
L1BOH2C-6024	Lighting & electrical trim at ceiling	2	0	23-Mar-15 A	14-Apr-15 A																																					
L1L-8136	Install Peter Glassford art wall	5	0	23-Mar-15 A	27-Mar-15 A																																					
L1L-8282	Finish carpentry/millwork	5	0	23-Mar-15 A	10-Apr-15 A																																					
LL1-8186a	Wall coverings - complete vinyl at corridors	2	0	23-Mar-15 A	24-Mar-15 A																																					
CM-1016d	CM - Owner FF+E "Build-Out" - Floors 8 & 9	7	0	23-Mar-15 A	29-Mar-15 A																																					
L02-8184	Build Kitchen exhaust shaft	5	0	23-Mar-15 A	27-Mar-15 A																																					
L1L-8294	Ceiling coverings - vinyl	3	0	23-Mar-15 A	25-Mar-15 A																																					
L11-7044	Finish carpentry/millwork - Vending/Guest Laundry Ca	1	0	24-Mar-15 A	24-Mar-15 A																																					
L12-7044	Finish carpentry/millwork - Vending/Guest Laundry Ca	1	0	24-Mar-15 A	24-Mar-15 A																																					

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15														
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013			2014			2015								
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec			
L14-7044	Finish carpentry/millwork - Vending/Guest Laundry Ca	1	0	24-Mar-15 A	24-Mar-15 A																
L15-7044	Finish carpentry/millwork - Vending/Guest Laundry Ca	1	0	24-Mar-15 A	24-Mar-15 A																
L16-7044	Finish carpentry/millwork - Vending/Guest Laundry Ca	1	0	24-Mar-15 A	24-Mar-15 A																
L17-7044	Finish carpentry/millwork - Vending/Guest Laundry Ca	1	0	24-Mar-15 A	24-Mar-15 A																
L1K-8122	Fire sprinkler drops/trim at ceiling	1	0	24-Mar-15 A	24-Mar-15 A																
L1K-8130	HVAC drops/trim at ceiling	2	0	24-Mar-15 A	25-Mar-15 A																
L1K-8160	Fire alarm trim (speaker strobe & smoke detector bas	2	0	24-Mar-15 A	25-Mar-15 A																
L17-9016	Complete Shower Doors	2	0	24-Mar-15 A	06-May-15 A																
I-7010	RFI 946 - Alterations to bar for epoxy flooring cove	3	0	24-Mar-15 A	30-Mar-15 A																
L1L-8310	Install 9-wood ceiling supports at Sitting Area	2	0	25-Mar-15 A	26-Mar-15 A																
L1BOH2-8204	HVAC drops/trim at ceiling	2	0	25-Mar-15 A	26-Mar-15 A																
MPT-1038	Install louvers, north	3	0	25-Mar-15 A	20-Apr-15 A																
MPP-1048	Caulking - Porte Cochere cornice metal	3	0	25-Mar-15 A	27-Mar-15 A																
L02-8148	Paint at Locker Rooms	2	0	25-Mar-15 A	06-Apr-15 A																
L1K-8124a2	Install doors & hardware	2	0	25-Mar-15 A	02-Apr-15 A																
L1L-8260	Wall coverings - vinyl	2	0	25-Mar-15 A	26-Mar-15 A																
MPT-1106	Install alcoves	3	5	25-Mar-15 A	19-Jun-15	2															
MPT-1110	Cap metal at hi-roof	3	0	25-Mar-15 A	29-May-15 A																
L1L-8152	Install ceiling (Bar)	3	0	25-Mar-15 A	15-Apr-15 A																
L1L-8116a	Finish carpentry/millwork - south of Grid K	5	0	25-Mar-15 A	21-Apr-15 A																
LL1-Z2-8142a	Wall coverings - complete vinyl at corridors	1	0	25-Mar-15 A	25-Mar-15 A																
L17-9008	Complete Fire Sprinkler Trim	1	0	25-Mar-15 A	25-Mar-15 A																
CO-7222	Cx - Start-Up - Kitchen Exhaust Fans	2	0	26-Mar-15 A	26-Mar-15 A																
L1K-8128a	Kitchen Equipment Final Connections	10	0	26-Mar-15 A	15-May-15 A																
CO-7260	Cx - Start-Up - Ballroom AAON RTU	1	0	26-Mar-15 A	26-Mar-15 A																
L1L-8148	Electrical rough-in at die wall (Bar)	4	0	26-Mar-15 A	31-Mar-15 A																
L17-9006	Complete Lighting & Electrical Trim	2	0	26-Mar-15 A	31-Mar-15 A																

 Actual Work	 Critical Remai...	Page 80 of 159	TASK filter: All Activities
 Remaining Work	 Milestone		© Oracle Corporation

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15													
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015					
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec	Jan	Feb
I-5084	Zone 3 - FRP door apron at SE corner	2	0	26-Mar-15 A	27-Mar-15 A															
LL2-2116	Relocate dryers and remove floor coping at dryer area	3	0	26-Mar-15 A	27-Mar-15 A															
L1B-8176	Complete shaft wall at Prefunction 1 south end	4	0	26-Mar-15 A	02-Apr-15 A															
L1L-8206	Lighting & electrical trim at ceilings - north of Grid K	2	0	26-Mar-15 A	31-Mar-15 A															
LL1-Z3-8128	Flooring - VCT	5	0	27-Mar-15 A	10-Apr-15 A															
L1L-8312	HVAC drops to 9-wood ceiling	2	0	27-Mar-15 A	02-Apr-15 A															
L1L-8314	Electrical drops to 9-wood ceiling	2	0	27-Mar-15 A	02-Apr-15 A															
L1L-8316	Fire sprinkler drops to 9-wood ceiling	2	0	27-Mar-15 A	02-Apr-15 A															
L1L-8150	Plumbing rough-in at die wall (Bar)	4	0	27-Mar-15 A	31-Mar-15 A															
CN-1000	Install exterior canopies - steel	5	0	27-Mar-15 A	01-Apr-15 A															
L03-8682	Install waterproofing and protection layer	3	0	27-Mar-15 A	02-Apr-15 A															
L1B-8174	Complete grease duct insulation & inspect at Prefunc	5	0	27-Mar-15 A	27-May-15 A															
L17-7046	Field measure and fabricate vending countertops (OF	10	0	27-Mar-15 A	28-Apr-15 A															
CO-7230	Cx - TAB - Air Balancing - Tower	15	0	30-Mar-15 A	10-Apr-15 A															
CO-7141	Install Fire Alarm Devices & Map to Panel - Podium	5	0	30-Mar-15 A	17-Apr-15 A															
MPT-1094	Caulking - Elevation 32 (south elevation, east of man	10	0	30-Mar-15 A	10-Apr-15 A															
MPT-1096	Caulking - Elevation 33/34 (east elevation, south end	10	0	30-Mar-15 A	10-Apr-15 A															
I-6012	Core drill & install new floor drain and piping	2	0	30-Mar-15 A	31-Mar-15 A															
CM-1016b	CM - Owner FF&E "Build-Out" - Floors 10 & 11	7	0	30-Mar-15 A	05-Apr-15 A															
LL2-2110	Restore epoxy flooring at dryer location	5	0	30-Mar-15 A	03-Apr-15 A															
I-1204	Finish carpentry/millwork at Concierge Lounge	5	0	31-Mar-15 A	07-Apr-15 A															
LL1-8130	Install base	3	0	31-Mar-15 A	03-Apr-15 A															
L1L-8138	Flooring - epoxy floor (Bar)	5	0	31-Mar-15 A	03-Apr-15 A															
L1L-8280	Install Peter Glassford art wall	5	0	31-Mar-15 A	03-Apr-15 A															
LL1-Z2-8144	Install doors & hardware at corridors	2	0	31-Mar-15 A	01-Apr-15 A															
L1K-8212	Lighting & electrical trim at ceiling	2	0	31-Mar-15 A	01-Apr-15 A															
L1L-8304	Fire alarm trim (speaker strobe & smoke detector bas	3	0	31-Mar-15 A	31-Mar-15 A															

■ Actual Work      ■ Critical Remai...  
■ Remaining Work    ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L03-8669	Install anchor bolts for trench drain	1	0	31-Mar-15 A	31-Mar-15 A													
L1B-8178	Complete framing & MEP at Prefunction 1 south end	3	0	31-Mar-15 A	02-Apr-15 A													
CO-7102T	Cx - DDC Point-To-Point - Central Plant [DELETED]	5	0	01-Apr-15 A	01-Apr-15 A													
L03-7044	Finish carpentry/millwork - Vending/Guest Laundry Ca	1	0	01-Apr-15 A	01-Apr-15 A													
CO-7132	Cx - DDC Point-To-Point - Ballroom VAV [DELETED]	4	0	01-Apr-15 A	01-Apr-15 A													
CO-7134	Cx - DDC Point-To-Point - Ballroom RTU (2) [DELETED]	2	0	01-Apr-15 A	01-Apr-15 A													
CO-7402	Cx - FPT - Central Plant [DELETED]	2	0	01-Apr-15 A	01-Apr-15 A													
CO-7406	Cx - FPT - MUA, RTU, VAV and Exhaust Fansm [DEL	5	0	01-Apr-15 A	01-Apr-15 A													
CO-7408	Cx - FPT - Garage Exhaust Fans [DELETED]	1	0	01-Apr-15 A	01-Apr-15 A													
CO-7410	Cx - FPT - Misc Equipment [DELETED]	4	0	01-Apr-15 A	01-Apr-15 A													
MPT-1118	Cap metal - Pool terrace [DELETED, INCLUDED IN G	3	0	01-Apr-15 A	01-Apr-15 A													
MPT-1120	Cap metal at L12 Terrace [DELETED, INCLUDED IN I	2	0	01-Apr-15 A	01-Apr-15 A													
MPP-1004	Pool Area cornice metal	10	0	01-Apr-15 A	21-May-15 A													
L03-8622	HVAC trim at Pool	2	0	01-Apr-15 A	01-Apr-15 A													
LL2-2102	Fire alarm trim (speaker strobe & smoke detector bas	2	0	01-Apr-15 A	06-Apr-15 A													
L1BOH2C-6026	Fire alarm trim (speaker strobe & smoke detector bas	2	0	01-Apr-15 A	21-Apr-15 A													
L1L-8140a	Install 9-wood ceiling - south of Grid K	4	0	01-Apr-15 A	06-Apr-15 A													
CO-7116.1	Smoke Control Equipment Pre-Testing (Fans & Damp	18	0	01-Apr-15 A	15-May-15 A													
L02-8158	Ceiling grid at north half	3	0	02-Apr-15 A	22-May-15 A													
L03-8206a	Flooring - carpet at corridors (E-W leg)	2	0	02-Apr-15 A	03-Apr-15 A													
I-6014	Install temporary partition at corridor	1	0	02-Apr-15 A	02-Apr-15 A													
L1L-8320	Paint, above 9-wood ceiling	2	0	03-Apr-15 A	06-Apr-15 A													
CO-7104T.1	Fire Alarm/Smoke Control Pre-Functional Testing - To	10	0	06-Apr-15 A	17-Apr-15 A													
L1BOH2-8116	Finish carpentry/millwork	5	0	06-Apr-15 A	06-Apr-15 A													
LL1-Z3-FCC38	Final clean and punch list at FCC	3	0	06-Apr-15 A	07-Apr-15 A													
MPT-1074	Tower Sign, South (EI 32)	5	0	06-Apr-15 A	08-Apr-15 A													
L1L-8130	Install bar and back bar	10	0	06-Apr-15 A	21-Apr-15 A													

■ Actual Work      ■ Critical Remai...  
■ Remaining Work    ◆ Milestone





High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15														
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015						
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
I-7210	Owner deliver wood flooring (to Spectra's office)	5	0	16-Apr-15 A	28-Apr-15 A																■
I-7222	Fabricate and deliver bar countertops	10	0	16-Apr-15 A	13-May-15 A																■
I-7224	Owner approve change order for revised VWC install	3	0	16-Apr-15 A	29-Apr-15 A																■
L1B-8144	Wall coverings - vinyl at corridors	3	0	17-Apr-15 A	11-May-15 A																■
L02-8168	Floor prep at north half	1	0	17-Apr-15 A	17-Apr-15 A																
LL2-8156	Remove job shacks	1	0	17-Apr-15 A	24-Apr-15 A																■
I-7220	Owner provide direction on sink change and custom f	10	0	17-Apr-15 A	16-May-15 A																■
L03-8648	Pool Equipment Room - Install 2-hr shaft	1	0	18-Apr-15 A	18-Apr-15 A																
CM-1016a	CM - Owner FF+E "Build-Out" - Floors 3 & 17	7	0	20-Apr-15 A	24-Apr-15 A																
LL2-8152	Clear out and clean parking area	10	2	20-Apr-15 A	16-Jun-15	2															■
L1L-8159	Owner approve pricing for TV feature wall installation	5	0	20-Apr-15 A	29-Apr-15 A																
I-7270	Pool Equipment Room - Re-design & layout equipme	10	2	20-Apr-15 A	16-Jun-15	7															■
I-7400	Owner approve pricing for revised street signage & pr	10	2	20-Apr-15 A	16-Jun-15	2															■
I-7202	South Door - Frame Soffit	1	0	21-Apr-15 A	21-Apr-15 A																
RF-4066	Pool Green Roof - Install decorative metal railing	3	0	22-Apr-15 A	23-Apr-15 A																
L02-8150	Install doors & hardware at Locker Rooms	1	0	22-Apr-15 A	26-May-15 A																■
LL2-8106b	Pinned insulation at ramp at Garage & dry shack are:	5	0	22-Apr-15 A	28-Apr-15 A																
I-7204	South Door - GWB at Soffit	4	0	22-Apr-15 A	29-Apr-15 A																
L1K-8342	Final connections at walk-in cooler/freezer	2	0	23-Apr-15 A	15-May-15 A																■
L1K-8125	Floor prep	1	0	23-Apr-15 A	23-Apr-15 A																
L02-8152	Flooring - VCT at south half	10	0	23-Apr-15 A	07-May-15 A																
L02-8170	Flooring - VCT at north half	10	0	23-Apr-15 A	10-Jun-15 A																■
LL1-8116a	Install countertops (owner-furnished)	2	0	24-Apr-15 A	30-Apr-15 A																
CO-7264	Cx - Start-Up - Lobby Trane TRU (2)	2	0	27-Apr-15 A	28-Apr-15 A																
L1L-8239	Floor prep	2	0	27-Apr-15 A	28-Apr-15 A																
L1B-8150	Fire alarm trim (speaker strobe & smoke detector bas	2	0	27-Apr-15 A	28-Apr-15 A																
L1B-8152	Fire sprinkler drops/trim at corridors	1	0	27-Apr-15 A	27-Apr-15 A																

■ Actual Work      ■ Critical Remai...  
■ Remaining Work    ◆ ◆ Milestone





High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
L1L-8244	Complete MEP trim	2	0	07-May-15 A	08-May-15 A													
L1L-8268	Complete MEP trim	2	0	07-May-15 A	08-May-15 A													
LL1-8188	Complete paint final coat & touch-up	2	0	07-May-15 A	08-May-15 A													
LL1-Z3-8150	Complete paint final coat & touch-up	2	0	07-May-15 A	08-May-15 A													
LL1-Z3-8154	Complete MEP trim	2	0	07-May-15 A	08-May-15 A													
L1L-8203	Complete MEP trim	2	0	07-May-15 A	08-May-15 A													
L1L-8288	Paint, final coat & touch-up	2	0	07-May-15 A	08-May-15 A													
L1L-8300	Paint, final coat & touch-up	2	0	07-May-15 A	08-May-15 A													
MPP-1050	Columns at Porte Cochere	4	0	07-May-15 A	09-Jun-15 A													█
RF-4080	TR - Terrace Roof - Install decorative glass	2	0	07-May-15 A	08-May-15 A													
L1B-8210	Ceiling grind at East Service Corridor	4	0	07-May-15 A	11-May-15 A													
L1L-8123	Floor prep - north of Grid K	2	0	08-May-15 A	09-May-15 A													
LL1-Z3-8156	Install countertops at restrooms	2	0	08-May-15 A	27-May-15 A													█
L1L-8123a	Floor prep - south of Grid K	2	0	08-May-15 A	09-May-15 A													
I-7106	Restore dryer wall & FRP	5	0	08-May-15 A	18-May-15 A													
RF-4068	Pool Green Roof - Install American Hydrotech assem	3	0	11-May-15 A	13-May-15 A													
RF-4070	TR - Terrace Roof - Install American Hydrotech assem	3	0	11-May-15 A	13-May-15 A													
L02-8172	Finish carpentry/millwork at north half	1	0	11-May-15 A	13-May-15 A													
L1L-8124b	Flooring - wood - south of Grid K	4	0	11-May-15 A	22-May-15 A													█
I-7232	Install additional backing (RFI 976)	3	0	11-May-15 A	14-May-15 A													
L1B-8212	MEP drops/trim to grid at East Service Corridor (incl. ii	4	0	11-May-15 A	13-May-15 A													
L1L-8123b	Floor prep - bar	1	0	11-May-15 A	11-May-15 A													
MPP-1038	Podium Signs, West	1	0	12-May-15 A	12-May-15 A													
L1K-8220	Install countertops in restrooms	2	0	12-May-15 A	27-May-15 A													█
I-7810	Replace vanity top in Women's restroom	1	0	12-May-15 A	15-May-15 A													
I-7812	Replace vanity top in Women's restroom	1	0	12-May-15 A	20-May-15 A													
L1L-8120	Plumbing fixtures & trim (Bar)	2	0	13-May-15 A	14-May-15 A													

█ Actual Work    
 █ Critical Remai...    
 █ Remaining Work    
 ◆ Milestone





High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15												
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015				
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	
LL4-8140	Final Cleaning - Garage, North Half	1	0	05-Jun-15 A	05-Jun-15 A														
L1B-8180	HVAC drops/trim at Prefunction 2	2	0	08-Jun-15 A	09-Jun-15 A														
L1B-8182	Lighting & electrical trim at Prefunction 2	2	0	08-Jun-15 A	09-Jun-15 A														
L1B-8184	Fire alarm trim (speaker strobe & smoke detector bas	2	0	08-Jun-15 A	09-Jun-15 A														
LL3-8140	Final Cleaning - Garage	1	0	08-Jun-15 A	08-Jun-15 A														
I-7804	Procure NE 2nd luminaires	10	5	08-Jun-15 A	19-Jun-15	1													
LL2-8144	Complete acoustical ceiling tile	2	1	09-Jun-15 A	15-Jun-15	6													
CO-7148	Final Inspection - Utilities	3	0	09-Jun-15 A	09-Jun-15 A														
L1B-8188	Finish carpentry/millwork at Prefunction 2	2	0	09-Jun-15 A	12-Jun-15 A														
L1L-8164	Complete TV feature wall panels/screens	2	0	09-Jun-15 A	10-Jun-15 A														
LL4-8144	Striping, North Half (incl. inspection)	2	0	09-Jun-15 A	10-Jun-15 A														
LL3-8142	Striping (incl. inspection)	2	0	09-Jun-15 A	10-Jun-15 A														
L02-8182	Contractor Punchlist (inspect/distribute/correct/back-pi	5	2	10-Jun-15 A	18-Jun-15	8													
L1B-8168	Wall coverings - vinyl at Prefunction 2	2	0	10-Jun-15 A	11-Jun-15 A														
L1B-8186	Fire sprinkler drops/trim at Prefunction 2	1	0	10-Jun-15 A	10-Jun-15 A														
L1B-8190	Install base at Prefunction 2	2	0	10-Jun-15 A	12-Jun-15 A														
L1B-8166	Install operable partition doors	2	0	10-Jun-15 A	11-Jun-15 A														
L1L-8324	Install stair skirt	2	2	12-Jun-15 A	16-Jun-15	5													
L1BOH2-8134	Final Cleaning - Administrative	5	5	15-Jun-15	19-Jun-15	5													
L02-8138	Complete acoustical ceiling tile	2	2	15-Jun-15	16-Jun-15	8													
SW-2228	Install street lighting - All site zones	2	2	15-Jun-15	16-Jun-15	4													
L1B-8160	Floor prep	2	2	15-Jun-15	16-Jun-15	2													
CO-7146	Final Inspection - Clear & Grade	5	5	15-Jun-15	19-Jun-15	1													
L1BOH2-8136	Contractor Punchlist (inspect/distribute/correct/back-pi	5	5	15-Jun-15	19-Jun-15	7													
LL1-8190	Contractor Punchlist (inspect/distribute/correct/back-pi	5	5	15-Jun-15	19-Jun-15	7													
LL1-Z2-8162	Contractor Punchlist (inspect/distribute/correct/back-pi	5	5	15-Jun-15	19-Jun-15	7													
LL1-Z3-8136	Contractor Punchlist (inspect/distribute/correct/back-pi	5	5	15-Jun-15	19-Jun-15	7													

■ Actual Work      ■ Critical Remai...  
■ Remaining Work    ◆ ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L1K-8166	Contractor Punchlist (inspect/distribute/correct/back-pi	5	5	15-Jun-15	19-Jun-15	7												
I-1216	Flooring - install carpet inserts	2	2	15-Jun-15*	16-Jun-15	5												
L1L-8168	Flooring - install carpet inserts	2	2	15-Jun-15	16-Jun-15	5												
LL4-8148	Relocate laydown area	2	2	15-Jun-15	16-Jun-15	1												
L1K-8128c	City of Bellevue Kitchen approval	2	2	16-Jun-15	17-Jun-15	5												
I-7882	Install revised rope lights	2	2	16-Jun-15	17-Jun-15	2												
L1B-8130	Flooring - VCT at A/V room	2	2	17-Jun-15	18-Jun-15	3												
L1B-8158	Flooring - carpet at south corridor & Prefunction 1	3	3	17-Jun-15	19-Jun-15	2												
L1L-8156	Contractor Punchlist (inspect/distribute/correct/back-pi	5	5	17-Jun-15	23-Jun-15	5												
SW-2070	Street - Signage	3	3	17-Jun-15	19-Jun-15	2												
L1B-8194	Floor prep at Prefunction 2	1	1	17-Jun-15	17-Jun-15	4												
L03-8692	Pool Equipment Room - Hang/tape GWB	5	5	17-Jun-15	23-Jun-15	7												
LL4-8142	Final Cleaning - Garage, South Half	1	1	17-Jun-15	17-Jun-15	1												
LL2-8158	Final Cleaning - Garage	1	1	17-Jun-15	17-Jun-15	3												
CO-7156	Final Inspection - Health Department (Kitchens)	3	3	18-Jun-15	22-Jun-15	9												
CM-1018.1	CM - Kitchen Burn-In & Training	14	14	18-Jun-15	01-Jul-15	37												
I-7884	Complete column light covers	3	3	18-Jun-15	22-Jun-15	2												
LL4-8146	Striping, South Half (incl. inspection)	2	2	18-Jun-15	19-Jun-15	1												
LL2-8160	Striping (incl. inspection)	2	2	18-Jun-15	19-Jun-15	3												
L1BOH2-8132	Owner Punchlist (inspect/distribute/correct)	3	3	22-Jun-15	24-Jun-15	7												
L03-8670	Complete trench drains at Pool (radius trench drain)	2	2	22-Jun-15	23-Jun-15	0												
CO-7144	Final Inspection - Transportation (Right-Of-Way)	2	2	22-Jun-15	23-Jun-15	1												
LL2-8154	Contractor Punchlist (inspect/distribute/correct/back-pi	5	5	22-Jun-15	26-Jun-15	2												
L1B-8172	Contractor Punchlist (inspect/distribute/correct/back-pi	5	5	22-Jun-15	26-Jun-15	2												
L1B-8192	Flooring - carpet at Prefunction 2	2	2	22-Jun-15	23-Jun-15	2												
L1L-8170	Final Cleaning - Dining/Lounge/Bar, Lobby, Front Des	5	5	22-Jun-15	26-Jun-15	5												
I-7806	Install NE 2nd luminaires	1	1	22-Jun-15	22-Jun-15	1												

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project	All Activities	Schedule Status Date 15-Jun-15
--------------------------------	----------------	--------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
L03-8688	Pour pool topping slab	2	2	24-Jun-15	25-Jun-15	0																																				
L03-8694	Pool Equipment Room - Paint	2	2	24-Jun-15	25-Jun-15	7																																				
L1BOH2-81214	L1, Zone 3 Complete	0	0		24-Jun-15	7																																				
CO-7010	TCO - Temporary Certificate of Occupancy	0	0		25-Jun-15*	0																																				
L03-8674	Complete storefront at Pool entry & install glazing	2	2	26-Jun-15	29-Jun-15	6																																				
L03-8696	Pool Equipment Room - Install pool equipment	3	3	26-Jun-15	30-Jun-15	7																																				
LL2-8150	LL2 Floor Complete	0	0		01-Jul-15	2																																				
L03-8640	Prep and install pool plaster	3	3	06-Jul-15	08-Jul-15	0																																				
L03-8618	Ceramic tile at pool area	8	8	09-Jul-15	20-Jul-15	0																																				
L03-8642	Fill pool	1	1	09-Jul-15	09-Jul-15	1																																				
L03-8644	Connect, startup & adjust pool equipment	10	10	10-Jul-15	23-Jul-15	1																																				
L03-8620	Plumbing fixtures & trim at Pool	2	2	21-Jul-15	22-Jul-15	0																																				
L03-8626	Electrical trim & finish at Pool	2	2	21-Jul-15	22-Jul-15	0																																				
L03-8630	Install doors & hardware at Pool	2	2	21-Jul-15	22-Jul-15	2																																				
L03-8638	Install pool deck and ADA lift	3	3	21-Jul-15	23-Jul-15	1																																				
L03-8632	Install restroom accessories at Pool	2	2	23-Jul-15	24-Jul-15	0																																				
L03-8646	Health inspection	1	1	27-Jul-15	27-Jul-15	0																																				
L03-8676	Contractor Punchlist at Pool (inspect/distribute/correct	3	3	28-Jul-15	30-Jul-15	0																																				
L03-8680	Final Cleaning at Pool	2	2	29-Jul-15	30-Jul-15	0																																				
L03-8678	Owner Punchlist at Pool (inspect/distribute/correct)	3	3	31-Jul-15	04-Aug-15	0																																				
CO-7168	Final Inspections - Pool	3	3	05-Aug-15	07-Aug-15	0																																				
CO-7008	Substantial Completion - Pool	0	0		07-Aug-15	0																																				
<b>Milestones / Executive Summary / Misc</b>																																										
<b>Contract Milestones</b>																																										
CM-1000	CM - Preliminary Permits / Design	0	0	03-Aug-12 A																																						
CM-1004	CM - Notice to Proceed	0	0	06-Mar-13 A																																						
CM-1002	CM - Contract Time (578 Cal Days)	576	0	06-Mar-13 A	05-Oct-14 A																																					

█ Actual Work      █ Critical Remai...  
█ Remaining Work    ◆ Milestone

High Rise Hotel Sample Project	All Activities	Schedule Status Date 15-Jun-15
--------------------------------	----------------	--------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
CM-1014	CM - Start of Construction	0	0	05-Apr-13 A			◆																																			
CM-1012	CM - Begin Owner FF&E	0	0	09-Mar-15 A			◆																																			
CM-1016	CM - Owner FF+E "Build-Out" - Floors 4 & 5	7	0	09-Mar-15 A	15-Mar-15 A																																					
CO-7004	CO - Prep / Submit O&M Manuals [DELETED]	14	0	01-May-15 A	01-May-15 A																																					
CM-1006	Construction Documents Issued by Client - (Due on 7	0	0	15-Jun-15		22	◆																																			
CM-1008	Finalization of Allowances - (Due on 9-2-13)	0	0	15-Jun-15		22	◆																																			
CM-1018	CM - Hotel Operations Training	14	14	18-Jun-15	01-Jul-15	37																																				
CO-7122	TCO - Temporary Certificate of Occupancy	0	0		25-Jun-15	0	◆																																			
CO-7006	Substantial Completion - Podium & Tower	0	0		01-Jul-15*	5	◆																																			
<b>Misc Milestones</b>																																										
CM-1020	MM - Site Mobilization	10	0	06-Mar-13 A	04-Apr-13 A		■																																			
MM-1008	MM - Top Out - Tower / Structure	0	0		16-Apr-14 A		◆																																			
MM-1004	MM - Start Drywall In Tower	0	0	27-Jun-14 A			◆																																			
RF-4004	MM - Tower Roof - Dry In	0	0		06-Sep-14 A		◆																																			
MM-1010	Energize Permanent Power	5	0	22-Sep-14 A	26-Sep-14 A																																					
<b>Tower Crane / Man &amp; Material Lifts</b>																																										
<b>Tower Crane</b>																																										
TC-5900	Tower Crane - FRP Footings / Foundation	5	0	04-Jun-13 A	14-Jun-13 A		■																																			
TC-5904	Tower Crane - Load Test / Certify	1	0	20-Jun-13 A	24-Jun-13 A																																					
TC-5902	Tower Crane - Erectiion	2	0	21-Jun-13 A	24-Jun-13 A																																					
TC-5910	Tower Crane - Erected / Certified	0	0	24-Jun-13 A			◆																																			
TC-5906	Tower Crane - Operatational Period	391	0	24-Jun-13 A	16-Jun-14 A																																					
TC-5908	Tower Crane - Dismantle / Remove	1	0	16-Jun-14 A	17-Jun-14 A																																					
<b>Man &amp; Material Lifts</b>																																										
ML-5950	Man/Material Lifts - FRP Footings / Foundation	5	0	14-Jan-14 A	20-Jan-14 A																																					
ML-5952	Man/Material Lifts - Erect/Build Loading Dock	5	0	21-Jan-14 A	27-Jan-14 A																																					
ML-5956	Man/Material Lifts - Certification	0	0	10-Feb-14 A			◆																																			

■ Actual Work      ■ Critical Remai...  
■ Remaining Work    ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
ML-5954	Man/Material Lifts - Load Test / Certify	1	0	10-Feb-14 A	10-Feb-14 A													
ML-5958	Man/Material Lifts - Operational Period	196	0	10-Feb-14 A	15-Nov-14 A													
ML-5960	Man/Material Lifts - Dismantle / Remove	2	0	15-Nov-14 A	16-Nov-14 A													
<b>Construction</b>																		
<b>Site Work / Excavation</b>																		
Mass Excavation / Shoring																		
SW-2000	Erosion & Sedimentation Controls (SWPPP)	3	0	05-Apr-13 A	12-Apr-13 A													
SW-2002	Demolition And Utility Relocation	8	0	15-Apr-13 A	19-Apr-13 A													
SW-2010	Grade Subgrade for Elect/Plumbing	3	0	07-Jan-14 A	09-Jan-14 A													
Site Finishes																		
SW-2006	Install Perm Power Electrical Service / Dry Utilities (Off	15	0	20-May-14 A	05-Jun-14 A													
SW-2004	Offsite Water & Water Connection	9	0	22-Sep-14 A	01-Oct-14 A													
SW-2008	Zone 4 - Landscaping & irrigation	15	0	13-Apr-15 A	27-Apr-15 A													
<b>Structure</b>																		
Foundation / Substructure - (Levels LL4 / LL3)																		
<b>Lower Level 4 - (Parking / Mech Room)</b>																		
LL4-1602	LL4 - FRP Matt Foundation / Footings	15	0	12-Jun-13 A	27-Jun-13 A													
LL4-1601	LL4 - Excavate Footings	14	0	17-Jun-13 A	30-Jul-13 A													
LL4-1604	LL4 - FRP Elevator Pit	5	0	18-Jun-13 A	24-Jun-13 A													
LL4-1606	LL4 - Undrgrmd Plumbing	5	0	18-Jun-13 A	06-Aug-13 A													
LL4-1608	LL4 - Undrgrmd Elec	5	0	18-Jun-13 A	06-Aug-13 A													
LL4-2000	LL4 - FRP Core Walls	5	0	19-Jun-13 A	25-Jun-13 A													
LL4-2002	LL4 - FRP Columns / Misc Walls	10	0	26-Jun-13 A	02-Aug-13 A													
LL4-2033	LL4 - Shotcrete Walls	27	0	26-Jun-13 A	05-Aug-13 A													
LL4-1620	LL4 - Waterproof Walls	3	0	03-Jul-13 A	21-Aug-13 A													
LL4-1614	LL4 - FRP SOG	5	0	10-Jul-13 A	07-Aug-13 A													

■ Actual Work      ■ Critical Remai...  
■ Remaining Work    ◆ ◆ Milestone



High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
LL2-2005	LL2 - FRP Detention Tank Ftgs / Walls/Roof	11	0	19-Sep-13 A	03-Oct-13 A													
LL2-2020	LL2 - Undrgrnd Plumbing	10	0	19-Sep-13 A	02-Oct-13 A													
LL2-2022	LL2 - Undrgrnd Elec	10	0	19-Sep-13 A	02-Oct-13 A													
LL2-2031	LL2 - FRP Generator SOG	3	0	19-Sep-13 A	23-Sep-13 A													
LL2-2015	LL2 to LL1 FRP Columns / Misc Walls	6	0	01-Oct-13 A	01-Oct-13 A													
LL2-2029	LL2 - F/R/P Pour #2	8	0	15-Jan-14 A	24-Jan-14 A													
LL2-2011	LL2 - F/R/P Pour #3	16	0	24-Jan-14 A	18-Feb-14 A													
LL2-2019	LL2 - F/R/P Pour #6	4	0	19-Feb-14 A	17-Mar-14 A													
LL2-2044	LL2 - Set Generator	1	0	16-May-14 A	16-May-14 A													
<b>Grids 10 to 24 - (PT Deck @ Parking / Laundry / Elec Rms)</b>																		
LL2-2004	LL2 - Shore / Form Deck	8	0	12-Aug-13 A	21-Aug-13 A													
LL2-2035	LL2 to LL1 - Shotcrete Walls	8	0	12-Aug-13 A	21-Aug-13 A													
LL2-2006	LL2 - M & E Inserts	4	0	14-Aug-13 A	19-Aug-13 A													
LL2-2008	LL2 - ReSteel / PT Cables	6	0	14-Aug-13 A	21-Aug-13 A													
LL2-2010	LL2 - Install Embeds	3	0	14-Aug-13 A	16-Aug-13 A													
LL2-2002	LL2 - FRP Columns / Misc Walls	8	0	27-Aug-13 A	06-Sep-13 A													
LL2-2012	LL2 - Place / Finish Deck	3	0	29-Aug-13 A	29-Aug-13 A													
LL2-2023	LL2 - Waterproof Walls	3	0	29-Aug-13 A	03-Sep-13 A													
LL2-2014	LL2 - Stress Tendons	1	0	30-Aug-13 A	30-Aug-13 A													
LL2-2016	LL2 - Strip / ReShore	3	0	03-Sep-13 A	05-Sep-13 A													
LL2-8234	LL2 - Place / Finish Deck	3	0	12-Sep-13 A	12-Sep-13 A													
LL2-2000	LL2 - FRP Core Walls	8	0	12-Sep-13 A	23-Sep-13 A													
LL2-2018	LL2 - Remove ReShores	4	0	13-Nov-13 A	18-Nov-13 A													
LL2-2013	LL2 - F/R/P Pour #1	4	0	13-Jan-14 A	16-Jan-14 A													
<b>Lower Level 1 - (Mtg Rooms / Exercise / Food Prep)</b>																		
P5A-2002	LL1 - FRP Columns Below	5	0	16-Sep-13 A	20-Sep-13 A													
P5A-2000	LL1 - FRP Core Walls	5	0	16-Sep-13 A	20-Sep-13 A													

█ Actual Work      █ Critical Remai...  
█ Remaining Work    ◆ Milestone

High Rise Hotel Sample Project	All Activities	Schedule Status Date 15-Jun-15
--------------------------------	----------------	--------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
P5A-2004	LL1 - Shore / Form Deck	3	0	16-Sep-13 A	18-Sep-13 A																																					
P6-2002	LL1 - FRP Columns Below	5	0	16-Sep-13 A	20-Sep-13 A																																					
P6-2004	LL1 - Shore / Form Deck	7	0	16-Sep-13 A	24-Sep-13 A																																					
P5A-2006	LL1 - MEP Rough In	2	0	18-Sep-13 A	19-Sep-13 A																																					
P5A-2008	LL1 - ReSteel / PT Cables	2	0	18-Sep-13 A	19-Sep-13 A																																					
P5A-2010	LL1 - Install Edgeform/Embeds	2	0	18-Sep-13 A	19-Sep-13 A																																					
P5A-2012	LL1 - Place / Finish Deck	0	0	20-Sep-13 A																																						
P5A-2020	LL1 - Waterproof Walls	3	0	20-Sep-13 A	24-Sep-13 A																																					
P5A-2014	LL1 - Stress Tendons	1	0	23-Sep-13 A	23-Sep-13 A																																					
P5A-2016	LL1 - Strip / ReShore Deck	3	0	24-Sep-13 A	26-Sep-13 A																																					
P6-2006	LL1 - MEP Rough In	3	0	24-Sep-13 A	26-Sep-13 A																																					
P6-2008	LL1 - ReSteel / PT Cables	3	0	24-Sep-13 A	26-Sep-13 A																																					
P6-2010	LL1 - Install Edgeform/Embeds	2	0	24-Sep-13 A	25-Sep-13 A																																					
P6-2020	LL1 - Waterproof Walls	4	0	24-Sep-13 A	27-Sep-13 A																																					
P5A-2033	LL1 - Resteel/Shotcrete Walls	3	0	25-Sep-13 A	27-Sep-13 A																																					
P5B-2002	LL1 - FRP Columns Below	5	0	26-Sep-13 A	02-Oct-13 A																																					
P5B-2004	LL1 - Shore / Form Deck	7	0	26-Sep-13 A	04-Oct-13 A																																					
P6-2012	LL1 - Place / Finish Deck	0	0	27-Sep-13 A																																						
P6-2014	LL1 - Stress Tendons	1	0	30-Sep-13 A	30-Sep-13 A																																					
P6-2033	LL1 - Resteel/Shotcrete Walls	1	0	30-Sep-13 A	30-Sep-13 A																																					
P6-2016	LL1 - Strip / ReShore Deck	3	0	01-Oct-13 A	03-Oct-13 A																																					
P5B-2006	LL1 - MEP Rough In	5	0	03-Oct-13 A	09-Oct-13 A																																					
P10A-2002	FRP Columns Below	5	0	03-Oct-13 A	09-Oct-13 A																																					
P10A-2004	Shore / Form Deck	4	0	03-Oct-13 A	08-Oct-13 A																																					
P5B-2008	LL1 - ReSteel / PT Cables	5	0	04-Oct-13 A	10-Oct-13 A																																					
P5B-2010	LL1 - Install Edgeform/Embeds	4	0	04-Oct-13 A	09-Oct-13 A																																					
P8-2002	FRP Columns Below	5	0	07-Oct-13 A	11-Oct-13 A																																					

█ Actual Work     █ Critical Remai...  
█ Remaining Work    ◆ Milestone

High Rise Hotel Sample Project		All Activities				Schedule Status Date 15-Jun-15												
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
P8-2000	Form/Resteel/Close Core Walls	14	0	07-Oct-13 A	24-Oct-13 A													
P8-2004	Shore / Form Deck P8	8	0	07-Oct-13 A	16-Oct-13 A													
P7-2002	FRP Columns Below	5	0	08-Oct-13 A	14-Oct-13 A													
P7-2004	Shore / Form Deck	6	0	08-Oct-13 A	15-Oct-13 A													
P10A-2006	MEP Rough In	3	0	08-Oct-13 A	10-Oct-13 A													
P10A-2008	ReSteel / PT Cables	3	0	08-Oct-13 A	10-Oct-13 A													
P10A-2010	Install Edgeform/Embeds	2	0	08-Oct-13 A	09-Oct-13 A													
P5B-2012	LL1 - Place / Finish Deck	0	0	11-Oct-13 A														
P10A-2012	Place / Finish Deck	0	0	11-Oct-13 A														
P5B-2014	LL1 - Stress Tendons	1	0	14-Oct-13 A	14-Oct-13 A													
P7-2006	MEP Rough In	4	0	14-Oct-13 A	17-Oct-13 A													
P7-2008	ReSteel / PT Cables	4	0	14-Oct-13 A	17-Oct-13 A													
P10A-2014	Stress Tendons	1	0	14-Oct-13 A	14-Oct-13 A													
P8-2020	Shore / Form Deck P9	6	0	14-Oct-13 A	21-Oct-13 A													
P5B-2016	LL1 - Strip / ReShore Deck	3	0	15-Oct-13 A	17-Oct-13 A													
P7-2010	Install Edgeform/Embeds	2	0	15-Oct-13 A	16-Oct-13 A													
P8-2006	MEP Rough In	8	0	15-Oct-13 A	24-Oct-13 A													
P8-2008	ReSteel / PT Cables	8	0	15-Oct-13 A	24-Oct-13 A													
P8-2010	Install Edgeform/Embeds	4	0	15-Oct-13 A	18-Oct-13 A													
P10A-2016	Strip / ReShore Deck	3	0	15-Oct-13 A	17-Oct-13 A													
P7-2012	Place / Finish Deck	0	0	18-Oct-13 A														
P7-2033	Resteel/Shotcrete Walls	3	0	18-Oct-13 A	22-Oct-13 A													
P7-2014	Stress Tendons	1	0	21-Oct-13 A	21-Oct-13 A													
P7-2016	Strip / ReShore Deck	3	0	22-Oct-13 A	24-Oct-13 A													
P10B-2002	FRP Columns Below	5	0	22-Oct-13 A	28-Oct-13 A													
P10B-2000	FRP Shear Walls Below	3	0	22-Oct-13 A	24-Oct-13 A													
P10B-2004	Shore / Form Deck	5	0	22-Oct-13 A	28-Oct-13 A													

Actual Work     Critical Remai...  
 Remaining Work     Milestone



High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15																
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015								
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	
P14-2002	FRP Columns Below	5	0	19-Nov-13 A	25-Nov-13 A																		
P14-2000	Form/Resteel/Close Core Walls	8	0	19-Nov-13 A	03-Dec-13 A																		
P14-2004	Shore / Form Deck	5	0	19-Nov-13 A	25-Nov-13 A																		
P13A-2002	FRP Columns Below	5	0	21-Nov-13 A	27-Nov-13 A																		
P13A-2004	Shore / Form Deck	4	0	21-Nov-13 A	26-Nov-13 A																		
P13-2010	Install Edgeform/Embeds	5	0	22-Nov-13 A	04-Dec-13 A																		
P13-2008	ReSteel / PT Cables	5	0	25-Nov-13 A	03-Dec-13 A																		
P14-2006	MEP Rough In	5	0	25-Nov-13 A	03-Dec-13 A																		
P14-2008	ReSteel / PT Cables	5	0	25-Nov-13 A	03-Dec-13 A																		
P14-2010	Install Edgeform/Embeds	5	0	25-Nov-13 A	03-Dec-13 A																		
P13-2006	MEP Rough In	5	0	26-Nov-13 A	03-Dec-13 A																		
P13A-2006	MEP Rough In	3	0	26-Nov-13 A	02-Dec-13 A																		
P13A-2008	ReSteel / PT Cables	3	0	26-Nov-13 A	02-Dec-13 A																		
P13A-2010	Install Edgeform/Embeds	3	0	26-Nov-13 A	02-Dec-13 A																		
P13-2012	Place / Finish Deck	0	0	02-Dec-13 A																			
P13A-2012	Place / Finish Deck	0	0	03-Dec-13 A																			
P14-2012	Place / Finish Deck & Core Walls	0	0	04-Dec-13 A																			
P13-2014	Stress Tendons	1	0	05-Dec-13 A	05-Dec-13 A																		
P15-2002	FRP Columns Below	3	0	05-Dec-13 A	09-Dec-13 A																		
P15-2000	Jump/Resteel/Close Core	9	0	05-Dec-13 A	17-Dec-13 A																		
P15-2004	Shore / Form Deck	5	0	05-Dec-13 A	11-Dec-13 A																		
P13-2016	Strip / ReShore Deck	3	0	06-Dec-13 A	10-Dec-13 A																		
P13A-2014	Stress Tendons	1	0	06-Dec-13 A	06-Dec-13 A																		
P14-2014	Stress Tendons	1	0	07-Dec-13 A	07-Dec-13 A																		
P15-2006	MEP Rough In	5	0	11-Dec-13 A	17-Dec-13 A																		
P15-2008	ReSteel / PT Cables	5	0	11-Dec-13 A	17-Dec-13 A																		
P15-2010	Install Edgeform/Embeds	3	0	11-Dec-13 A	13-Dec-13 A																		

█ Actual Work    █ Critical Remai...  
█ Remaining Work    ◆ Milestone



High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15															
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015							
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr				
P17-2020	Place Conc @ Core	0	0	08-Jan-14 A								◆										
P18-2002	FRP Columns Below	5	0	09-Jan-14 A	15-Jan-14 A																	
P18-2000	Jump/Resteel/Close Core	4	0	09-Jan-14 A	14-Jan-14 A																	
P18-2004	Shore / Form Deck	3	0	09-Jan-14 A	13-Jan-14 A																	
LL2-2022R	MEP Rough In	4	0	09-Jan-14 A	14-Jan-14 A																	
P7-2018	Remove Reshores	2	0	10-Jan-14 A	13-Jan-14 A																	
P17-2014	Stress Tendons	1	0	11-Jan-14 A	11-Jan-14 A																	
P13-2018	Remove Reshores	2	0	13-Jan-14 A	14-Jan-14 A																	
P13A-2018	Remove Reshores	2	0	15-Jan-14 A	16-Jan-14 A																	
WEA-2012	WIND IMPACT	5	0	15-Jan-14 A	21-Jan-14 A																	
P18-2006	MEP Rough In	2	0	20-Jan-14 A	21-Jan-14 A																	
P18-2008	ReSteel / PT Cables	2	0	20-Jan-14 A	21-Jan-14 A																	
P18-2010	Install Edgeform/Embeds	2	0	20-Jan-14 A	21-Jan-14 A																	
P18-2012	Place / Finish Deck	0	0	22-Jan-14 A								◆										
P18-2020	Place Conc @ Core	0	0	22-Jan-14 A								◆										
P19-2002	FRP Columns Below	5	0	23-Jan-14 A	29-Jan-14 A																	
P19-2000	Jump/Resteel/Close Core	4	0	23-Jan-14 A	28-Jan-14 A																	
P19-2004	Shore / Form Deck	3	0	23-Jan-14 A	27-Jan-14 A																	
P18-2014	Stress Tendons	1	0	25-Jan-14 A	25-Jan-14 A																	
P14-2018	Remove Reshores	2	0	27-Jan-14 A	28-Jan-14 A																	
P19-2006	MEP Rough In	2	0	27-Jan-14 A	28-Jan-14 A																	
P19-2008	ReSteel / PT Cables	2	0	27-Jan-14 A	28-Jan-14 A																	
P19-2010	Install Edgeform/Embeds	2	0	27-Jan-14 A	28-Jan-14 A																	
P19-2012	Place / Finish Deck	0	0	29-Jan-14 A								◆										
P19-2020	Place Conc @ Core	0	0	29-Jan-14 A								◆										
P20-2002	FRP Columns Below	5	0	30-Jan-14 A	05-Feb-14 A																	
P20-2000	Jump/Resteel/Close Core	9	0	30-Jan-14 A	11-Feb-14 A																	

■ Actual Work      ■ Critical Remai...  
■ Remaining Work    ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
P20-2004	Shore / Form Deck	6	0	30-Jan-14 A	10-Feb-14 A													
P19-2014	Stress Tendons	1	0	01-Feb-14 A	01-Feb-14 A													
P13A-2016	Strip / ReShore Deck	3	0	05-Feb-14 A	07-Feb-14 A													
P14-2016	Strip / ReShore Deck	3	0	05-Feb-14 A	07-Feb-14 A													
P15-2016	Strip / ReShore Deck	3	0	06-Feb-14 A	10-Feb-14 A													
P20-2006	MEP Rough In	4	0	06-Feb-14 A	11-Feb-14 A													
P20-2008	ReSteel / PT Cables	4	0	06-Feb-14 A	11-Feb-14 A													
P20-2010	Install Edgeform/Embeds	4	0	06-Feb-14 A	11-Feb-14 A													
L03-2019	Grind Ceiling for Skim Coat	5	0	06-Feb-14 A	12-Feb-14 A													
P16-2016	Strip / ReShore Deck	3	0	10-Feb-14 A	12-Feb-14 A													
L04-2018	Remove Reshores	2	0	10-Feb-14 A	11-Feb-14 A													
L03-2018	Remove Reshores	2	0	11-Feb-14 A	12-Feb-14 A													
P17-2016	Strip / ReShore Deck	3	0	12-Feb-14 A	14-Feb-14 A													
P20-2012	Place / Finish Deck	0	0	12-Feb-14 A							◆							
P20-2020	Place Conc @ Core	0	0	12-Feb-14 A							◆							
L04-2019	Grind Ceiling for Skim Coat	5	0	12-Feb-14 A	18-Feb-14 A													
P12-2016	Strip / ReShore Deck	3	0	13-Feb-14 A	17-Feb-14 A													
P18-2016	Strip / ReShore Deck	3	0	13-Feb-14 A	17-Feb-14 A													
P21-2002	FRP Columns Below	5	0	13-Feb-14 A	19-Feb-14 A													
P21-2000	Jump/Resteel/Close Core	4	0	13-Feb-14 A	18-Feb-14 A													
P21-2004	Shore / Form Deck	3	0	13-Feb-14 A	17-Feb-14 A													
P19-2016	Strip / ReShore Deck	3	0	14-Feb-14 A	18-Feb-14 A													
P20-2014	Stress Tendons	1	0	15-Feb-14 A	15-Feb-14 A													
P21-2006	MEP Rough In	2	0	17-Feb-14 A	18-Feb-14 A													
P21-2008	ReSteel / PT Cables	2	0	17-Feb-14 A	18-Feb-14 A													
P21-2010	Install Edgeform/Embeds	2	0	17-Feb-14 A	18-Feb-14 A													
P20-2016	Strip / ReShore Deck	3	0	18-Feb-14 A	20-Feb-14 A													

■ Actual Work      ■ Critical Remai...  
■ Remaining Work    ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L05-2018	Remove Reshores	2	0	18-Feb-14 A	19-Feb-14 A													
P21-2012	Place / Finish Deck	0	0	19-Feb-14 A							◆							
P21-2020	Place Conc @ Core	0	0	19-Feb-14 A							◆							
P22-2002	FRP Columns Below	5	0	20-Feb-14 A	26-Feb-14 A													
P22-2000	Jump/Resteel/Close Core	4	0	20-Feb-14 A	25-Feb-14 A													
P22-2004	Shore / Form Deck	3	0	20-Feb-14 A	24-Feb-14 A													
L05-2019	Grind Ceiling for Skim Coat	5	0	20-Feb-14 A	26-Feb-14 A													
P21-2014	Stress Tendons	1	0	22-Feb-14 A	22-Feb-14 A													
P21-2016	Strip / ReShore Deck	3	0	24-Feb-14 A	26-Feb-14 A													
P22-2006	MEP Rough In	2	0	24-Feb-14 A	25-Feb-14 A													
P22-2008	ReSteel / PT Cables	2	0	24-Feb-14 A	25-Feb-14 A													
P22-2010	Install Edgeform/Embeds	2	0	24-Feb-14 A	25-Feb-14 A													
L06-2018	Remove Reshores	2	0	25-Feb-14 A	26-Feb-14 A													
P22-2012	Place / Finish Deck	0	0	26-Feb-14 A							◆							
P22-2020	Place Conc @ Core	0	0	26-Feb-14 A							◆							
P23-2002	FRP Columns Below	4	0	27-Feb-14 A	03-Mar-14 A													
P23-2000	Jump/Resteel/Close Core	4	0	27-Feb-14 A	03-Mar-14 A													
P23-2004	Shore / Form Deck	3	0	27-Feb-14 A	03-Mar-14 A													
P23-2006	MEP Rough In	2	0	01-Mar-14 A	03-Mar-14 A													
P22-2014	Stress Tendons	1	0	01-Mar-14 A	01-Mar-14 A													
P23-2008	ReSteel / PT Cables	2	0	03-Mar-14 A	04-Mar-14 A													
P22-2016	Strip / ReShore Deck	3	0	04-Mar-14 A	10-Mar-14 A													
P23-2010	Install Edgeform/Embeds	2	0	04-Mar-14 A	04-Mar-14 A													
L07-2018	Remove Reshores	2	0	04-Mar-14 A	05-Mar-14 A													
P23-2012	Place / Finish Deck	0	0	05-Mar-14 A							◆							
P23-2020	Place Conc @ Core	0	0	05-Mar-14 A							◆							
P24-2002	FRP Columns Below	5	0	05-Mar-14 A	07-Mar-14 A													

█ Actual Work     █ Critical Remai...  
█ Remaining Work     ◆ Milestone

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
P24-2004	Shore / Form Deck	3	0	06-Mar-14 A	10-Mar-14 A																																					
P24-2000	Jump/Resteel/Close Core	4	0	08-Mar-14 A	10-Mar-14 A																																					
P23-2014	Stress Tendons	1	0	10-Mar-14 A	10-Mar-14 A																																					
P24-2008	ReSteel / PT Cables	2	0	10-Mar-14 A	11-Mar-14 A																																					
P24-2010	Install Edgeform/Embeds	2	0	10-Mar-14 A	11-Mar-14 A																																					
P23-2016	Strip / ReShore Deck	3	0	11-Mar-14 A	17-Mar-14 A																																					
P24-2006	MEP Rough In	2	0	11-Mar-14 A	11-Mar-14 A																																					
P25-2002	FRP Columns Below	5	0	11-Mar-14 A	13-Mar-14 A																																					
L08-2018	Remove Reshores	2	0	11-Mar-14 A	12-Mar-14 A																																					
P24-2012	Place / Finish Deck	0	0	12-Mar-14 A			◆																																			
P24-2020	Place Conc @ Core	0	0	12-Mar-14 A			◆																																			
P25-2004	Shore / Form Deck	3	0	13-Mar-14 A	17-Mar-14 A																																					
P25-2000	Jump/Resteel/Close Core	4	0	15-Mar-14 A	17-Mar-14 A																																					
P24-2014	Stress Tendons	1	0	17-Mar-14 A	17-Mar-14 A																																					
P25-2006	MEP Rough In	2	0	17-Mar-14 A	18-Mar-14 A																																					
P25-2008	ReSteel / PT Cables	2	0	17-Mar-14 A	18-Mar-14 A																																					
P25-2010	Install Edgeform/Embeds	2	0	17-Mar-14 A	18-Mar-14 A																																					
L06-2019	Grind Ceiling for Skim Coat	5	0	18-Mar-14 A	20-Mar-14 A																																					
L09-2018	Remove Reshores	2	0	18-Mar-14 A	19-Mar-14 A																																					
P26-2002	FRP Columns Below	5	0	19-Mar-14 A	21-Mar-14 A																																					
P25-2012	Place / Finish Deck	0	0	19-Mar-14 A			◆																																			
P25-2020	Place Conc @ Core	0	0	19-Mar-14 A			◆																																			
P26-2004	Shore / Form Deck	3	0	20-Mar-14 A	24-Mar-14 A																																					
L07-2019	Grind Ceiling for Skim Coat	5	0	21-Mar-14 A	25-Mar-14 A																																					
P26-2000	Jump/Resteel/Close Core	4	0	22-Mar-14 A	24-Mar-14 A																																					
P26-2006	MEP Rough In	2	0	24-Mar-14 A	24-Mar-14 A																																					
P26-2008	ReSteel / PT Cables	2	0	24-Mar-14 A	25-Mar-14 A																																					

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project	All Activities	Schedule Status Date 15-Jun-15
--------------------------------	----------------	--------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
P26-2010	Install Edgeform/Embeds	2	0	24-Mar-14 A	25-Mar-14 A																																					
P25-2014	Stress Tendons	1	0	24-Mar-14 A	24-Mar-14 A																																					
P27-2002	FRP Columns Below	5	0	26-Mar-14 A	01-Apr-14 A																																					
P26-2012	Place / Finish Deck	0	0	26-Mar-14 A																																						
P26-2020	Place Conc @ Core	0	0	26-Mar-14 A																																						
L08-2019	Grind Ceiling for Skim Coat	5	0	26-Mar-14 A	28-Mar-14 A																																					
L10-2018	Remove Reshores	2	0	26-Mar-14 A	27-Mar-14 A																																					
P27-2004	Shore / Form Deck	3	0	27-Mar-14 A	31-Mar-14 A																																					
P27-2000	Jump/Resteel/Close Core	4	0	29-Mar-14 A	31-Mar-14 A																																					
P27-2006	MEP Rough In	2	0	31-Mar-14 A	01-Apr-14 A																																					
P27-2008	ReSteel / PT Cables	2	0	31-Mar-14 A	01-Apr-14 A																																					
P27-2010	Install Edgeform/Embeds	2	0	31-Mar-14 A	01-Apr-14 A																																					
P26-2014	Stress Tendons	1	0	31-Mar-14 A	31-Mar-14 A																																					
L09-2019	Grind Ceiling for Skim Coat	5	0	31-Mar-14 A	02-Apr-14 A																																					
P24-2016	Strip / ReShore Deck	3	0	01-Apr-14 A	07-Apr-14 A																																					
L11-2018	Remove Reshores	2	0	01-Apr-14 A	02-Apr-14 A																																					
L12-2018	Remove Reshores	2	0	01-Apr-14 A	03-Apr-14 A																																					
P27-2012	Place / Finish Deck	0	0	02-Apr-14 A																																						
P27-2020	Place Conc @ Core	0	0	02-Apr-14 A																																						
P28-2002	FRP Columns Below	5	0	02-Apr-14 A	04-Apr-14 A																																					
P28-2004	Shore / Form Deck	4	0	03-Apr-14 A	08-Apr-14 A																																					
L10-2019	Grind Ceiling for Skim Coat	5	0	03-Apr-14 A	07-Apr-14 A																																					
P27-2014	Stress Tendons	1	0	07-Apr-14 A	07-Apr-14 A																																					
P25-2016	Strip / ReShore Deck	3	0	07-Apr-14 A	10-Apr-14 A																																					
L14-2018	Remove Reshores	2	0	07-Apr-14 A	08-Apr-14 A																																					
P28-2000	Jump/Resteel/Close Core	7	0	08-Apr-14 A	11-Apr-14 A																																					
P28-2006	MEP Rough In	4	0	08-Apr-14 A	10-Apr-14 A																																					

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15																				
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015												
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	May	Jun							
P28-2008	ReSteel / PT Cables	4	0	08-Apr-14 A	11-Apr-14 A																						
L11-2019	Grind Ceiling for Skim Coat	5	0	08-Apr-14 A	10-Apr-14 A																						
P28-2010	Install Edgeform/Embeds	2	0	10-Apr-14 A	11-Apr-14 A																						
L12-2019	Grind Ceiling for Skim Coat	5	0	11-Apr-14 A	15-Apr-14 A																						
P28-2012	Place / Finish Deck	0	0	14-Apr-14 A								◆															
P28-2020	Place Conc @ Core	0	0	14-Apr-14 A								◆															
P29-2002	FRP Columns Above Roof Deck	3	0	14-Apr-14 A	18-Apr-14 A																						
P26-2016	Strip / ReShore Deck	3	0	14-Apr-14 A	17-Apr-14 A																						
L14-2019	Grind Ceiling for Skim Coat	5	0	16-Apr-14 A	18-Apr-14 A																						
P28-2014	Stress Tendons	1	0	17-Apr-14 A	17-Apr-14 A																						
P29-2000	Strip Core	2	0	21-Apr-14 A	22-Apr-14 A																						
P27-2016	Strip / ReShore Deck	3	0	28-Apr-14 A	28-Apr-14 A																						
L15-2018	Remove Reshores	2	0	28-Apr-14 A	29-Apr-14 A																						
P28-2016	Strip / ReShore Deck	1	0	05-May-14 A	05-May-14 A																						
L15-2019	Grind Ceiling for Skim Coat	5	0	12-May-14 A	15-May-14 A																						
L16-2019	Grind Ceiling for Skim Coat	5	0	16-May-14 A	19-May-14 A																						
L16-2018	Remove Reshores	2	0	19-May-14 A	20-May-14 A																						
L17-2018	Remove Reshores	2	0	19-May-14 A	20-May-14 A																						
L17-2019	Grind Ceiling for Skim Coat	2	0	23-Jun-14 A	24-Jun-14 A																						
<b>Ballroom Catwalk &amp; Roof</b>																											
PC-2100	Erect Structural Steel @ Porte Cochere	3	0	30-Jan-14 A	03-Feb-14 A																						
BR-2100	BR - Erect Structural Steel / Girders @ Ballroom Catw	7	0	07-Feb-14 A	17-Feb-14 A																						
BR-2102	BR - Metal Decking @ Ballroom Catwalk / Roof	3	0	18-Feb-14 A	20-Feb-14 A																						
PC-2102	Metal Decking @ Porte Cochere/ Roof	2	0	17-Apr-14 A	18-Apr-14 A																						
BR-2112	BR - Fireproofing @ Structural Steel	2	0	27-May-14 A	30-May-14 A																						
Upper Tower - (Levels 3 thru PH)																											
<b>Mech Penthouse</b>																											

█ Actual Work     █ Critical Remai...  
█ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
PH-8706	Set Mech Equipment @ Tower Roof	3	0	22-May-14 A	28-May-14 A													
PH-8708	Set Equipment @ Penthouse	2	0	22-May-14 A	23-May-14 A													
PH-8700	PH - Structural Steel and Decking	3	0	30-May-14 A	03-Jun-14 A													
<b>Vertical Circulation</b>																		
Stairs																		
<b>Stair 1 - (Core Tower) - LL4 to PH</b>																		
S1-4000	Stair 1 - Set Mtl Stairs / Railings LL4	2	0	25-Nov-13 A	26-Nov-13 A													
S1-4002	Stair 1 - Set Mtl Stairs / Railings LL3	2	0	27-Nov-13 A	03-Dec-13 A													
S1-4004	Stair 1 - Set Mtl Stairs / Railings LL2	2	0	04-Dec-13 A	05-Dec-13 A													
S1-4006	Stair 1 - Set Mtl Stairs / Railings LL1	2	0	06-Dec-13 A	09-Dec-13 A													
S1-4008	Stair 1 - Set Mtl Stairs / Railings L1	2	0	03-Feb-14 A	04-Feb-14 A													
S1-4016	Stair 1 - Set Mtl Stairs / Railings L5	2	0	05-Feb-14 A	06-Feb-14 A													
S1-4010	Stair 1 - Set Mtl Stairs / Railings L2	2	0	05-Feb-14 A	06-Feb-14 A													
S1-4018	Stair 1 - Set Mtl Stairs / Railings L6	2	0	06-Feb-14 A	07-Feb-14 A													
S1-4020	Stair 1 - Set Mtl Stairs / Railings L7	2	0	07-Feb-14 A	07-Feb-14 A													
S1-4012	Stair 1 - Set Mtl Stairs / Railings L3	2	0	07-Feb-14 A	10-Feb-14 A													
S1-4022	Stair 1 - Set Mtl Stairs / Railings L8	2	0	10-Feb-14 A	10-Feb-14 A													
S1-4014	Stair 1 - Set Mtl Stairs / Railings L4	2	0	11-Feb-14 A	12-Feb-14 A													
S1-4024	Stair 1 - Set Mtl Stairs / Railings L9	2	0	06-Mar-14 A	07-Mar-14 A													
S1-4026	Stair 1 - Set Mtl Stairs / Railings L10	2	0	07-Mar-14 A	10-Mar-14 A													
S1-4028	Stair 1 - Set Mtl Stairs / Railings L11	2	0	11-Mar-14 A	12-Mar-14 A													
S1-4030	Stair 1 - Set Mtl Stairs / Railings L12	2	0	13-Mar-14 A	14-Mar-14 A													
S1-4032	Stair 1 - Set Mtl Stairs / Railings L14	2	0	08-Apr-14 A	21-Apr-14 A													
S1-4034	Stair 1 - Set Mtl Stairs / Railings L15	2	0	23-Apr-14 A	24-Apr-14 A													
S1-4036	Stair 1 - Set Mtl Stairs / Railings L16	2	0	25-Apr-14 A	28-Apr-14 A													
S1-4038	Stair 1 - Set Mtl Stairs / Railings L17	2	0	27-May-14 A	28-May-14 A													
S1-4040	Stair 1 - Set Mtl Stairs / Railings L18	2	0	27-May-14 A	28-May-14 A													

█ Actual Work      █ Critical Remai...  
█ Remaining Work    ◆ ◆ Milestone

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
<b>Stair 2 - (South Tower) - LL4 to 17</b>																																										
S2-4000	Stair 2 - Set Mtl Stairs / Railings LL4	2	0	10-Dec-13 A	11-Dec-13 A																																					
S2-4002	Stair 2 - Set Mtl Stairs / Railings LL3	2	0	12-Dec-13 A	13-Dec-13 A																																					
S2-4004	Stair 2 - Set Mtl Stairs / Railings LL2	2	0	16-Dec-13 A	17-Dec-13 A																																					
S2-4006	Stair 2 - Set Mtl Stairs / Railings LL1	2	0	18-Dec-13 A	19-Dec-13 A																																					
S2-4016	Stair 2 - Set Mtl Stairs / Railings L5	2	0	12-Feb-14 A	13-Feb-14 A																																					
S2-4018	Stair 2 - Set Mtl Stairs / Railings L6	2	0	13-Feb-14 A	13-Feb-14 A																																					
S2-4008	Stair 2 - Set Mtl Stairs / Railings L1	2	0	13-Feb-14 A	14-Feb-14 A																																					
S2-4010	Stair 2 - Set Mtl Stairs / Railings L2	2	0	17-Feb-14 A	18-Feb-14 A																																					
S2-4012	Stair 2 - Set Mtl Stairs / Railings L3	2	0	19-Feb-14 A	20-Feb-14 A																																					
S2-4014	Stair 2 - Set Mtl Stairs / Railings L4	2	0	21-Feb-14 A	24-Feb-14 A																																					
S2-4020	Stair 2 - Set Mtl Stairs / Railings L7	2	0	24-Feb-14 A	25-Feb-14 A																																					
S2-4022	Stair 2 - Set Mtl Stairs / Railings L8	2	0	25-Feb-14 A	26-Feb-14 A																																					
S2-4024	Stair 2 - Set Mtl Stairs / Railings L9	2	0	17-Mar-14 A	18-Mar-14 A																																					
S2-4026	Stair 2 - Set Mtl Stairs / Railings L10	2	0	19-Mar-14 A	20-Mar-14 A																																					
S2-4028	Stair 2 - Set Mtl Stairs / Railings L11	2	0	21-Mar-14 A	22-Mar-14 A																																					
S2-4030	Stair 2 - Set Mtl Stairs / Railings L12	2	0	24-Mar-14 A	25-Mar-14 A																																					
S2-4032	Stair 2 - Set Mtl Stairs / Railings L14	2	0	21-Apr-14 A	22-Apr-14 A																																					
S2-4034	Stair 2 - Set Mtl Stairs / Railings L15	2	0	14-May-14 A	15-May-14 A																																					
S2-4036	Stair 2 - Set Mtl Stairs / Railings L16	2	0	16-May-14 A	19-May-14 A																																					
S2-4038	Stair 2 - Set Mtl Stairs / Railings L17	2	0	19-May-14 A	20-May-14 A																																					
<b>Stair 3 - (Southeast Podium) - LL2 to 1</b>																																										
S3-4000	Stair 3 - Set Metal Stairs / Railings LL2	6	0	05-Mar-14 A	20-Mar-14 A																																					
S3-4002	Stair 3 - Set Metal Stairs / Railings LL1	6	0	17-Mar-14 A	21-Mar-14 A																																					
S3-4004	Stair 3 - Paint walls & railings	4	0	04-May-15 A	11-May-15 A																																					
<b>Stair 4 - (Northeast Podium) - LL2 to 2</b>																																										
S4-4000	Stair 4 - Set Metal Stairs / Railings LL2	6	0	15-May-14 A	20-May-14 A																																					

█ Actual Work      █ Critical Remai...  
█ Remaining Work    ◆ ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
S4-4002	Stair 4 - Set Metal Stairs / Railings LL1	6	0	15-May-14 A	20-May-14 A													
S4-4004	Stair 4 -Set Metal Stairs / Railings L1	6	0	15-May-14 A	20-May-14 A													
S4-4006	Stair 4 - Paint walls & railings	4	0	28-Apr-15 A	01-May-15 A													
<b>Stair 6 - (North Exercise) LL1 to Exterior</b>																		
S6-4000	Stair 6 - Set Metal Stairs / Railings	5	0	25-Jun-14 A	01-Jul-14 A													
S6-4002	Stair 6 - Paint walls & railings	2	0	01-Apr-15 A	03-Apr-15 A													
<b>Stair 7 - (Generator) LL2</b>																		
S7-4000	Stair 7 - Mtl Stairs / Railings @ Generator Rm	4	0	01-Aug-14 A	01-Aug-14 A													
<b>Stair 5 - (Grand Staircase) - LL1 to 1</b>																		
GS-4000	Grand Stairs - FRP Stairs	10	0	14-Apr-14 A	25-Apr-14 A													
GS-4002	Grand Stairs - Permanent Railings / Final Finishes (Df	5	0	01-Mar-15 A	01-Mar-15 A													
<b>Stair 4a - (Pool) - 3</b>																		
S4a-4000	Stair 4a -Set Metal Stairs / Railings L1	5	0	01-Aug-14 A	01-Aug-14 A													
S4a-4002	Stair 4a - Paint walls & railings	2	0	04-May-15 A	08-May-15 A													
<b>Elevators</b>																		
EL-1000	Elev - Recieve IFC Drawings & NTP	0	0	07-Jun-13 A														
EL-1002	Elev - Design Submittal Preparation (Engineered Gea	49	0	17-Jun-13 A	21-Jun-13 A													
EL-1004	Elev - Submittal Approval	21	0	21-Jun-13 A	01-Jan-14 A													
EL-1006	Elev - Release to Manufacturing	14	0	02-Jan-14 A	15-Jan-14 A													
EL-1008	Elev - Fabrication (Engineered Geared)	95	0	16-Jan-14 A	14-Jun-14 A													
EL-1010	Elev - Machines delivered	1	0	12-May-14 A	12-May-14 A													
EL-1011	Elev - Elevator Machines Flown & Set At Top Of Hoist	5	0	04-Jun-14 A	04-Jun-14 A													
<b>Service Elevator 5 - LL4 to PH - (21 Floors)</b>																		
EL-5016	Elev 5 - Hoistway Walls Complete (GC)	0	0		01-Jan-14 A													
EL-1216	Elev 1&2 - Hoistway Walls Complete (GC)	0	0		01-Jan-14 A													
EL-3416	Elev 3&4 - Hoistway Walls Complete (GC)	0	0		01-Jan-14 A													
EL-5002	Elev 5 - Mob / Unload & Stage Equip / Materials	2	0	12-May-14 A	13-May-14 A													

█ Actual Work      █ Critical Remai...  
█ Remaining Work    ◆ Milestone

High Rise Hotel Sample Project			All Activities					Schedule Status Date 15-Jun-15																
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015									
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr						
EL-1202	Elev 1&2 - Mob / Unload & Stage Equip / Materials	2	0	12-May-14 A	13-May-14 A																			
EL-3402	Elev 3&4 - Mob / Unload & Stage Equip / Materials	2	0	12-May-14 A	13-May-14 A																			
EL-5018	Elev 5 - Set Hoistway Machines	3	0	02-Jun-14 A	02-Jun-14 A																			
EL-1218	Elev 1&2 - Set Hoistway Machines	3	0	03-Jun-14 A	03-Jun-14 A																			
EL-3418	Elev 3&4 - Set Hoistway Machines	3	0	03-Jun-14 A	03-Jun-14 A																			
EL-1200	Elev 1&2 - Hoistway Clear & Ready (GC)	0	0	20-Jun-14 A								◆												
EL-1204	Elev 1&2 - Install Rails & Brackets	17	0	23-Jun-14 A	15-Jul-14 A							■												
EL-3400	Elev 3&4 - Hoistway Clear & Ready (GC)	0	0	23-Jun-14 A								◆												
EL-6000	Elev 6 - Hoistway Clear & Ready (GC)	0	0	24-Jun-14 A								◆												
EL-1206	Elev 1&2 - Enclosed Mech Room With Power (GC)	0	0		15-Jul-14 A							◆												
EL-1207	Elev 1&2 - Install Pit Equipment/Car Sling/CWT Fram	3	0	15-Jul-14 A	01-Aug-14 A							■												
EL-1208	Elev 1&2 - Install MHoist & Cable	5	0	16-Jul-14 A	24-Jul-14 A							■												
EL-3407	Elev 3&4 - Install Pit Equipment/Car Sling/CWT Fram	5	0	16-Jul-14 A	06-Aug-14 A							■												
EL-5000	Elev 5 - Hoistway Clear & Ready (GC)	0	0	21-Jul-14 A								◆												
EL-5004	Elev 5 - Install Rails & Brackets	13	0	21-Jul-14 A	11-Aug-14 A							■												
EL-3404	Elev 3&4 - Install Rails & Brackets	18	0	23-Jul-14 A	04-Aug-14 A							■												
EL-3406	Elev 3&4 - Enclosed Mech Room With Power (GC)	0	0		28-Jul-14 A							◆												
EL-3408	Elev 3&4 - Install Hoist & Cable	5	0	07-Aug-14 A	13-Aug-14 A							■												
EL-5007	Elev 5 - Install Pit Equipment/Car Sling/CWT Frame/V	5	0	12-Aug-14 A	15-Aug-14 A																			
EL-1210	Elev 1&2 - Install Entrances/Doors/Fixtures/Fascia	19	0	14-Aug-14 A	22-Sep-14 A							■												
EL-3410	Elev 3&4 - Install Entrances/Doors/Fixtures/Fascia	30	0	14-Aug-14 A	02-Oct-14 A							■												
EL-5006	Elev 5 - Enclosed Mech Room With Power (GC)	0	0		15-Aug-14 A							◆												
EL-5008	Elev 5 - Install MHoist & Cable	4	0	18-Aug-14 A	20-Aug-14 A																			
EL-5010	Elev 5 - Install Entrances/Doors/Fixtures/Fascia	21	0	21-Aug-14 A	26-Sep-14 A							■												
EL-1212	Elev 1&2 - Install Hoistway Equipment/Pipe & Wire	14	0	22-Sep-14 A	13-Oct-14 A							■												
EL-5012	Elev 5 - Install Hoistway Equipment/Pipe & Wire	14	0	26-Sep-14 A	16-Oct-14 A							■												
EL-3412	Elev 3&4 - Install Hoistway Equipment/Pipe & Wire	23	0	03-Oct-14 A	03-Nov-14 A							■												

■ Actual Work      ■ Critical Remai...  
■ Remaining Work      ◆ Milestone

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
							Q1				Q2				Q3				Q4				Q1				Q2				Q3				Q4							
EL-1214	Elev 1&2 - Install Cab/Wiring/Door Operator(s)	11	0	14-Oct-14 A	28-Oct-14 A																																					
EL-5014	Elev 5 - Install Cab/Wiring/Door Operator(s)	7	0	17-Oct-14 A	27-Oct-14 A																																					
EL-6002	Elev 6 - Mob / Unload & Stage Equip / Materials	1	0	24-Oct-14 A	24-Oct-14 A																																					
EL-6016	Elev 6 - Hoistway Walls Complete (GC)	0	0		24-Oct-14 A																																					
EL-6004	Elev 6 - Install Cylinders/Rails & Brackets	4	0	27-Oct-14 A	30-Oct-14 A																																					
EL-5022	Elev 5 - Adjust	5	0	28-Oct-14 A	03-Nov-14 A																																					
EL-1222	Elev 1&2 - Adjust	5	0	29-Oct-14 A	04-Nov-14 A																																					
EL-6006	Elev 6 - Enclosed Mech Room With Power (GC)	0	0		30-Oct-14 A																																					
EL-6007	Elev 6 - Install Pit Equipment/Car Sling	2	0	31-Oct-14 A	03-Nov-14 A																																					
EL-5024	Elev 5 - Clean / Paint / Punchlist	3	0	04-Nov-14 A	06-Nov-14 A																																					
EL-3414	Elev 3&4 - Install Cab/Wiring/Door Operator(s)	10	0	04-Nov-14 A	17-Nov-14 A																																					
EL-6018	Elev 6 - Install Machine Room Equipment	2	0	04-Nov-14 A	05-Nov-14 A																																					
EL-1224	Elev 1&2 - Clean / Paint / Punchlist	3	0	05-Nov-14 A	07-Nov-14 A																																					
EL-5026	Elev 5 - Inspections	7	0	13-Nov-14 A	14-Nov-14 A																																					
EL-3422	Elev 3&4 - Adjust	8	0	18-Nov-14 A	20-Nov-14 A																																					
EL-6012	Elev 6 - Install hoistway rails & divider beams	2	0	20-Nov-14 A	21-Nov-14 A																																					
EL-6010	Elev 6 - Install elevator fronts/rears	9	0	09-Dec-14 A	24-Dec-14 A																																					
EL-6014	Elev 6 - Cab build-out	5	0	15-Dec-14 A	30-Jan-15 A																																					
EL-6022	Elev 6 - Final cleaning at EMR	4	0	25-Feb-15 A	27-Feb-15 A																																					
EL-1226	Elev 1&2 - CoB/L&I Inspections (for FF&E use)	3	0	04-Mar-15 A	06-Mar-15 A																																					
EL-3424	Elev 3&4 - Walsh/TKE pre-inspection	6	0	27-Mar-15 A	27-Mar-15 A																																					
EL-6024	Elev 6 - Walsh/TKE pre-inspection	2	0	13-Apr-15 A	14-Apr-15 A																																					
EL-3426	Elev 3&4 - CoB/L&I Inspections (Final)	2	0	19-May-15 A	20-May-15 A																																					
EL-6026	Elev 6 - CoB/L&I Inspections (Final)	2	0	19-May-15 A	20-May-15 A																																					

**Exterior Shell**

Elevations

Lower Podium - (Levels LL2 / LL1 / 1 / 2)

- Actual Work
- Critical Remai...
- Remaining Work
- Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15																		
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015										
<b>Lower Level 2</b>																									
L3D5308	Deliver/Stock Wall Panels	1	0	12-Feb-14 A	12-Feb-14 A																				
L3-5308	L3- Support Frame/Sheathing for Metal Wall Panels	5	0	17-Feb-14 A	21-Feb-14 A																				
L4D5308	Deliver/Stock Wall Panels	1	0	19-Feb-14 A	19-Feb-14 A																				
L4-5308	L4- Support Frame/Sheathing for Metal Wall Panels	5	0	24-Feb-14 A	28-Feb-14 A																				
L5D5308	Deliver/Stock Wall Panels	1	0	26-Feb-14 A	26-Feb-14 A																				
L5-5308	L5- Support Frame/Sheathing for Metal Wall Panels	5	0	03-Mar-14 A	07-Mar-14 A																				
L6D5308	Deliver/Stock Wall Panels	1	0	05-Mar-14 A	05-Mar-14 A																				
L6-5308	L6- Support Frame/Sheathing for Metal Wall Panels	5	0	10-Mar-14 A	14-Mar-14 A																				
L7-5308	L7- Support Frame/Sheathing for Metal Wall Panels	5	0	12-Mar-14 A	21-Mar-14 A																				
L7D5308	Deliver/Stock Wall Panels	1	0	12-Mar-14 A	12-Mar-14 A																				
L8D5308	Deliver/Stock Wall Panels	1	0	19-Mar-14 A	19-Mar-14 A																				
L8-5308	L8- Support Frame/Sheathing for Metal Wall Panels	5	0	21-Mar-14 A	28-Mar-14 A																				
L9D5308	Deliver/Stock Wall Panels	1	0	26-Mar-14 A	26-Mar-14 A																				
L9-5308	L9- Support Frame/Sheathing for Metal Wall Panels	5	0	31-Mar-14 A	07-Apr-14 A																				
10D5308	Deliver/Stock Wall Panels	1	0	02-Apr-14 A	02-Apr-14 A																				
L10-5308	L10- Support Frame/Sheathing for Metal Wall Panels	5	0	07-Apr-14 A	11-Apr-14 A																				
11D5308	Deliver/Stock Wall Panels	1	0	09-Apr-14 A	09-Apr-14 A																				
L11-5308	L11- Support Frame/Sheathing for Metal Wall Panels	5	0	11-Apr-14 A	18-Apr-14 A																				
12D5308	Deliver/Stock Wall Panels	1	0	16-Apr-14 A	16-Apr-14 A																				
L12-5308	L12- Support Frame/Sheathing for Metal Wall Panels	5	0	21-Apr-14 A	25-Apr-14 A																				
14D5308	Deliver/Stock Wall Panels	1	0	23-Apr-14 A	23-Apr-14 A																				
L14-5308	L14 - Support Frame/Sheathing for Metal Wall Panel:	5	0	24-Apr-14 A	01-May-14 A																				
15D5308	Deliver/Stock Wall Panels	1	0	30-Apr-14 A	30-Apr-14 A																				
L15-5308	L15 - Support Frame/Sheathing for Metal Wall Panel:	5	0	02-May-14 A	08-May-14 A																				
16D5308	Deliver/Stock Wall Panels	1	0	07-May-14 A	07-May-14 A																				
L16-5308	L16- Support Frame/Sheathing for Metal Wall Panels	5	0	09-May-14 A	14-May-14 A																				

█ Actual Work     █ Critical Remai...  
█ Remaining Work     ◆ ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
17D5308	Deliver/Stock Wall Panels	1	0	14-May-14 A	14-May-14 A													
L17-5308	L17 - Support Frame/Sheathing for Metal Wall Panel	5	0	20-May-14 A	11-Jun-14 A													
LL2-5308	LL2 Thru L4 - Support Frame/Sheathing for Metal W	6	0	19-Jun-14 A	06-Aug-14 A													
LL1-5308	LL1 - Support Frame/Sheathing for Metal Wall Panel	6	0	19-Jun-14 A	06-Aug-14 A													
L1-5308	L1 - Support Frame/Sheathing for Metal Wall Panels	6	0	19-Jun-14 A	06-Aug-14 A													
<b>Level 1</b>																		
L3-5102	L3- Storefront Frames	7	0	18-Aug-14 A	29-Sep-14 A													
L1-5102	L1 - Storefront Frames (excl. Main Entry Facade)	8	0	02-Sep-14 A	11-Sep-14 A													
L1-5104	L1 - Storefront Glazing (excl. Main Entry Facade)	4	0	19-Sep-14 A	24-Sep-14 A													
EP-5110	L1 - Revolving Doors	5	0	29-Sep-14 A	03-Oct-14 A													
L3-5104	L3 - Storefront Glazing	3	0	30-Sep-14 A	03-Oct-14 A													
<b>Upper Tower - (Levels 3 thru PH)</b>																		
<b>Levels 3-4</b>																		
L3-5130	L3 - Install Punch Windows	5	0	24-Feb-14 A	10-Mar-14 A													
L4-5130	L4 - Install Punch Windows	5	0	10-Mar-14 A	12-Mar-14 A													
L5-5130	L5 - Install Punch Windows	5	0	10-Mar-14 A	14-Mar-14 A													
L6-5130	L6- Install Punch Windows	5	0	14-Mar-14 A	18-Mar-14 A													
L7-5130	L7 - Install Punch Windows	5	0	18-Mar-14 A	21-Mar-14 A													
L8-5130	L8 - Install Punch Windows	5	0	24-Mar-14 A	28-Mar-14 A													
L9-5130	L9 - Install Punch Windows	5	0	31-Mar-14 A	04-Apr-14 A													
L10-5130	L10 - Install Punch Windows	5	0	08-Apr-14 A	11-Apr-14 A													
L11-5130	L11 - Install Punch Windows	5	0	14-Apr-14 A	21-Apr-14 A													
L12-5130	L12 - Install Punch Windows	5	0	22-Apr-14 A	25-Apr-14 A													
L14-5130	L14 - Install Punch Windows	5	0	28-Apr-14 A	05-May-14 A													
L15-5130	L15 - Install Punch Windows	5	0	09-May-14 A	14-May-14 A													
L16-5130	L16 - Install Punch Windows	5	0	12-May-14 A	20-May-14 A													
L17-5130	L17 - Install Punch Windows	5	0	27-May-14 A	16-Jun-14 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
<b>Roofs</b>																		
<b>L1 - City Park Membrane - (elev 0')</b>																		
RF-4024	L1 - City Park Roofing Membrane	5	0	10-Sep-14 A	17-Sep-14 A													
RF-4026	L1 - City Park - Protection Board	3	0	22-Sep-14 A	24-Sep-14 A													
RF-4028	L1 - City Park - Gravel Fill	2	0	25-Sep-14 A	29-Sep-14 A													
<b>Pool Membrane - (elev 18')</b>																		
RF-4034	Pool - Install plumbing	3	0	20-Oct-14 A	22-Oct-14 A													
<b>Lower Ballroom / Attic / Mech Roof - (elev 18')</b>																		
RF-4010	AR - Set Mechanical Equipment	5	0	10-Jun-14 A	12-Jun-14 A													
RF-4006	AR - Lower Ballroom / Attic Roofing System	10	0	04-Aug-14 A	27-Aug-14 A													
RF-4012	L2.5 Horseshoe - Install corrugated metal panels	4	0	13-Oct-14 A	17-Oct-14 A													
<b>Pool Green Roof - (elev 23')</b>																		
RF-4016	RF - Pool Green Roofing System	8	0	10-Sep-14 A	19-Sep-14 A													
<b>Port Cochere / Entry Roof - (elev 23')</b>																		
PC-4008	RF - Entry / Porte Cochere Roofing System	5	0	29-Sep-14 A	03-Oct-14 A													
<b>Upper Ballroom Roof - (elev 30')</b>																		
RF-4036	RF - Upper Ballroom Roofing System	3	0	28-Jul-14 A	31-Jul-14 A													
<b>L3 - Pool Roof - (elev 40')</b>																		
RF-4014	RF - Pool Roofing System	4	0	31-Jul-14 A	04-Aug-14 A													
<b>L12 - Terrace Green Roof - (elev 106')</b>																		
RF-4018	TR - Terrace Roof - Green Roofing System	5	0	10-Sep-14 A	19-Sep-14 A													
RF-4020	TR - Terrace Roof - Install sheet metal capping[DELE'	1	0	05-Dec-14 A	05-Dec-14 A													
RF-4022	TR - Terrace Roof - Install deocorative metal railing	3	0	04-May-15 A	05-May-15 A													
<b>L17 - Tower Roof - (elev 154')</b>																		
RF-4000	Tower Roof - Roof Framing / Perimeter Framing / Sul	10	0	02-Jun-14 A	08-Jul-14 A													
RF-4002	Tower Roof - Roofing System	10	0	20-Aug-14 A	17-Sep-14 A													
<b>PH - Roof - (elev 173')</b>																		

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project	All Activities	Schedule Status Date 15-Jun-15
--------------------------------	----------------	--------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
							Q1				Q2				Q3				Q4				Q1				Q2				Q3				Q4							
RF-4030	PH - Roofing System	2	0	06-Aug-14 A	08-Aug-14 A																																					
RF-4032	PH - Coping / Flashing [DELETED]	3	0	01-Sep-14 A	01-Sep-14 A																																					
<b>Rough-In's</b>																																										
Lower Podium - (Levels LL2 / LL1 / 1 / 2)																																										
<b>Lower Level 4 - (Parking)</b>																																										
LL4-6002	LL4 - Layout	1	0	08-Nov-13 A	08-Nov-13 A																																					
LL4-6008	LL4 - Int Wall Framing	5	0	09-Dec-13 A	13-May-14 A		[Gantt bar: Dec 9 - May 13, 2014]																																			
LL4-6012	LL4 - Fire Sprinkler RI	10	0	16-Dec-13 A	30-Dec-13 A		[Gantt bar: Dec 16 - Dec 30, 2013]																																			
LL4-6014	LL4 - Plumbing RI	10	0	16-Dec-13 A	30-Dec-13 A		[Gantt bar: Dec 16 - Dec 30, 2013]																																			
LL4-6018	LL4 - HVAC RI	10	0	16-Dec-13 A	30-Dec-13 A		[Gantt bar: Dec 16 - Dec 30, 2013]																																			
LL4-6004	LL4 - CMU Walls	5	0	03-Feb-14 A	07-Feb-14 A		[Gantt bar: Feb 3 - Feb 7, 2014]																																			
LL4-6016	LL4 - Electrical RI	10	0	01-May-14 A	21-Jul-14 A		[Gantt bar: May 1 - Jul 21, 2014]																																			
LL4-6022	LL4 - Fire Alarm / Elec Specialties RI	8	0	01-May-14 A	21-Jul-14 A		[Gantt bar: May 1 - Jul 21, 2014]																																			
LL4-6010	LL4 - Elevator pits	5	0	13-May-14 A	21-May-14 A		[Gantt bar: May 13 - May 21, 2014]																																			
LL4-6020	LL4 - H Mtl Frames	3	0	01-Jul-14 A	03-Jul-14 A		[Gantt bar: Jul 1 - Jul 3, 2014]																																			
LL4-6006	LL4 - CMU Seismic Clips	2	0	21-Jul-14 A	21-Jul-14 A		[Gantt bar: Jul 21, 2014]																																			
LL4-6024	LL4 - Inspections	2	0	03-Oct-14 A	03-Oct-14 A		[Gantt bar: Oct 3, 2014]																																			
<b>Lower Level 3 - (Parking)</b>																																										
LL3-6002	LL3 - Layout	1	0	19-Nov-13 A	19-Nov-13 A		[Gantt bar: Nov 19, 2013]																																			
LL3-6008	LL3 - Int Wall Framing	5	0	09-Dec-13 A	13-May-14 A		[Gantt bar: Dec 9 - May 13, 2014]																																			
LL3-6012	LL3 - Fire Sprinkler RI	10	0	16-Dec-13 A	30-Dec-13 A		[Gantt bar: Dec 16 - Dec 30, 2013]																																			
LL3-6014	LL3 - Plumbing RI	10	0	16-Dec-13 A	30-Dec-13 A		[Gantt bar: Dec 16 - Dec 30, 2013]																																			
LL3-6018	LL3 - HVAC RI	10	0	16-Dec-13 A	30-Dec-13 A		[Gantt bar: Dec 16 - Dec 30, 2013]																																			
LL3-6004	LL3 - CMU Walls	5	0	03-Feb-14 A	07-Feb-14 A		[Gantt bar: Feb 3 - Feb 7, 2014]																																			
LL3-6020	LL3 - H Mtl Frames	3	0	08-May-14 A	09-May-14 A		[Gantt bar: May 8 - May 9, 2014]																																			
LL3-6010	LL3 - F/P Curbs	5	0	19-May-14 A	19-May-14 A		[Gantt bar: May 19, 2014]																																			
LL3-6016	LL3 - Electrical RI	2	0	26-Jun-14 A	21-Jul-14 A		[Gantt bar: Jun 26 - Jul 21, 2014]																																			

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
LL3-6022	LL3 - Fire Alarm / Elec Specialties RI	8	0	26-Jun-14 A	21-Jul-14 A													
LL3-6006	LL3 - CMU Seismic Clips	2	0	21-Jul-14 A	21-Jul-14 A													
LL3-6024	LL3 - Inspections	2	0	03-Oct-14 A	03-Oct-14 A													
<b>Lower Level 2 - (Parking / Laundry / Elec Rms / Loading Dock)</b>																		
LL2-6002	LL2 - Layout	1	0	14-Jan-14 A	14-Jan-14 A													
LL2-6008	LL2 - Int Wall Framing	5	0	15-Jan-14 A	21-Jan-14 A													
LL2-6012	LL2 - Fire Sprinkler RI	10	0	21-Jan-14 A	03-Feb-14 A													
LL2-6014	LL2 - Plumbing RI	10	0	21-Jan-14 A	14-Feb-14 A													
LL2E-6016	LL2 - Electrical RI	8	0	03-Feb-14 A	17-Mar-14 A													
LL2-6016	LL2 - Electrical RI	10	0	03-Feb-14 A	14-Feb-14 A													
LL2-6018	LL2 - HVAC RI	10	0	03-Feb-14 A	14-Feb-14 A													
LL2-6004	LL2 - CMU Walls	5	0	03-Feb-14 A	07-Feb-14 A													
LL2E-6004	LL2 - CMU Walls	10	0	04-Mar-14 A	09-May-14 A													
LL2E-6012	LL2 - Fire Sprinkler RI	8	0	21-Mar-14 A	01-Apr-14 A													
LL2-6030	LL2 - Erect HSS Perimeter Steel	3	0	19-Apr-14 A	24-Apr-14 A													
LL2-6006	LL2 - Ext Wall Framing - (Cold Formed)	3	0	23-Apr-14 A	21-Jul-14 A													
LL2E-6020	LL2 - H Mtl Frames	3	0	09-May-14 A	12-May-14 A													
LL2-6020	LL2 - H Mtl Frames	3	0	12-May-14 A	13-May-14 A													
LL2E-6008	LL2 - Int Wall Framing	5	0	13-May-14 A	22-Jun-14 A													
LL2E-6014	LL2 - Plumbing RI	8	0	13-May-14 A	30-May-14 A													
LL2E-6018	LL2 - HVAC RI	8	0	13-May-14 A	04-Aug-14 A													
LL2E-6022	LL2 - Fire Alarm / Elec Specialties RI (East of 10)	8	0	13-May-14 A	22-Sep-14 A													
LL2-6022	LL2 - Fire Alarm / Elec Specialties RI (West of 10)	8	0	19-May-14 A	22-Sep-14 A													
LL2-6015	LL2 - Main Elect Room Set Equip / RI - Power to Ma	15	0	30-Jun-14 A	26-Sep-14 A													
LL2-6028	LL2 - CMU Seismic Clips	4	0	16-Jul-14 A	21-Jul-14 A													
LL2-6024	LL2 - Inspections	2	0	15-Sep-14 A	03-Oct-14 A													
LL2-6010	F/P Curbs at Garage	3	3	17-Jun-15*	19-Jun-15	2												

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15																		
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015										
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr							
<b>Lower Level 1 - (Mtg Rooms / Exercise / Food Prep)</b>																									
<b>All Areas</b>																									
LL1-6002	Layout	3	0	03-Jan-14 A	08-Jan-14 A																				
LL1-6008	Int Wall Framing & Inspection	6	0	08-Jan-14 A	21-Jul-14 A																				
LL1-Z2-6002	Layout	3	0	08-Jan-14 A	14-Jan-14 A																				
LL1-Z3-6002	Layout	3	0	14-Jan-14 A	17-Jan-14 A																				
LL1-Z2-6008	Int Wall Framing & Inspection	6	0	17-Jan-14 A	01-Aug-14 A																				
LL1-Z3-6008	Int Wall Framing & Inspection	6	0	27-Jan-14 A	04-Aug-14 A																				
LL1-6004	CMU Walls	3	0	03-Feb-14 A	09-May-14 A																				
LL1-Z2-6004	CMU Walls	3	0	03-Feb-14 A	28-Apr-14 A																				
LL1-Z3-6004	CMU Walls (At All Areas North of Q-Line)	3	0	03-Feb-14 A	13-May-14 A																				
LL1C-6012	Complete Fire Sprinkler RI @ Ceilings	10	0	17-Feb-14 A	12-Aug-14 A																				
LL1C-6016	Complete Electrical RI @ Ceilings	10	0	17-Feb-14 A	12-Aug-14 A																				
LL1C-6018	Complete HVAC RI @ Ceilings (delayed by remote de	10	0	17-Feb-14 A	16-Sep-14 A																				
LL1C-6022	Complete Fire Alarm / Elec Specialties RI @ Ceilings	10	0	17-Feb-14 A	12-Aug-14 A																				
LL1-6012	Fire Sprinkler RI	20	0	17-Feb-14 A	03-Apr-14 A																				
LL1-6014	Plumbing RI	20	0	17-Feb-14 A	30-Apr-14 A																				
LL1-6016	Electrical RI	20	0	17-Feb-14 A	22-Jul-14 A																				
LL1-6018	HVAC RI	20	0	17-Feb-14 A	22-Jul-14 A																				
LL1-6022	Fire Alarm / Elec Specialties RI	20	0	17-Feb-14 A	22-Jul-14 A																				
LL1-Z2-6012	Fire Sprinkler RI	20	0	17-Feb-14 A	03-Apr-14 A																				
LL1-Z2-6014	Plumbing RI	20	0	17-Feb-14 A	06-Aug-14 A																				
LL1-Z2-6016	Electrical RI	20	0	17-Feb-14 A	06-Aug-14 A																				
LL1-Z2-6018	HVAC RI	20	0	17-Feb-14 A	06-Aug-14 A																				
LL1-Z2-6022	Fire Alarm / Elec Specialties RI	20	0	17-Feb-14 A	06-Aug-14 A																				
LL1-Z3-6012	Fire Sprinkler RI (At All Areas North of Q-Line)	20	0	17-Feb-14 A	03-Apr-14 A																				
LL1-Z3-6014	Plumbing RI	20	0	17-Feb-14 A	08-Aug-14 A																				

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
LL1-Z3-6016	Electrical RI	20	0	17-Feb-14 A	11-Sep-14 A													
LL1-Z3-6018	HVAC RI	20	0	17-Feb-14 A	08-Aug-14 A													
LL1-Z3-6022	Fire Alarm / Elec Specialties RI	20	0	17-Feb-14 A	08-Aug-14 A													
LL1-Z2C-6012	Complete Fire Sprinkler RI @ Ceilings	15	0	24-Feb-14 A	21-Aug-14 A													
LL1-Z2C-6014	Complete Plumbing RI @ Ceilings	15	0	24-Feb-14 A	21-Aug-14 A													
LL1-Z2C-6016	Complete Electrical RI @ Ceilings	15	0	24-Feb-14 A	21-Aug-14 A													
LL1-Z2C-6018	Complete HVAC RI @ Ceilings (delayed by remote d	15	0	24-Feb-14 A	15-Sep-14 A													
LL1-Z2C-6022	Complete Fire Alarm / Elec Specialties RI @ Ceilings	15	0	24-Feb-14 A	21-Aug-14 A													
LL1-Z2-6020	Hollow Metal Door Frames	5	0	17-Mar-14 A	04-Apr-14 A													
LL1-6020	Hollow Metal Door Frames	5	0	25-Mar-14 A	04-Apr-14 A													
LL1-Z3-6020	Hollow Metal Door Frames (At All Areas North of Q-Lir	1	0	25-Mar-14 A	04-Apr-14 A													
L1B-6004	CMU Walls [including East Service Corridor]	3	0	07-Apr-14 A	10-Apr-14 A													
L1L-6002	Layout [including back of house]	3	0	15-Apr-14 A	30-Apr-14 A													
LL1-6028	LL1 - Erect HSS Perimeter Steel	3	0	19-Apr-14 A	29-Apr-14 A													
L1B-6008	Int Wall Framing & Inspection	6	0	21-Apr-14 A	08-Aug-14 A													
LL1-6006	LL1 - Ext Wall Framing / Furring - (Cold Formed)	5	0	25-Apr-14 A	21-Jul-14 A													
LL1C-6014	Complete Plumbing RI @ Ceilings	5	0	30-Apr-14 A	30-Apr-14 A													
L1K-6004	CMU Walls [including public restroom]	3	0	05-May-14 A	08-May-14 A													
L1K-6002	Layout [including public restroom]	3	0	08-May-14 A	12-May-14 A													
L1K-6008	Int Wall Framing & Inspection	4	0	09-May-14 A	22-Aug-14 A													
L1B-6002	Layout [including East Service Corridor]	3	0	14-May-14 A	27-May-14 A													
L1L-6008	Int Wall Framing & Inspection	6	0	27-May-14 A	06-Oct-14 A													
L1L-6004	CMU Walls [including back of house]	3	0	01-Jun-14 A	01-Jun-14 A													
L1K-6012	Fire Sprinkler RI	10	0	02-Jun-14 A	15-Sep-14 A													
L1K-6014	Plumbing RI	10	0	02-Jun-14 A	15-Sep-14 A													
L1K-6016	Electrical RI	10	0	02-Jun-14 A	29-Sep-14 A													
L1K-6018	HVAC RI	10	0	02-Jun-14 A	29-Sep-14 A													

█ Actual Work      █ Critical Remai...  
█ Remaining Work    ◆ ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15																
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015								
							Gantt Chart Area																
L1B-6014	Plumbing RI [including East Service Corridor]	10	0	16-Jun-14 A	24-Jun-14 A																		
L1B-6018	HVAC RI	10	0	20-Jun-14 A	15-Aug-14 A																		
L1B-6012	Fire Sprinkler RI	10	0	21-Jun-14 A	15-Aug-14 A																		
L1L-6018	HVAC RI	5	0	23-Jun-14 A	13-Oct-14 A																		
L1L-6014	Plumbing RI	5	0	24-Jun-14 A	28-Oct-14 A																		
L1L-6010	CMU Seismic Clips [including back of house] [DELETED]	2	0	24-Jun-14 A	24-Jun-14 A																		
L1L-6012	Fire Sprinkler RI	5	0	25-Jun-14 A	13-Oct-14 A																		
L1L-6016	Electrical RI	5	0	25-Jun-14 A	13-Oct-14 A																		
L1L-6022	Fire Alarm / Elec Specialties RI	5	0	27-Jun-14 A	13-Oct-14 A																		
L1K-6022	Fire Alarm / Elec Specialties RI	10	0	27-Jun-14 A	29-Sep-14 A																		
LL1-Z3-6009	Frame Ceilings [DELETED]	4	0	01-Jul-14 A	01-Jul-14 A																		
L1B-6016	Electrical RI	10	0	07-Jul-14 A	15-Aug-14 A																		
L1B-6022	Fire Alarm / Elec Specialties RI	10	0	07-Jul-14 A	15-Aug-14 A																		
LL1-6010	CMU Seismic Clips	2	0	15-Jul-14 A	16-Jul-14 A																		
LL1-Z2-6010	CMU Seismic Clips	2	0	15-Jul-14 A	16-Jul-14 A																		
L1B-6010	CMU Seismic Clips	2	0	15-Jul-14 A	16-Jul-14 A																		
LL1-6024	Inspections for Cover	1	0	23-Jul-14 A	24-Jul-14 A																		
L1B-6020	Hollow Metal Door Frames	5	0	01-Aug-14 A	08-Aug-14 A																		
LL1-Z3-6010	CMU Seismic Clips	2	0	04-Aug-14 A	04-Aug-14 A																		
L1K-6010	CMU Seismic Clips	2	0	04-Aug-14 A	06-Aug-14 A																		
LL1-Z2-6024	Inspections for Cover	2	0	07-Aug-14 A	08-Aug-14 A																		
L1K-6020	Hollow Metal Door Frames	5	0	18-Aug-14 A	22-Aug-14 A																		
LL1-Z2-6009	Frame Ceilings & Inspection	6	0	22-Aug-14 A	13-Oct-14 A																		
L1L-6020	Hollow Metal Door Frames	5	0	25-Aug-14 A	13-Oct-14 A																		
LL1-6009	Frame Ceilings & Inspection (except for bar redesign)	9	0	02-Sep-14 A	13-Oct-14 A																		
LL1-Z3-6024	Inspections for Cover	2	0	12-Sep-14 A	12-Sep-14 A																		
LL1-Z3C-6012	Complete Fire Sprinkler RI @ Ceilings	5	0	15-Sep-14 A	29-Sep-14 A																		

Actual Work     Critical Remai...  
 Remaining Work     Milestone



High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15																	
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015									
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr						
<b>Level 2 - (Admin / Employee Ares)</b>																								
L02-6006	L2 - Support Frame/Sheathing for Metal Panels	6	0	23-Apr-14 A	07-Aug-14 A																			
L02-6008	L2 - Int Wall Framing	10	0	25-Apr-14 A	17-Jul-14 A																			
L02-6014	L2 - Plumbing RI	15	0	28-Apr-14 A	07-Aug-14 A																			
L02-6028	L2 - Erect HSS Perimeter Steel	5	0	28-Apr-14 A	09-May-14 A																			
L02-6004	L2 - CMU Walls	5	0	29-Apr-14 A	12-May-14 A																			
L02-6002	L2 - Layout	1	0	29-Apr-14 A	29-Apr-14 A																			
L02-6010	L2 - CMU Seismic Clips	1	0	19-May-14 A	19-May-14 A																			
L02-6018	L2 - HVAC RI (including equipment)	20	0	18-Jun-14 A	10-Sep-14 A																			
L02-6016	L2 - Electrical RI	10	0	24-Jun-14 A	14-Aug-14 A																			
L02-6022	L2 - Fire Alarm / Elec Specialties RI	10	0	24-Jun-14 A	10-Oct-14 A																			
L02-6012	L2 - Fire Sprinkler RI	10	0	26-Jun-14 A	07-Aug-14 A																			
L02-6020	L2 - H Mtl Frames	5	0	11-Jul-14 A	17-Jul-14 A																			
L02-6024	L2 - Inspections - North Half	2	0	10-Oct-14 A	20-Oct-14 A																			
<b>Upper Tower - (Levels 3 thru PH)</b>																								
<b>Level 3 - (Guest Rooms / Pool)</b>																								
L04-6012	Fire Sprinkler Mains	5	0	01-Feb-14 A	03-Apr-14 A																			
L03-8219	HVAC Risers	5	0	11-Feb-14 A	23-Mar-14 A																			
L03-8220	Plumbing Mains/Risers/Overhead	5	0	11-Feb-14 A	03-Mar-14 A																			
L03-6002	Layout	5	0	13-Feb-14 A	19-Feb-14 A																			
L04-8219	HVAC Risers	5	0	13-Feb-14 A	23-Mar-14 A																			
L05-8219	HVAC Risers	5	0	17-Feb-14 A	03-Mar-14 A																			
L03-6008	Frame Shaft Walls	3	0	18-Feb-14 A	26-Mar-14 A																			
L04-6002	Layout	5	0	19-Feb-14 A	25-Feb-14 A																			
L04-6008	Frame Shaft Walls	3	0	20-Feb-14 A	26-Mar-14 A																			
L03-6011	PreRock Shafts	2	0	24-Feb-14 A	25-Mar-14 A																			
L03-6010	Frame Walls	5	0	25-Feb-14 A	25-Mar-14 A																			

■ Actual Work      ■ Critical Remai...  
■ Remaining Work    ◆ ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15																
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015								
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr					
L05-6002	Layout	5	0	27-Feb-14 A	03-Mar-14 A																		
L04-8220	Plumbing Mains/Risers/Overhead	5	0	28-Feb-14 A	05-Mar-14 A																		
L03-6016	Electrical RI	5	0	03-Mar-14 A	04-Apr-14 A																		
L03-6009	Inspect Shafts	1	0	03-Mar-14 A	12-Mar-14 A																		
L04-6009	Inspect Shafts	1	0	03-Mar-14 A	13-Mar-14 A																		
L04-6010	Frame Walls	5	0	04-Mar-14 A	05-Jun-14 A																		
L05-6008	Frame Shaft Walls	3	0	05-Mar-14 A	27-Mar-14 A																		
L06-8219	HVAC Risers	5	0	05-Mar-14 A	01-Apr-14 A																		
L07-8219	HVAC Risers	5	0	05-Mar-14 A	01-Apr-14 A																		
L05-8220	Plumbing Mains/Risers/Overhead	5	0	06-Mar-14 A	21-Mar-14 A																		
L03-6020	Install Hollow Metal Frames	3	0	12-Mar-14 A	21-Mar-14 A																		
L04-6020	Install Hollow Metal Frames	3	0	14-Mar-14 A	21-Mar-14 A																		
L05-6010	Frame Walls	5	0	14-Mar-14 A	21-Mar-14 A																		
L06-6002	Layout	5	0	14-Mar-14 A	18-Mar-14 A																		
L04-6011	PreRock Shafts	2	0	18-Mar-14 A	25-Mar-14 A																		
L05-6009	Inspect Shafts	1	0	18-Mar-14 A	18-Mar-14 A																		
L05-6020	Install Hollow Metal Frames	3	0	19-Mar-14 A	21-Mar-14 A																		
L06-6008	Frame Shaft Walls	3	0	19-Mar-14 A	03-Apr-14 A																		
L06-6020	Install Hollow Metal Frames	3	0	19-Mar-14 A	27-Mar-14 A																		
L04-6016	Electrical RI	5	0	20-Mar-14 A	09-Apr-14 A																		
L05-6011	PreRock Shafts	2	0	21-Mar-14 A	26-Mar-14 A																		
L06-6011	PreRock Shafts	2	0	21-Mar-14 A	07-Apr-14 A																		
L07-6002	Layout	5	0	24-Mar-14 A	30-Apr-14 A																		
L03-6015	Inspect Pre Rock @ Shafts	1	0	25-Mar-14 A	25-Mar-14 A																		
L03-6017	Firetape/Caulk @ Shafts	1	0	25-Mar-14 A	25-Mar-14 A																		
L04-6015	Inspect Pre Rock @ Shafts	1	0	25-Mar-14 A	25-Mar-14 A																		
L04-6017	Firetape/Caulk @ Shafts	1	0	25-Mar-14 A	25-Mar-14 A																		

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L05-6016	Electrical RI	5	0	25-Mar-14 A	05-Jun-14 A													
L04-6019	Complete Top Out GWB	2	0	26-Mar-14 A	06-Jun-14 A													
L05-6017	Firetape/Caulk @ Shafts	1	0	26-Mar-14 A	26-Mar-14 A													
L06-8220	Plumbing Mains/Risers/Overhead	5	0	26-Mar-14 A	01-Apr-14 A													
L03-6019	Complete Top Out GWB	2	0	27-Mar-14 A	02-May-14 A													
L08-6002	Layout	5	0	27-Mar-14 A	02-Apr-14 A													
L05-6015	Inspect Pre Rock @ Shafts	1	0	28-Mar-14 A	03-Apr-14 A													
L06-6010	Frame Walls	5	0	28-Mar-14 A	07-Apr-14 A													
L03-6012	Fire Sprinkler Mains	5	0	31-Mar-14 A	04-Apr-14 A													
L07-6008	Frame Shaft Walls	3	0	31-Mar-14 A	03-Apr-14 A													
L05-6019	Complete Top Out GWB	2	0	01-Apr-14 A	08-Apr-14 A													
L07-8220	Plumbing Mains/Risers/Overhead	5	0	01-Apr-14 A	11-Apr-14 A													
L08-6008	Frame Shaft Walls	3	0	02-Apr-14 A	21-Apr-14 A													
L03-6023	Inspection of Exterior Framing	0	0	03-Apr-14 A														
L04-6023	Inspection of Exterior Framing	0	0	03-Apr-14 A														
L05-6023	Inspection of Exterior Framing	0	0	03-Apr-14 A														
L06-6016	Electrical RI	5	0	03-Apr-14 A	15-Apr-14 A													
L07-6009	Inspect Shafts	1	0	03-Apr-14 A	03-Apr-14 A													
L07-6011	PreRock Shafts	2	0	03-Apr-14 A	07-Apr-14 A													
L05-6012	Fire Sprinkler Mains	5	0	04-Apr-14 A	30-Apr-14 A													
L06-6012	Fire Sprinkler Mains	5	0	07-Apr-14 A	30-Apr-14 A													
L06-6015	Inspect Pre Rock @ Shafts	1	0	07-Apr-14 A	07-Apr-14 A													
L06-6017	Firetape/Caulk @ Shafts	1	0	07-Apr-14 A	07-Apr-14 A													
L07-6015	Inspect Pre Rock @ Shafts	1	0	07-Apr-14 A	08-Apr-14 A													
L07-6017	Firetape/Caulk @ Shafts	1	0	07-Apr-14 A	07-Apr-14 A													
L03-6013	Fire Sprinkler Branch Lines	3	0	08-Apr-14 A	17-Apr-14 A													
L03-6025	Inst Thermal & VB @ Exterior Walls (App to cover 4'	1	0	08-Apr-14 A	08-Apr-14 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
L04-6013	Fire Sprinkler Branch Lines	3	0	08-Apr-14 A	17-Apr-14 A													
L06-6009	Inspect Shafts	1	0	08-Apr-14 A	08-Apr-14 A													
L06-6019	Complete Top Out GWB	2	0	08-Apr-14 A	18-Apr-14 A													
L07-6010	Frame Walls	5	0	08-Apr-14 A	15-Apr-14 A													
L08-6011	PreRock Shafts	2	0	08-Apr-14 A	23-Apr-14 A													
L09-6002	Layout	5	0	08-Apr-14 A	26-Apr-14 A													
L03-6221	Frame Ceilings & Furring Walls	3	0	09-Apr-14 A	08-May-14 A													
L03-6026	Inspect Thermal & Vapor Barrier at Heat Pumps	1	0	09-Apr-14 A	09-Apr-14 A													
L05-6013	Fire Sprinkler Branch Lines	3	0	09-Apr-14 A	14-Apr-14 A													
L08-6009	Inspect Shafts	1	0	09-Apr-14 A	25-Apr-14 A													
L09-6008	Frame Shaft Walls	3	0	11-Apr-14 A	15-Apr-14 A													
L08-6015	Inspect Pre Rock @ Shafts	1	0	14-Apr-14 A	25-Apr-14 A													
L04-6025	Inst Thermal & VB @ Exterior Walls (App to cover 4'	1	0	15-Apr-14 A	16-Apr-14 A													
L07-6012	Fire Sprinkler Mains	5	0	15-Apr-14 A	30-Apr-14 A													
L07-6016	Electrical RI	5	0	15-Apr-14 A	12-May-14 A													
L07-6020	Install Hollow Metal Frames	3	0	16-Apr-14 A	23-Apr-14 A													
L05-6025	Inst Thermal & VB @ Exterior Walls (App to cover 4'	1	0	17-Apr-14 A	25-Apr-14 A													
L06-6013	Fire Sprinkler Branch Lines	3	0	17-Apr-14 A	12-May-14 A													
L06-6023	Inspection of Exterior Framing	0	0	17-Apr-14 A														
L09-8219	HVAC Risers	5	0	17-Apr-14 A	21-Apr-14 A													
L09-8220	Plumbing Mains/Risers/Overhead	5	0	17-Apr-14 A	21-Apr-14 A													
L04-6026	Inspect Thermal & Vapor Barrier at Heat Pumps	1	0	18-Apr-14 A	20-Apr-14 A													
L04-6028	PreRock at Heat Pumps	2	0	20-Apr-14 A	22-Apr-14 A													
L08-8219	HVAC Risers	5	0	21-Apr-14 A	21-Apr-14 A													
L08-8220	Plumbing Mains/Risers/Overhead	5	0	21-Apr-14 A	21-Apr-14 A													
L08-6017	Firetape/Caulk @ Shafts	1	0	21-Apr-14 A	21-Apr-14 A													
L09-6009	Inspect Shafts	1	0	21-Apr-14 A	21-Apr-14 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone



High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L10-6009	PreRock Shafts (2 Layers) & Inspect (Part 1)	4	0	28-Apr-14 A	22-May-14 A													
L11-6002	Layout	5	0	28-Apr-14 A	28-Apr-14 A													
L12-6008	Frame Shaft Walls & Inspect (Part 1)	2	0	28-Apr-14 A	29-Apr-14 A													
L12-6002	Layout	5	0	28-Apr-14 A	28-Apr-14 A													
L05-6221	Frame Ceilings & Furring Walls	3	0	29-Apr-14 A	13-May-14 A													
L05-6028	PreRock at Heat Pumps	2	0	29-Apr-14 A	29-Apr-14 A													
L05-6029	Inspection of PreRock at Heat Pumps	1	0	29-Apr-14 A	29-Apr-14 A													
L05-6030	Tape/Firecaulk at Heat Pumps	1	0	29-Apr-14 A	30-Apr-14 A													
L06-6221	Frame Ceilings & Furring Walls	3	0	29-Apr-14 A	09-May-14 A													
L06-6029	Inspection of PreRock at Heat Pumps	1	0	29-Apr-14 A	29-Apr-14 A													
L06-6030	Tape/Firecaulk at Heat Pumps	1	0	29-Apr-14 A	30-Apr-14 A													
L07-6019	Complete Top Out GWB	2	0	29-Apr-14 A	30-Apr-14 A													
L07-6023	Inspection of Exterior Framing	0	0	29-Apr-14 A														
L08-6019	Complete Top Out GWB	2	0	29-Apr-14 A	12-May-14 A													
L08-6023	Inspection of Exterior Framing	0	0	29-Apr-14 A														
L09-6020	Install Hollow Metal Frames	3	0	29-Apr-14 A	20-May-14 A													
L09-6023	Inspection of Exterior Framing	0	0	29-Apr-14 A														
L10-6023	Inspection of Exterior Framing	0	0	29-Apr-14 A														
L04-6019HP	Install Heat Pumps & Connect to Floor Below	4	0	30-Apr-14 A	02-May-14 A													
L09-6019	Complete Top Out GWB	2	0	30-Apr-14 A	06-Jun-14 A													
L11-6009	PreRock Shafts (2 Layers) & Inspect (Part 1)	4	0	30-Apr-14 A	22-May-14 A													
L12-6009	PreRock Shafts (2 Layers) & Inspect (Part 1)	4	0	30-Apr-14 A	22-May-14 A													
L03-6028	PreRock at Heat Pumps	2	0	01-May-14 A	02-May-14 A													
L05-6031	Inspection of Tape/Firecaulk Heat Pumps	1	0	01-May-14 A	02-May-14 A													
L06-6031	Inspection of Tape/Firecaulk Heat Pumps	1	0	01-May-14 A	02-May-14 A													
L03-6014	Set Tubs & Plumbing RI	5	0	02-May-14 A	08-May-14 A													
L03-6022	Fire Alarm / Elec Specialties RI	5	0	02-May-14 A	08-May-14 A													

█ Actual Work     █ Critical Remai...  
█ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15														
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015						
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr			
L03-6029	Inspection of PreRock at Heat Pumps	1	0	05-May-14 A	05-May-14 A																
L05-6019HP	Install Heat Pumps & Connect to Floor Below	4	0	05-May-14 A	09-May-14 A																
L05-6032	Install Seismic Bracing at Heat Pumps	2	0	05-May-14 A	07-May-14 A																
L06-6019HP	Install Heat Pumps & Connect to Floor Below	4	0	05-May-14 A	09-May-14 A																
L06-6032	Install Seismic Bracing at Heat Pumps	2	0	05-May-14 A	09-May-14 A																
L03-6018	HVAC RI	5	0	06-May-14 A	12-May-14 A																
L03-6030	Tape/Firecaulk at Heat Pumps	1	0	06-May-14 A	06-May-14 A																
L07-6014	Set Tubs & Plumbing RI	5	0	06-May-14 A	12-May-14 A																
L07-6221	Frame Ceilings & Furring Walls	3	0	06-May-14 A	09-May-14 A																
L03-6004	CMU Wall/Clips	3	0	07-May-14 A	08-May-14 A																
L03-6031	Inspection of Tape/Firecaulk Heat Pumps	1	0	07-May-14 A	07-May-14 A																
L03-6019HP	Install Heat Pumps & Connect to Floor Below	4	0	08-May-14 A	13-May-14 A																
L03-6032	Install Seismic Bracing at Heat Pumps	2	0	09-May-14 A	12-May-14 A																
L04-6004	CMU Walls	3	0	09-May-14 A	12-May-14 A																
L04-6014	Set Tubs & Plumbing RI	5	0	09-May-14 A	13-May-14 A																
L04-6018	HVAC RI	5	0	09-May-14 A	13-May-14 A																
L04-6022	Fire Alarm / Elec Specialties RI	5	0	09-May-14 A	13-May-14 A																
L06-6014	Set Tubs & Plumbing RI	5	0	09-May-14 A	13-May-14 A																
L11-6010	Frame Walls	5	0	09-May-14 A	15-May-14 A																
L05-6014	Set Tubs & Plumbing RI	5	0	12-May-14 A	05-Jun-14 A																
L07-6025	Inst Thermal & VB @ Corners (App to cover 4' of De)	1	0	12-May-14 A	13-May-14 A																
L11-6020	Install Hollow Metal Frames	3	0	12-May-14 A	14-May-14 A																
L11-6019	Complete Top Out GWB	2	0	12-May-14 A	14-May-14 A																
L14-6002	Layout	5	0	12-May-14 A	14-May-14 A																
L15-6002	Layout	5	0	12-May-14 A	15-May-14 A																
L05-6004	CMU Walls	3	0	13-May-14 A	13-May-14 A																
L06-6018	HVAC RI	5	0	13-May-14 A	25-Jun-14 A																

- Actual Work
- Critical Remain...
- Remaining Work
- Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L06-6022	Fire Alarm / Elec Specialties RI	5	0	13-May-14 A	14-Jul-14 A													
L07-6018	HVAC RI	5	0	13-May-14 A	05-Jun-14 A													
L07-6022	Fire Alarm / Elec Specialties RI	5	0	13-May-14 A	21-May-14 A													
L07-6026	Inspect Thermal & Vapor Barrier at Heat Pumps	1	0	13-May-14 A	13-May-14 A													
L14-8219	HVAC Risers - Install & Inspect	2	0	13-May-14 A	14-May-14 A													
L16-6002	Layout	5	0	13-May-14 A	16-May-14 A													
L06-6004	CMU Walls	3	0	14-May-14 A	14-May-14 A													
L07-6004	CMU Walls	3	0	15-May-14 A	15-May-14 A													
L08-6012	Fire Sprinkler Mains	5	0	15-May-14 A	20-May-14 A													
L17-6004	CMU Walls	3	0	15-May-14 A	20-May-14 A													
L17-6002	Layout	5	0	15-May-14 A	20-May-14 A													
L07-6029	Inspection of PreRock at Heat Pumps	1	0	16-May-14 A	16-May-14 A													
L08-6004	CMU Walls	3	0	16-May-14 A	16-May-14 A													
L08-6014	Set Tubs & Plumbing RI	5	0	16-May-14 A	25-Jun-14 A													
L08-6026	Inspect Thermal & Vapor Barrier at Heat Pumps	1	0	16-May-14 A	16-May-14 A													
L09-6004	CMU Walls	3	0	16-May-14 A	16-May-14 A													
L09-6025	Inst Thermal & VB @ Corners (App to cover 4' of Dei	1	0	16-May-14 A	16-May-14 A													
L11-6023	Inspection of Exterior Framing	0	0	16-May-14 A														
L12-6023	Inspection of Exterior Framing	0	0	16-May-14 A														
L07-6030	Tape/Firecaulk at Heat Pumps	1	0	19-May-14 A	19-May-14 A													
L08-6028	PreRock at Heat Pumps	2	0	19-May-14 A	20-May-14 A													
L09-6026	Inspect Thermal & Vapor Barrier at Heat Pumps	1	0	19-May-14 A	19-May-14 A													
L10-6004	CMU Walls	3	0	19-May-14 A	19-May-14 A													
L11-6004	CMU Walls	3	0	19-May-14 A	19-May-14 A													
L15-8219	HVAC Risers - Install & Inspect	2	0	19-May-14 A	19-May-14 A													
L07-6028	PreRock at Heat Pumps	2	0	20-May-14 A	21-May-14 A													
L07-6031	Inspection of Tape/Firecaulk Heat Pumps	1	0	20-May-14 A	20-May-14 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15																
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015								
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr					
L08-6013	Fire Sprinkler Branch Lines	3	0	20-May-14 A	21-May-14 A																		
L10-6025	Inst Thermal & VB @ Corners (App to cover 4' of Dei	1	0	20-May-14 A	20-May-14 A																		
L11-6025	Inst Thermal & VB @ Corners (App to cover 4' of Dei	1	0	20-May-14 A	20-May-14 A																		
L12-6004	CMU Walls	3	0	20-May-14 A	20-May-14 A																		
L12-6025	Inst Thermal & VB @ Corners (App to cover 4' of Dei	1	0	20-May-14 A	20-May-14 A																		
L14-6004	CMU Walls	3	0	20-May-14 A	20-May-14 A																		
L07-6019HP	Install Heat Pumps & Connect to Floor Below	4	0	21-May-14 A	27-May-14 A																		
L08-6025	Inst Thermal & VB @ Corners (App to cover 4' of Dei	1	0	21-May-14 A	21-May-14 A																		
L08-6029	Inspection of PreRock at Heat Pumps	1	0	21-May-14 A	21-May-14 A																		
L09-6028	PreRock at Heat Pumps	2	0	21-May-14 A	22-May-14 A																		
L10-6014	Set Tubs & Plumbing RI	5	0	21-May-14 A	27-Jun-14 A																		
L10-6010	Frame Walls	5	0	21-May-14 A	03-Jun-14 A																		
L10-6019	Complete Top Out GWB	2	0	21-May-14 A	03-Jun-14 A																		
L10-6026	Inspect Thermal & Vapor Barrier at Heat Pumps	1	0	21-May-14 A	21-May-14 A																		
L11-6026	Inspect Thermal & Vapor Barrier at Heat Pumps	1	0	21-May-14 A	21-May-14 A																		
L12-6026	Inspect Thermal & Vapor Barrier at Heat Pumps	1	0	21-May-14 A	21-May-14 A																		
L14-8220	Plumbing Risers - Install	2	0	21-May-14 A	22-May-14 A																		
L15-6004	CMU Walls	3	0	21-May-14 A	21-May-14 A																		
L16-6004	CMU Walls	3	0	21-May-14 A	21-May-14 A																		
L07-6032	Install Seismic Bracing at Heat Pumps	2	0	22-May-14 A	23-May-14 A																		
L08-6030	Tape/Firecaulk at Heat Pumps	1	0	22-May-14 A	22-May-14 A																		
L10-6012	Fire Sprinkler Mains	5	0	22-May-14 A	27-May-14 A																		
L08-6031	Inspection of Tape/Firecaulk Heat Pumps	1	0	23-May-14 A	23-May-14 A																		
L09-6029	Inspection of PreRock at Heat Pumps	1	0	23-May-14 A	23-May-14 A																		
L10-6020	Install Hollow Metal Frames	3	0	23-May-14 A	03-Jun-14 A																		
L10-6028	PreRock at Heat Pumps	2	0	23-May-14 A	27-May-14 A																		
L14-6008	Frame Shaft Walls & Inspect (Part 1)	2	0	23-May-14 A	27-May-14 A																		

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ ◆ Milestone



High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L14-6019	Complete Top Out GWB	2	0	03-Jun-14 A	05-Jun-14 A													
L16-6009	PreRock Shafts (2 Layers) & Inspect (Part 1)	4	0	03-Jun-14 A	05-Jun-14 A													
L10-6031	Inspection of Tape/Firecaulk Heat Pumps	1	0	04-Jun-14 A	04-Jun-14 A													
L17-6008	Frame Shaft Walls & Inspect (Part 1)	2	0	04-Jun-14 A	11-Jun-14 A													
L08-6016	Electrical RI	5	0	05-Jun-14 A	14-Jul-14 A													
L08-6022	Fire Alarm / Elec Specialties RI	5	0	05-Jun-14 A	14-Jul-14 A													
L09-6019HP	Install Heat Pumps & Connect to Floor Below	4	0	05-Jun-14 A	10-Jun-14 A													
L12-6011	PreRock Shafts (2 Layers) & Inspect (Part 2)	4	0	05-Jun-14 A	10-Jun-14 A													
L15-6010	Frame Walls	3	0	05-Jun-14 A	11-Jun-14 A													
L09-6012	Fire Sprinkler Mains	5	0	06-Jun-14 A	09-Jun-14 A													
L09-6032	Install Seismic Bracing at Heat Pumps	2	0	06-Jun-14 A	09-Jun-14 A													
L11-6012	Fire Sprinkler Mains	4	0	06-Jun-14 A	09-Jun-14 A													
L12-6014	Set Tubs & Plumbing RI	4	0	06-Jun-14 A	27-Jun-14 A													
L11-6011	PreRock Shafts (2 Layers) & Inspect (Part 2)	4	0	08-Jun-14 A	11-Jun-14 A													
L09-6014	Set Tubs & Plumbing RI	5	0	09-Jun-14 A	25-Jun-14 A													
L14-6011	PreRock Shafts (2 Layers) & Inspect (Part 2)	4	0	09-Jun-14 A	11-Jun-14 A													
L15-6011	PreRock Shafts (2 Layers) & Inspect (Part 2)	4	0	09-Jun-14 A	11-Jun-14 A													
L16-6011	PreRock Shafts (2 Layers) & Inspect (Part 2)	4	0	09-Jun-14 A	11-Jun-14 A													
L09-6016	Electrical RI	5	0	10-Jun-14 A	05-Aug-14 A													
L09-6022	Fire Alarm / Elec Specialties RI	5	0	10-Jun-14 A	05-Aug-14 A													
L09-6013	Fire Sprinkler Branch Lines	3	0	10-Jun-14 A	11-Jun-14 A													
L11-6013	Fire Sprinkler Branch Lines	3	0	10-Jun-14 A	11-Jun-14 A													
L14-6014	Set Tubs & Plumbing RI	4	0	10-Jun-14 A	21-Jul-14 A													
L15-6020	Install Hollow Metal Frames	3	0	10-Jun-14 A	11-Jun-14 A													
L15-6019	Complete Top Out GWB	2	0	10-Jun-14 A	11-Jun-14 A													
L11-6014	Set Tubs & Plumbing RI	4	0	11-Jun-14 A	26-Jun-14 A													
L11-6028	PreRock at Heat Pumps	2	0	13-Jun-14 A	14-Jun-14 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L11-6029	Inspection of PreRock at Heat Pumps	1	0	14-Jun-14 A	14-Jun-14 A													
L14-6012	Fire Sprinkler Mains	2	0	16-Jun-14 A	27-Jun-14 A													
L14-6025	Inst Thermal & VB @ Corners (App to cover 4' of De	1	0	18-Jun-14 A	18-Jun-14 A													
L15-6023	Inspection of Exterior Framing	0	0	18-Jun-14 A														
L17-6009	PreRock Shafts (2 Layers) & Inspect (Part 1)	4	0	18-Jun-14 A	23-Jun-14 A													
L17-6010	Frame Walls	5	0	18-Jun-14 A	29-Jul-14 A													
L10-6019HP	Install Heat Pumps & Connect to Floor Below	4	0	19-Jun-14 A	20-Jun-14 A													
L12-6028	PreRock at Heat Pumps	2	0	19-Jun-14 A	20-Jun-14 A													
L14-6026	Inspect Thermal & Vapor Barrier at Heat Pumps	1	0	19-Jun-14 A	19-Jun-14 A													
L14-6028	PreRock at Heat Pumps	2	0	19-Jun-14 A	19-Jun-14 A													
L14-6029	Inspection of PreRock at Heat Pumps	1	0	19-Jun-14 A	20-Jun-14 A													
L14-6023	Inspection of Exterior Framing	0	0	20-Jun-14 A														
L15-6025	Inst Thermal & VB @ Corners (App to cover 4' of De	1	0	20-Jun-14 A	20-Jun-14 A													
L10-6032	Install Seismic Bracing at Heat Pumps	2	0	22-Jun-14 A	23-Jun-14 A													
L15-6014	Set Tubs & Plumbing RI	5	0	22-Jun-14 A	24-Jul-14 A													
L08-6018	HVAC RI	3	0	23-Jun-14 A	25-Jun-14 A													
L12-6029	Inspection of PreRock at Heat Pumps	1	0	23-Jun-14 A	23-Jun-14 A													
L14-6030	Tape/Firecaulk at Heat Pumps	1	0	23-Jun-14 A	23-Jun-14 A													
L15-6026	Inspect Thermal & Vapor Barrier at Heat Pumps	1	0	23-Jun-14 A	23-Jun-14 A													
L08-6221	Frame Unit Ceilings	2	0	24-Jun-14 A	25-Jun-14 A													
L11-6019HP	Install Heat Pumps & Connect to Floor Below	4	0	24-Jun-14 A	27-Jun-14 A													
L12-6030	Tape/Firecaulk at Heat Pumps	1	0	24-Jun-14 A	24-Jun-14 A													
L14-6031	Inspection of Tape/Firecaulk Heat Pumps	1	0	24-Jun-14 A	24-Jun-14 A													
L17-6023	Inspection of Exterior Framing	0	0	24-Jun-14 A														
L12-6031	Inspection of Tape/Firecaulk Heat Pumps	1	0	25-Jun-14 A	25-Jun-14 A													
L12-6019HP	Install Heat Pumps & Connect to Floor Below	3	0	25-Jun-14 A	27-Jun-14 A													
L14-6019HP	Install Heat Pumps & Connect to Floor Below	3	0	25-Jun-14 A	27-Jun-14 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project	All Activities	Schedule Status Date 15-Jun-15
--------------------------------	----------------	--------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
L15-6012	Fire Sprinkler Mains	2	0	25-Jun-14 A	22-Jul-14 A														■																							
L16-6023	Inspection of Exterior Framing	0	0	25-Jun-14 A															◆																							
L03-6024	Inspections for GWB Cover	1	0	27-Jun-14 A	27-Jun-14 A																																					
L09-6018	HVAC RI	3	0	27-Jun-14 A	14-Jul-14 A														■																							
L09-6221	Frame Unit Ceilings	2	0	27-Jun-14 A	30-Jun-14 A																																					
L12-6013	Fire Sprinkler Branch Lines	2	0	27-Jun-14 A	03-Jul-14 A														■																							
L14-6013	Fire Sprinkler Branch Lines	2	0	27-Jun-14 A	03-Jul-14 A														■																							
L15-6028	PreRock at Heat Pumps	2	0	30-Jun-14 A	01-Jul-14 A																																					
L16-6025	Inst Thermal & VB @ Corners (App to cover 4' of De)	1	0	30-Jun-14 A	30-Jun-14 A																																					
L16-6010	Frame Walls	3	0	01-Jul-14 A	03-Jul-14 A																																					
L16-6026	Inspect Thermal & Vapor Barrier at Heat Pumps	1	0	01-Jul-14 A	01-Jul-14 A																																					
L15-6029	Inspection of PreRock at Heat Pumps	1	0	02-Jul-14 A	02-Jul-14 A																																					
L15-6030	Tape/Firecaulk at Heat Pumps	1	0	03-Jul-14 A	03-Jul-14 A																																					
L04-6024	Inspections for GWB Cover	1	0	07-Jul-14 A	07-Jul-14 A																																					
L10-6018	HVAC RI	3	0	07-Jul-14 A	21-Jul-14 A														■																							
L11-6030	Tape/Firecaulk at Heat Pumps	1	0	07-Jul-14 A	07-Jul-14 A																																					
L15-6031	Inspection of Tape/Firecaulk Heat Pumps	1	0	07-Jul-14 A	07-Jul-14 A																																					
L16-6012	Fire Sprinkler Mains	2	0	07-Jul-14 A	24-Jul-14 A														■																							
L16-6020	Install Hollow Metal Frames	2	0	07-Jul-14 A	08-Jul-14 A																																					
L16-6028	PreRock at Heat Pumps	2	0	07-Jul-14 A	14-Jul-14 A														■																							
L17-6019	Complete Top Out GWB	1	0	07-Jul-14 A	08-Aug-14 A														■																							
L11-6031	Inspection of Tape/Firecaulk Heat Pumps	1	0	08-Jul-14 A	08-Jul-14 A																																					
L15-6019HP	Install Heat Pumps & Connect to Floor Below	3	0	08-Jul-14 A	04-Aug-14 A														■																							
L17-6011	PreRock Shafts (2 Layers) & Inspect (Part 2)	4	0	08-Jul-14 A	01-Aug-14 A														■																							
L10-6221	Frame Unit Ceilings	2	0	09-Jul-14 A	10-Jul-14 A																																					
L17-6012	Fire Sprinkler Mains	2	0	09-Jul-14 A	12-Aug-14 A														■																							
L05-6024	Inspections for GWB Cover	2	0	10-Jul-14 A	10-Jul-14 A																																					

■ Actual Work	■ Critical Remai...
■ Remaining Work	◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15																
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015								
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	
L04-6000	Tape/Finish GWB	6	0	11-Jul-14 A	23-Jul-14 A																		
L16-6019	Complete Top Out GWB	1	0	14-Jul-14 A	14-Jul-14 A																		
L16-6029	Inspection of PreRock at Heat Pumps	1	0	15-Jul-14 A	16-Jul-14 A																		
L15-6018	HVAC RI	3	0	16-Jul-14 A	18-Jul-14 A																		
L16-6030	Tape/Firecaulk at Heat Pumps	1	0	16-Jul-14 A	16-Jul-14 A																		
L06-6024	Inspections for GWB Cover	2	0	17-Jul-14 A	17-Jul-14 A																		
L16-6018	HVAC RI	3	0	17-Jul-14 A	21-Jul-14 A																		
L16-6031	Inspection of Tape/Firecaulk Heat Pumps	1	0	17-Jul-14 A	17-Jul-14 A																		
L16-6019HP	Install Heat Pumps & Connect to Floor Below	3	0	21-Jul-14 A	18-Aug-14 A																		
L15-6013	Fire Sprinkler Branch Lines	1	0	22-Jul-14 A	22-Jul-14 A																		
L03-6000	Tape/Finish GWB	6	0	23-Jul-14 A	29-Jul-14 A																		
L11-6018	HVAC RI	3	0	23-Jul-14 A	24-Jul-14 A																		
L15-6221	Frame Unit Ceilings	2	0	23-Jul-14 A	01-Aug-14 A																		
L16-6013	Fire Sprinkler Branch Lines	2	0	23-Jul-14 A	24-Jul-14 A																		
L17-6020	Install Hollow Metal Frames	3	0	25-Jul-14 A	29-Jul-14 A																		
L11-6221	Frame Unit Ceilings	2	0	28-Jul-14 A	29-Jul-14 A																		
L12-6016	Electrical RI	5	0	28-Jul-14 A	21-Aug-14 A																		
L12-6018	HVAC RI	3	0	28-Jul-14 A	29-Jul-14 A																		
L12-6022	Fire Alarm / Elec Specialties RI	5	0	28-Jul-14 A	21-Aug-14 A																		
L14-6016	Electrical RI	5	0	28-Jul-14 A	28-Aug-14 A																		
L14-6018	HVAC RI	3	0	28-Jul-14 A	29-Jul-14 A																		
L14-6022	Fire Alarm / Elec Specialties RI	5	0	28-Jul-14 A	28-Aug-14 A																		
L16-6014	Set Tubs & Plumbing RI	5	0	28-Jul-14 A	18-Aug-14 A																		
L07-6024	Inspections for GWB Cover	2	0	29-Jul-14 A	30-Jul-14 A																		
L12-6221	Frame Unit Ceilings	2	0	30-Jul-14 A	31-Jul-14 A																		
L14-6221	Frame Unit Ceilings	2	0	30-Jul-14 A	31-Jul-14 A																		
L05-6000	Tape/Finish GWB	6	0	31-Jul-14 A	05-Aug-14 A																		

■ Actual Work      ■ Critical Remai...  
■ Remaining Work      ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15														
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015						
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr			
L08-6024	Inspections for GWB Cover	2	0	31-Jul-14 A	31-Jul-14 A																
L12-6032	Install Seismic Bracing at Heat Pumps	2	0	01-Aug-14 A	04-Aug-14 A																
L14-6032	Install Seismic Bracing at Heat Pumps	2	0	01-Aug-14 A	04-Aug-14 A																
L15-6032	Install Seismic Bracing at Heat Pumps	2	0	01-Aug-14 A	04-Aug-14 A																
L06-6000	Tape/Finish GWB	4	0	06-Aug-14 A	11-Aug-14 A																
L09-6024	Inspections for GWB Cover	2	0	06-Aug-14 A	07-Aug-14 A																
L07-6000	Tape/Finish GWB	5	0	07-Aug-14 A	16-Aug-14 A																
L11-6032	Install Seismic Bracing at Heat Pumps	2	0	08-Aug-14 A	14-Aug-14 A																
L17-6014	Set Tubs & Plumbing RI	5	0	08-Aug-14 A	16-Sep-14 A																
L10-6024	Inspections for GWB Cover	2	0	11-Aug-14 A	12-Aug-14 A																
L09-6000	Tape/Finish GWB	5	0	14-Aug-14 A	19-Aug-14 A																
L08-6000	Tape/Finish GWB	5	0	16-Aug-14 A	21-Aug-14 A																
L11-6024	Inspections for GWB Cover	2	0	16-Aug-14 A	16-Aug-14 A																
L16-6032	Install Seismic Bracing at Heat Pumps	2	0	18-Aug-14 A	19-Aug-14 A																
L17-6013	Fire Sprinkler Branch Lines	2	0	18-Aug-14 A	29-Aug-14 A																
L10-6000	Tape/Finish GWB	5	0	19-Aug-14 A	23-Aug-14 A																
L16-6221	Frame Unit Ceilings	4	0	21-Aug-14 A	26-Aug-14 A																
L17-6018	HVAC RI	3	0	21-Aug-14 A	10-Sep-14 A																
L12-6024	Inspections for GWB Cover	2	0	22-Aug-14 A	22-Aug-14 A																
L15-6016	Electrical RI	5	0	22-Aug-14 A	04-Sep-14 A																
L15-6022	Fire Alarm / Elec Specialties RI	5	0	22-Aug-14 A	04-Sep-14 A																
L11-6000	Tape/Finish GWB	5	0	23-Aug-14 A	29-Aug-14 A																
L17-6221	Frame Unit Ceilings	4	0	26-Aug-14 A	28-Aug-14 A																
L14-6024	Inspections for GWB Cover	1	0	28-Aug-14 A	28-Aug-14 A																
L16-6016	Electrical RI	5	0	28-Aug-14 A	16-Sep-14 A																
L16-6022	Fire Alarm / Elec Specialties RI	5	0	28-Aug-14 A	16-Sep-14 A																
L12-6000	Tape/Finish GWB	5	0	02-Sep-14 A	08-Sep-14 A																

█ Actual Work      █ Critical Remai...  
█ Remaining Work    ◆ ◆ Milestone

High Rise Hotel Sample Project		All Activities				Schedule Status Date 15-Jun-15												
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
L15-6024	Inspections for GWB Cover	2	0	05-Sep-14 A	05-Sep-14 A													
L14-6000	Tape/Finish GWB	5	0	06-Sep-14 A	11-Sep-14 A													
L15-6000	Tape/Finish GWB	4	0	12-Sep-14 A	20-Sep-14 A													
L17-6016	Electrical RI	5	0	16-Sep-14 A	16-Oct-14 A													
L17-6022	Fire Alarm / Elec Specialties RI	5	0	16-Sep-14 A	16-Oct-14 A													
L17-6025	Inst Thermal & VB @ Corners (App to cover 4' of Dei	1	0	16-Sep-14 A	16-Sep-14 A													
L17-6028	PreRock at Heat Pumps	2	0	16-Sep-14 A	22-Sep-14 A													
L17-6026	Inspect Thermal & Vapor Barrier at Heat Pumps	1	0	17-Sep-14 A	17-Sep-14 A													
L17-6029	Inspection of PreRock at Heat Pumps	1	0	23-Sep-14 A	23-Sep-14 A													
L17-6030	Tape/Firecaulk at Heat Pumps	1	0	23-Sep-14 A	23-Sep-14 A													
L17-6031	Inspection of Tape/Firecaulk Heat Pumps	1	0	24-Sep-14 A	24-Sep-14 A													
L17-6019HP	Install Heat Pumps & Connect to Floor Below	3	0	24-Sep-14 A	27-Sep-14 A													
L17-6032	Install Seismic Bracing at Heat Pumps	2	0	25-Sep-14 A	26-Sep-14 A													
L16-6024	Inspections for GWB Cover	1	0	08-Oct-14 A	09-Oct-14 A													
L16-6000	Tape/Finish GWB	4	0	17-Oct-14 A	24-Oct-14 A													
L17-6024	Inspections for GWB Cover	1	0	17-Oct-14 A	24-Oct-14 A													
L17-6000	Tape/Finish GWB	6	0	30-Oct-14 A	07-Nov-14 A													
<b>Mechanical Penthouse</b>																		
PH-6010	PH - F/P Housekeeping Equip Curbs	5	0	11-Jun-14 A	20-Jun-14 A													
PH-6006	PH - Exterior Wall Framing (including PH roof parapet	6	0	12-Jun-14 A	14-Jul-14 A													
PH-6014	PH - Plumbing/Piping RI	40	0	25-Jun-14 A	05-Nov-14 A													
PH-6002	PH - Layout	1	0	25-Jun-14 A	25-Jun-14 A													
PH-6008	PH - Interior Wall Framing	3	0	24-Jul-14 A	08-Aug-14 A													
PH-6020	PH - H Mtl Frames	2	0	08-Aug-14 A	11-Aug-14 A													
PH-6012	PH - Fire Sprinkler RI	10	0	02-Sep-14 A	12-Sep-14 A													
PH-6018	PH - HVAC RI	10	0	02-Sep-14 A	12-Sep-14 A													
PH-6016	PH - Electrical RI	10	0	23-Sep-14 A	14-Nov-14 A													

█ Actual Work    █ Critical Remai...  
█ Remaining Work    ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15																			
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015											
							Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr				
PH-6022	PH - Fire Alarm / Elec Specialties RI	10	0	23-Sep-14 A	14-Nov-14 A																					
<b>Finishes</b>																										
Lower Podium - (Levels LL2 / LL1 / 1 / 2)																										
<b>Lower Level 4 - (Parking)</b>																										
<b>Corridors / Common / Public Areas</b>																										
LL4-8100	LL4 - Insulation	2	0	06-Oct-14 A	07-Oct-14 A																					
LL4-8102	LL4 - GWB Hang (incl. screw inspection)	3	0	27-Oct-14 A	10-Dec-14 A																					
LL4-8114	LL4 - Striping / Signage (DELETED, NIC)	5	0	01-Dec-14 A	01-Dec-14 A																					
LL4-8104	LL4 - Int Painting	3	0	22-Dec-14 A	24-Dec-14 A																					
LL4-8122	LL4 - Plumbing Trim / Finish	5	0	29-Dec-14 A	29-Dec-14 A																					
LL4-8108	Electrical trim & finish	5	0	29-Dec-14 A	16-Feb-15 A																					
LL4-8112	LL4 - Fire Sprinkler Trim / Finish	5	0	29-Dec-14 A	29-Dec-14 A																					
LL4-8126	Install doors & hardware	2	0	19-Jan-15 A	20-Jan-15 A																					
LL4-8118	Fire alarm trim (speaker strobe & smoke detector bas	2	0	22-Jan-15 A	26-Jan-15 A																					
LL4-8124	Flooring - VCT	4	0	05-Feb-15 A	06-Feb-15 A																					
LL4-8110	HVAC trim	2	0	11-Feb-15 A	11-Feb-15 A																					
LL4-8134	Final Cleaning - Service Areas	5	0	08-Jun-15 A	12-Jun-15 A																					
LL4-8132	Owner Punchlist (inspect/distribute/correct)	3	3	22-Jun-15	24-Jun-15	7																				
LL4-8214	LL4 Floor Complete	0	0		24-Jun-15	7																				
<b>Lower Level 3 - (Parking)</b>																										
<b>Corridors / Common / Public Areas</b>																										
LL3-8100	LL3 - Insulation	2	0	06-Oct-14 A	07-Oct-14 A																					
LL3-8102	LL3 - GWB Hang (incl. screw inspection)	3	0	27-Oct-14 A	10-Dec-14 A																					
LL3-8114	LL3 - Striping / Signage [DELETED, NIC]	5	0	01-Dec-14 A	01-Dec-14 A																					
LL3-8104	LL3 - Int Painting	3	0	22-Dec-14 A	24-Dec-14 A																					
LL3-8122	LL3 - Plumbing Trim / Finish	5	0	29-Dec-14 A	29-Dec-14 A																					
LL3-8108	Electrical trim & finish	5	0	29-Dec-14 A	16-Feb-15 A																					

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
LL3-8112	LL3 - Fire Sprinkler Trim / Finish	5	0	29-Dec-14 A	29-Dec-14 A													
LL3-8126	Install doors & hardware	2	0	19-Jan-15 A	20-Jan-15 A													
LL3-8118	Fire alarm trim (speaker strobe & smoke detector bas	2	0	22-Jan-15 A	03-Feb-15 A													
LL3-8124	Flooring - VCT	4	0	06-Feb-15 A	07-Feb-15 A													
LL3-8110	HVAC trim	2	0	11-Feb-15 A	11-Feb-15 A													
LL3-8134	Final Cleaning - Service Areas	5	0	08-Jun-15 A	12-Jun-15 A													
LL3-8132	Owner Punchlist (inspect/distribute/correct)	3	3	22-Jun-15	24-Jun-15	7												
LL3-8214	LL3 Floor Complete	0	0		24-Jun-15	7												
<b>Lower Level 2 - (Parking / Laundry / Elec Rms / Loading Dock)</b>																		
<b>Corridors / Common / Public Areas</b>																		
LL2E-8102	LL2 - GWB Hang / Tape / Finish @ Electrical Rooms	8	0	24-Jun-14 A	03-Jul-14 A													
LL2-8102	LL2 - GWB Hang / Tape / Finish & Inspection	6	0	16-Sep-14 A	22-Dec-14 A													
LL2-8100	LL2 - Insulation	5	0	16-Sep-14 A	09-Oct-14 A													
LL2-8106	LL2 - Pinned Insulation @ Ceiling	5	0	17-Sep-14 A	27-Oct-14 A													
LL2-8138	LL2 - OH Coiling Grills / Security Door	5	0	06-Oct-14 A	10-Oct-14 A													
LL2-8104	LL2 - Int Painting	5	0	25-Nov-14 A	23-Dec-14 A													
LL2-8114	LL2 - Striping / Signage [DELETED, NIC]	5	0	01-Dec-14 A	01-Dec-14 A													
LL2-8116	LL2 - Finish Carpentry / Millwork [DELETED, NONE]	3	0	01-Dec-14 A	01-Dec-14 A													
LL2-8124	Flooring - VCT	4	0	06-Feb-15 A	10-Mar-15 A													
LL2-8126	Install doors & hardware	3	0	09-Feb-15 A	16-Feb-15 A													
LL2-8122	Complete MEP trim	2	0	08-May-15 A	08-May-15 A													
LL2-8120	Install bollards at Garage	2	1	09-Jun-15 A	15-Jun-15	4												
LL2-8134	Final Cleaning - Service Areas	5	5	15-Jun-15	19-Jun-15	10												
LL2-8136	Chainlink Fencing / Gate @ Recycling at Garage	3	3	17-Jun-15	19-Jun-15	6												
LL2-8128	Entry Gates at Garage	4	4	22-Jun-15	25-Jun-15	2												
LL2-8132	Owner Punchlist (inspect/distribute/correct)	3	3	29-Jun-15	01-Jul-15	2												
<b>Lower Level 1 - (Mtg Rooms / Exercise / Food Prep)</b>																		

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project	All Activities	Schedule Status Date 15-Jun-15
--------------------------------	----------------	--------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
<b>JR Ballrooms / Meeting Rooms / Food Prep / Restrooms</b>																																										
LL1U-8102	Above Ceiling GWB	5	0	10-Feb-14 A	31-Jul-14 A																																					
LL1-Z2U-8102	Above Ceiling GWB	5	0	10-Feb-14 A	09-May-14 A																																					
LL1-Z3U-8102	Above Ceiling GWB (At All Areas North of Q-Line)	5	0	10-Feb-14 A	20-Jun-14 A																																					
L1BU-8102	Above Ceiling GWB [including East Service Corridor]	5	0	06-Jun-14 A	11-Jun-14 A																																					
L1LU-8102	Above Ceiling GWB	5	0	24-Jun-14 A	13-Oct-14 A																																					
L1KU-8102	Above Ceiling GWB	2	0	26-Jun-14 A	22-Aug-14 A																																					
LL1-8100	Insulation	5	0	25-Jul-14 A	29-Jul-14 A																																					
LL1-8102	GWB Hang (Walls) & Inspection	5	0	28-Jul-14 A	06-Aug-14 A																																					
LL1-Z2-8102	GWB Hang (Walls) & Inspection	4	0	11-Aug-14 A	14-Aug-14 A																																					
LL1-Z2-8100	Insulation	3	0	11-Aug-14 A	13-Aug-14 A																																					
LL1-8215	GWB Tape (Walls)	10	0	16-Aug-14 A	07-Nov-14 A																																					
LL1-Z3-8102	GWB Hang (Walls) & Inspection	5	0	15-Sep-14 A	07-Oct-14 A																																					
LL1-Z3-8100	Insulation	5	0	15-Sep-14 A	24-Sep-14 A																																					
LL1-Z2-8215	GWB Tape (Walls/Ceilings)	7	0	29-Sep-14 A	07-Nov-14 A																																					
L1B-8100	Insulation	5	0	06-Oct-14 A	07-Oct-14 A																																					
L1K-8100	Insulation	5	0	06-Oct-14 A	10-Oct-14 A																																					
LL1-Z3-8215	GWB Tape (Walls & Ceilings)	7	0	07-Oct-14 A	18-Nov-14 A																																					
L1K-8102	GWB Hang (Walls) & Inspection	8	0	09-Oct-14 A	31-Oct-14 A																																					
L1L-8100	Insulation	4	0	13-Oct-14 A	16-Oct-14 A																																					
L1B-8102	GWB Hang (Walls) & Inspection - Main Ballroom N/S/	4	0	16-Oct-14 A	22-Oct-14 A																																					
L1L-8102	GWB hang walls (Dining & Lounge)	4	0	30-Oct-14 A	05-Feb-15 A																																					
L1K-8215	GWB Tape (Walls & Ceilings)	4	0	05-Nov-14 A	18-Nov-14 A																																					
LL1-Z3-8104	Prime Paint	4	0	24-Nov-14 A	02-Dec-14 A																																					
LL1-8104	Prime Paint & First Coat Finish Paint	5	0	02-Dec-14 A	12-Dec-14 A																																					
L1K-8106	Wall coverings - FRP	8	0	19-Dec-14 A	08-Jan-15 A																																					
LL1-Z3-8114	Ceiling grid & inspection	4	0	13-Jan-15 A	16-Jan-15 A																																					

█ Actual Work      █ Critical Remai...  
█ Remaining Work    ◆ Milestone





High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15															
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015							
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr				
L1K-8132	Owner Punchlist (inspect/distribute/correct)	3	3	22-Jun-15	24-Jun-15	7																
L1L-8132	Owner Punchlist (inspect/distribute/correct)	3	3	24-Jun-15	26-Jun-15	5																
L1B-8132	Owner Punchlist (inspect/distribute/correct)	3	3	29-Jun-15	01-Jul-15	2																
<b>Corridors / Common / Public Areas</b>																						
LL1-8200	Wall coverings - vinyl	4	0	17-Dec-14 A	19-Jan-15 A																	
LL1-Z3-8200	Paint, first coat finish	4	0	07-Jan-15 A	12-Jan-15 A																	
LL1-Z3-8204	HVAC drops/trim at ceiling	2	0	02-Feb-15 A	17-Mar-15 A																	
LL1-8204	HVAC drops/trim to grid	2	0	11-Feb-15 A	12-Feb-15 A																	
LL1-Z2-8200	Paint, first coat finish at Jr. Ballrooms	1	0	16-Feb-15 A	16-Feb-15 A																	
L1L-8200	Paint, first coat finish	2	0	18-Feb-15 A	18-Feb-15 A																	
L1K-8200	Paint, first coat finish	1	0	02-Mar-15 A	02-Mar-15 A																	
LL1-Z2-8204	HVAC drops/trim to grid	2	0	16-Mar-15 A	17-Mar-15 A																	
L1L-8204	HVAC trim at ceiling - north of Grid K	1	0	27-Mar-15 A	14-Apr-15 A																	
L1B-8200	Paint ceiling clouds	3	0	02-Apr-15 A	03-Apr-15 A																	
L1K-8204	HVAC drops/trim at ceiling	1	0	20-Apr-15 A	20-Apr-15 A																	
L1B-8201	Complete paint final coat & touch-up	2	0	07-May-15 A	08-May-15 A																	
LL1-8214	LL1, Zone 1 Complete	0	0		24-Jun-15	7																
LL1-Z2-8214	LL1 Zone 2 Complete	0	0		24-Jun-15	7																
LL1-Z3-8214	LL1, Zone 3 Complete	0	0		24-Jun-15	7																
L1K-8214	L1, Zone 1 Complete	0	0		24-Jun-15	7																
L1L-8214	L1, Zone 4 Complete	0	0		26-Jun-15	5																
L1B-8214	L1, Zone 2 Complete	0	0		01-Jul-15	2																
<b>Level 2 - (Admin / Employee Areas)</b>																						
<b>Admin / Employee Areas</b>																						
L02-8100	L2 - Insulation - North Half	2	0	21-Oct-14 A	22-Oct-14 A																	
L02-8102	L2 - GWB Hang / Tape / Finish - North Half	7	0	23-Oct-14 A	17-Dec-14 A																	
L02-8126	Install doors & hardware at south half	5	0	23-Mar-15 A	15-Apr-15 A																	

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ ◆ Milestone



High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15													
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015					
L10-8125	Ceramic Tile @ Bathrooms [DELETED]	0	0	01-Jun-14 A	01-Jun-14 A															
L11-8125	Ceramic Tile @ Bathrooms [DELETED]	0	0	01-Jun-14 A	01-Jun-14 A															
L12-8125	Ceramic Tile @ Bathrooms [DELETED]	0	0	01-Jun-14 A	01-Jun-14 A															
L14-8125	Ceramic Tile @ Bathrooms [DELETED]	0	0	01-Jun-14 A	01-Jun-14 A															
L15-8125	Ceramic Tile @ Bathrooms [DELETED]	0	0	01-Jun-14 A	01-Jun-14 A															
L16-8125	Ceramic Tile @ Bathrooms [DELETED]	0	0	01-Jun-14 A	01-Jun-14 A															
L17-8125	Ceramic Tile @ Bathrooms [DELETED]	0	0	01-Jun-14 A	01-Jun-14 A															
L03-8102S	Stock GWB	2	0	27-Jun-14 A	08-Jul-14 A															
L04-8102	Hang GWB & Inspection	4	0	07-Jul-14 A	16-Jul-14 A															
L04-8102S	Stock GWB	2	0	07-Jul-14 A	07-Jul-14 A															
L03-8102	Hang GWB & Inspection	5	0	09-Jul-14 A	22-Jul-14 A															
L05-8102S	Stock GWB	2	0	10-Jul-14 A	14-Jul-14 A															
L05-8102	Hang GWB & Inspection	4	0	17-Jul-14 A	23-Jul-14 A															
L06-8102S	Stock GWB	2	0	17-Jul-14 A	21-Jul-14 A															
L04-8104	Paint (Prime)	2	0	28-Jul-14 A	05-Aug-14 A															
L03-8104	Paint (Prime)	2	0	30-Jul-14 A	04-Aug-14 A															
L03-8105	Paint (First Coat & Ceilings)	2	0	30-Jul-14 A	04-Aug-14 A															
L07-8102S	Stock GWB	2	0	30-Jul-14 A	30-Jul-14 A															
L08-8102S	Stock GWB	2	0	30-Jul-14 A	30-Jul-14 A															
L06-8102	Hang GWB & Inspection	5	0	31-Jul-14 A	06-Aug-14 A															
L07-8102	Hang GWB & Inspection	6	0	31-Jul-14 A	06-Aug-14 A															
L04-8105	Paint (First Coat & Ceilings)	5	0	01-Aug-14 A	05-Aug-14 A															
L05-8104	Paint (Prime)	2	0	06-Aug-14 A	08-Aug-14 A															
L09-8102S	Stock GWB	2	0	06-Aug-14 A	06-Aug-14 A															
L05-8105	Paint (First Coat & Ceilings)	2	0	07-Aug-14 A	11-Aug-14 A															
L09-8102	Hang GWB & Inspection	5	0	07-Aug-14 A	13-Aug-14 A															
L08-8102	Hang GWB & Inspection	6	0	11-Aug-14 A	15-Aug-14 A															

█ Actual Work     █ Critical Remai...  
█ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15																
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015								
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr					
L06-8104	Paint (Prime)	2	0	12-Aug-14 A	13-Aug-14 A																		
L10-8102S	Stock GWB	1	0	12-Aug-14 A	12-Aug-14 A																		
L10-8102	Hang GWB & Inspection	4	0	13-Aug-14 A	18-Aug-14 A																		
L06-8105	Paint (First Coat & Ceilings)	2	0	14-Aug-14 A	18-Aug-14 A																		
L11-8102S	Stock GWB	1	0	16-Aug-14 A	16-Aug-14 A																		
L07-8104	Paint (Prime)	2	0	18-Aug-14 A	19-Aug-14 A																		
L11-8102	Hang GWB & Inspection	4	0	18-Aug-14 A	22-Aug-14 A																		
L07-8105	Paint (First Coat & Ceilings)	4	0	20-Aug-14 A	28-Aug-14 A																		
L09-8104	Paint (Prime)	2	0	20-Aug-14 A	28-Aug-14 A																		
L08-8104	Paint (Prime)	2	0	22-Aug-14 A	25-Aug-14 A																		
L12-8102	Hang GWB & Inspection	4	0	22-Aug-14 A	30-Aug-14 A																		
L12-8102S	Stock GWB	1	0	22-Aug-14 A	22-Aug-14 A																		
L03-8108	Elec Trim / Finish	4	0	25-Aug-14 A	04-Sep-14 A																		
L08-8105	Paint (First Coat & Ceilings)	3	0	26-Aug-14 A	29-Aug-14 A																		
L03-8118	Fire Alarm Trim / Finish	3	0	27-Aug-14 A	29-Sep-14 A																		
L14-8102S	Stock GWB	1	0	28-Aug-14 A	28-Aug-14 A																		
L09-8105	Paint (First Coat & Ceilings)	3	0	29-Aug-14 A	09-Sep-14 A																		
L14-8102	Hang GWB & Inspection	5	0	29-Aug-14 A	05-Sep-14 A																		
L03-8124	Guestroom/Bathroom Flooring	5	0	02-Sep-14 A	05-Sep-14 A																		
L04-8124	Guestroom/Bathroom Flooring	5	0	04-Sep-14 A	09-Sep-14 A																		
L10-8104	Paint (Prime)	2	0	04-Sep-14 A	05-Sep-14 A																		
L15-8102S	Stock GWB	1	0	05-Sep-14 A	05-Sep-14 A																		
L15-8102	Hang GWB & Inspection	5	0	06-Sep-14 A	12-Sep-14 A																		
L03-8112	Fire Sprinkler Trim / Finish	4	0	08-Sep-14 A	15-Sep-14 A																		
L04-8108	Elec Trim / Finish	4	0	08-Sep-14 A	16-Sep-14 A																		
L04-8112	Fire Sprinkler Trim / Finish	4	0	08-Sep-14 A	11-Sep-14 A																		
L05-8124	Guestroom/Bathroom Flooring	5	0	08-Sep-14 A	12-Sep-14 A																		

■ Actual Work      ■ Critical Remai...  
■ Remaining Work    ◆ ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15												
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015				
L10-8105	Paint (First Coat & Ceilings)	3	0	08-Sep-14 A	12-Sep-14 A														
L11-8104	Paint (Prime)	2	0	08-Sep-14 A	09-Sep-14 A														
L05-8112	Fire Sprinkler Trim / Finish	4	0	09-Sep-14 A	09-Sep-14 A														
L04-8116	Install Base at Guestrooms	5	0	10-Sep-14 A	17-Sep-14 A														
L11-8105	Paint (First Coat & Ceilings)	3	0	10-Sep-14 A	22-Sep-14 A														
L03-8116	Install Base at Guestrooms	5	0	12-Sep-14 A	16-Sep-14 A														
L12-8104	Paint (Prime)	2	0	12-Sep-14 A	17-Sep-14 A														
L05-8116	Install Base at Guestrooms	5	0	16-Sep-14 A	24-Sep-14 A														
L06-8124	Guestroom/Bathroom Flooring	5	0	16-Sep-14 A	22-Sep-14 A														
L05-8108	Elec Trim / Finish	4	0	17-Sep-14 A	22-Sep-14 A														
L07-8124	Guestroom/Bathroom Flooring	5	0	17-Sep-14 A	23-Sep-14 A														
L12-8105	Paint (First Coat & Ceilings)	3	0	17-Sep-14 A	06-Oct-14 A														
L06-8116	Install Base at Guestrooms	5	0	22-Sep-14 A	26-Sep-14 A														
L07-8116	Install Base at Guestrooms	5	0	22-Sep-14 A	26-Sep-14 A														
L14-8104	Paint (Prime)	2	0	22-Sep-14 A	23-Sep-14 A														
L06-8108	Elec Trim / Finish	4	0	24-Sep-14 A	29-Sep-14 A														
L06-8112	Fire Sprinkler Trim / Finish	4	0	24-Sep-14 A	29-Sep-14 A														
L07-8108	Elec Trim / Finish	4	0	24-Sep-14 A	29-Sep-14 A														
L07-8112	Fire Sprinkler Trim / Finish	4	0	24-Sep-14 A	29-Sep-14 A														
L08-8112	Fire Sprinkler Trim / Finish	4	0	24-Sep-14 A	29-Sep-14 A														
L14-8105	Paint (First Coat & Ceilings)	3	0	24-Sep-14 A	06-Oct-14 A														
L15-8104	Paint (Prime)	2	0	24-Sep-14 A	25-Sep-14 A														
L03-8110	HVAC Grilles & Registers	3	0	29-Sep-14 A	13-Oct-14 A														
L03-8120	Bathrooms - Install Countertops	3	0	29-Sep-14 A	13-Oct-14 A														
L04-8120	Bathrooms - Install Countertops	3	0	29-Sep-14 A	13-Oct-14 A														
L04-8118	Fire Alarm Trim / Finish	3	0	29-Sep-14 A	01-Oct-14 A														
L10-8112	Fire Sprinkler Trim / Finish	4	0	29-Sep-14 A	01-Oct-14 A														

█ Actual Work    █ Critical Remai...  
█ Remaining Work    ◆ ◆ Milestone



High Rise Hotel Sample Project	All Activities	Schedule Status Date 15-Jun-15
--------------------------------	----------------	--------------------------------

Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015											
L10-8116	Install Base and Door Thresholds	5	0	15-Oct-14 A	23-Oct-14 A																																					
L15-8112	Fire Sprinkler Trim	2	0	15-Oct-14 A	16-Oct-14 A																																					
L04-8122	Bathrooms - Plumbing Fixtures & Trim	4	0	16-Oct-14 A	11-Nov-14 A																																					
L11-8124	Install Flooring	5	0	16-Oct-14 A	22-Oct-14 A																																					
L17-8102S	Stock GWB	1	0	17-Oct-14 A	17-Oct-14 A																																					
L07-8126	Install Doors	2	0	20-Oct-14 A	21-Oct-14 A																																					
L09-8118	Fire Alarm Trim	2	0	20-Oct-14 A	20-Oct-14 A																																					
L05-8122	Bathrooms - Plumbing Fixtures & Trim	4	0	21-Oct-14 A	14-Nov-14 A																																					
L08-8126	Install Doors	2	0	21-Oct-14 A	22-Oct-14 A																																					
L10-8118	Fire Alarm Trim	2	0	21-Oct-14 A	21-Oct-14 A																																					
L09-8126	Install Doors	2	0	22-Oct-14 A	23-Oct-14 A																																					
L11-8118	Fire Alarm Trim	2	0	22-Oct-14 A	22-Oct-14 A																																					
L06-8122	Bathrooms - Plumbing Fixtures & Trim	4	0	23-Oct-14 A	19-Nov-14 A																																					
L10-8126	Install Doors	2	0	23-Oct-14 A	27-Oct-14 A																																					
L12-8124	Install Flooring	5	0	23-Oct-14 A	29-Oct-14 A																																					
L12-8118	Fire Alarm Trim	2	0	23-Oct-14 A	23-Oct-14 A																																					
L11-8116	Install Base and Door Thresholds	5	0	24-Oct-14 A	26-Nov-14 A																																					
L07-8110	HVAC Grilles & Registers	2	0	27-Oct-14 A	28-Oct-14 A																																					
L10-8108	Lighting and Electrical Trim	3	0	27-Oct-14 A	29-Oct-14 A																																					
L11-8108	Lighting and Electrical Trim	3	0	27-Oct-14 A	29-Oct-14 A																																					
L17-8102	Hang GWB & Inspection	4	0	27-Oct-14 A	03-Nov-14 A																																					
L07-8122	Bathrooms - Plumbing Fixtures & Trim	4	0	28-Oct-14 A	26-Nov-14 A																																					
L08-8120	Bathrooms - Install Countertops	3	0	28-Oct-14 A	29-Oct-14 A																																					
L11-8126	Install Doors	2	0	28-Oct-14 A	29-Oct-14 A																																					
L12-8108	Lighting and Electrical Trim	3	0	28-Oct-14 A	30-Oct-14 A																																					
L12-8116	Install Base and Door Thresholds	5	0	28-Oct-14 A	03-Dec-14 A																																					
L14-8118	Fire Alarm Trim	2	0	28-Oct-14 A	29-Oct-14 A																																					

■ Actual Work    ■ Critical Remai...  
■ Remaining Work    ◆ Milestone





High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L11-8122	Bathrooms - Plumbing Fixtures & Trim	4	0	10-Dec-14 A	24-Dec-14 A													
L04-8132	Contractor Punchlist (inspect/distribute/correct/back-pi	7	0	11-Dec-14 A	05-Feb-15 A													
L04-8134	Final Clean @ Guestrooms	1	0	11-Dec-14 A	11-Dec-14 A													
L05-8132	Contractor Punchlist (inspect/distribute/correct/back-pi	7	0	12-Dec-14 A	10-Feb-15 A													
L05-8134	Final Clean @ Guestrooms	1	0	12-Dec-14 A	12-Dec-14 A													
L11-8128	Bathrooms - Install Shower/Tub Surrounds	4	0	12-Dec-14 A	17-Dec-14 A													
L06-8134	Final Clean @ Guestrooms	5	0	13-Dec-14 A	13-Dec-14 A													
L12-8128	Bathrooms - Install Shower/Tub Surrounds	4	0	15-Dec-14 A	18-Dec-14 A													
L17-8124	Install Flooring	5	0	15-Dec-14 A	18-Dec-14 A													
L17-8116	Install Base and Door Thresholds	5	0	18-Dec-14 A	30-Dec-14 A													
L12-8122	Bathrooms - Plumbing Fixtures & Trim	4	0	22-Dec-14 A	29-Dec-14 A													
L14-8128	Bathrooms - Install Shower/Tub Surrounds	4	0	22-Dec-14 A	29-Dec-14 A													
L15-8128	Bathrooms - Install Shower/Tub Surrounds	4	0	29-Dec-14 A	05-Jan-15 A													
L16-8120	Bathrooms - Install countertops	3	0	29-Dec-14 A	09-Jan-15 A													
L14-8122	Bathrooms - Plumbing Fixtures & Trim	4	0	30-Dec-14 A	05-Jan-15 A													
L15-8122	Bathrooms - Plumbing fixtures & trim	4	0	05-Jan-15 A	09-Jan-15 A													
L16-8128	Bathrooms - Install shower/tub surrounds	4	0	05-Jan-15 A	09-Jan-15 A													
L16-8122	Bathrooms - Plumbing fixtures & trim	3	0	12-Jan-15 A	15-Jan-15 A													
L17-8128	Bathrooms - Install shower/tub surrounds	4	0	12-Jan-15 A	15-Jan-15 A													
L09-8110	HVAC grilles & registers	2	0	14-Jan-15 A	19-Jan-15 A													
L11-8110	HVAC grilles & registers	2	0	21-Jan-15 A	28-Jan-15 A													
L12-8110	HVAC grilles & registers	2	0	21-Jan-15 A	28-Jan-15 A													
L14-8110	HVAC grilles & registers	2	0	21-Jan-15 A	02-Feb-15 A													
L10-8110	HVAC grilles & registers	2	0	26-Jan-15 A	27-Jan-15 A													
L15-8110	HVAC grilles & registers	2	0	03-Feb-15 A	16-Feb-15 A													
L16-8110	HVAC grilles & registers	2	0	03-Feb-15 A	23-Feb-15 A													
L17-8122	Bathrooms - Plumbing fixtures & trim	3	0	03-Feb-15 A	06-May-15 A													

■ Actual Work    ■ Critical Remai...  
■ Remaining Work    ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L17-8120	Bathrooms - Install countertops	3	0	03-Feb-15 A	24-Apr-15 A													
L06-8132	Contractor Punchlist (inspect/distribute/correct/back-pi	7	0	04-Feb-15 A	12-Feb-15 A													
L07-8132	Contractor Punchlist (inspect/distribute/correct/back-pi	7	0	06-Feb-15 A	20-Feb-15 A													
L14-8107	Paint, final coat & touch-up	3	0	09-Feb-15 A	11-Feb-15 A													
L17-8110	HVAC grilles & registers	2	0	09-Feb-15 A	31-Mar-15 A													
L08-8132	Contractor Punchlist (inspect/distribute/correct/back-pi	7	0	10-Feb-15 A	07-Mar-15 A													
L09-8132	Contractor Punchlist (inspect/distribute/correct/back-pi	7	0	12-Feb-15 A	06-Mar-15 A													
L15-8107	Paint, final coat & touch-up	3	0	16-Feb-15 A	18-Feb-15 A													
L10-8132	Contractor Punchlist (inspect/distribute/correct/back-pi	7	0	18-Feb-15 A	13-Mar-15 A													
L11-8132	Contractor Punchlist (inspect/distribute/correct/back-pi	7	0	20-Feb-15 A	20-Mar-15 A													
L16-8107	Paint, final coat & touch-up	3	0	24-Feb-15 A	26-Feb-15 A													
L12-8132	Contractor Punchlist (inspect/distribute/correct/back-pi	7	0	25-Feb-15 A	25-Mar-15 A													
L14-8132	Contractor Punchlist (inspect/distribute/correct/back-pi	7	0	26-Feb-15 A	27-Mar-15 A													
L03-8109	Acoustical ceiling tile at corridors	1	0	04-Mar-15 A	04-Mar-15 A													
L04-8109	Acoustical ceiling tile at corridors	1	0	04-Mar-15 A	04-Mar-15 A													
L05-8109	Acoustical ceiling tile at corridors	1	0	04-Mar-15 A	04-Mar-15 A													
L06-8109	Acoustical ceiling tile at corridors	1	0	04-Mar-15 A	04-Mar-15 A													
L07-8109	Acoustical ceiling tile at corridors	1	0	04-Mar-15 A	04-Mar-15 A													
L08-8109	Acoustical ceiling tile at corridors	1	0	04-Mar-15 A	04-Mar-15 A													
L09-8109	Acoustical ceiling tile at corridors	1	0	04-Mar-15 A	04-Mar-15 A													
L10-8109	Acoustical ceiling tile at corridors	1	0	04-Mar-15 A	04-Mar-15 A													
L11-8109	Acoustical ceiling tile at corridors	1	0	04-Mar-15 A	04-Mar-15 A													
L12-8109	Acoustical ceiling tile at corridors	1	0	04-Mar-15 A	04-Mar-15 A													
L14-8109	Acoustical ceiling tile at corridors	1	0	05-Mar-15 A	05-Mar-15 A													
L15-8109	Acoustical ceiling tile at corridors	1	0	05-Mar-15 A	05-Mar-15 A													
L16-8109	Acoustical ceiling tile at corridors	1	0	05-Mar-15 A	05-Mar-15 A													
L17-8109	Acoustical ceiling tile at corridors	1	0	05-Mar-15 A	05-Mar-15 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L15-8132	Contractor Punchlist (inspect/distribute/correct/back-pi	7	0	06-Mar-15 A	06-Apr-15 A													
L16-8132	Contractor Punchlist (inspect/distribute/correct/back-pi	7	0	10-Mar-15 A	08-Apr-15 A													
L17-8107	Paint, final coat & touch-up	2	0	25-Mar-15 A	26-Mar-15 A													
L03-8132	Contractor Punchlist (inspect/distribute/correct/back-pi	5	0	13-Apr-15 A	17-Apr-15 A													
L17-8132	Contractor Punchlist (inspect/distribute/correct/back-pi	5	0	04-May-15 A	07-May-15 A													
<b>Pool Area</b>																		
L03-8216	Install pool tile, coping and depth markers	5	5	26-Jun-15	02-Jul-15	0												
<b>Corridors / Common / Public Areas</b>																		
L03-8200	Vinyl Wall Coverings	3	0	01-Aug-14 A	05-Aug-14 A													
L04-8200	Vinyl Wall Coverings	5	0	06-Aug-14 A	12-Aug-14 A													
L05-8200	Vinyl Wall Coverings	5	0	12-Aug-14 A	22-Sep-14 A													
L03-8202	Elec Trim / Finish @ Corridors & Inspection	2	0	08-Sep-14 A	09-Sep-14 A													
L06-8200	Vinyl Wall Coverings - Window Niches & Outside Bath	5	0	10-Sep-14 A	16-Sep-14 A													
L07-8200	Vinyl Wall Coverings - Window Niches & Outside Bath	5	0	10-Sep-14 A	16-Sep-14 A													
L08-8200	Vinyl Wall Coverings - Window Niches & Outside Bath	5	0	11-Sep-14 A	19-Sep-14 A													
L04-8202	Elec Trim / Finish @ Corridors & Inspection	2	0	15-Sep-14 A	16-Sep-14 A													
L05-8202	Elec Trim / Finish @ Corridors & Inspection	2	0	17-Sep-14 A	18-Sep-14 A													
L06-8202	Elec Trim / Finish @ Corridors & Inspection	2	0	26-Sep-14 A	29-Sep-14 A													
L07-8202	Elec Trim / Finish @ Corridors & Inspection	2	0	26-Sep-14 A	29-Sep-14 A													
L09-8200	Vinyl Wall Coverings - Window Niches & Outside Bath	5	0	29-Sep-14 A	07-Oct-14 A													
L10-8200	Vinyl Wall Coverings - Window Niches & Outside Bath	5	0	29-Sep-14 A	08-Oct-14 A													
L11-8200	Vinyl Wall Coverings - Window Niches & Outside Bath	5	0	29-Sep-14 A	10-Oct-14 A													
L08-8202	Elec Trim / Finish @ Corridors & Inspection	2	0	06-Oct-14 A	07-Oct-14 A													
L12-8200	Vinyl Wall Coverings - Window Niches & Outside Bath	4	0	13-Oct-14 A	17-Oct-14 A													
L09-8202	Corridors - Lighting and Electrical Trim	2	0	14-Oct-14 A	15-Oct-14 A													
L14-8200	Vinyl Wall Coverings - Window Niches & Outside Bath	4	0	16-Oct-14 A	27-Oct-14 A													
L10-8202	Corridors - Lighting and Electrical Trim	2	0	20-Oct-14 A	21-Oct-14 A													

■ Actual Work     ■ Critical Remai...  
■ Remaining Work     ◆ Milestone

High Rise Hotel Sample Project		All Activities					Schedule Status Date 15-Jun-15											
Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013				2014				2015			
							Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr	Jan	Feb	Mar	Apr
L11-8202	Corridors - Lighting and Electrical Trim	2	0	21-Oct-14 A	22-Oct-14 A													
L15-8200	Vinyl Wall Coverings - Window Niches & Outside Bath	4	0	22-Oct-14 A	29-Oct-14 A													
L12-8202	Corridors - Lighting and Electrical Trim	2	0	03-Nov-14 A	04-Nov-14 A													
L14-8202	Corridors - Lighting and Electrical Trim	2	0	04-Nov-14 A	05-Nov-14 A													
L15-8202	Corridors - Lighting and Electrical Trim	2	0	05-Nov-14 A	06-Nov-14 A													
L16-8200	Vinyl Wall Coverings - Window Niches & Outside Bath	4	0	14-Nov-14 A	20-Nov-14 A													
L16-8202	Corridors - Lighting and Electrical Trim	2	0	18-Nov-14 A	18-Nov-14 A													
L17-8202	Corridors - Lighting and Electrical Trim	2	0	08-Dec-14 A	10-Dec-14 A													
L17-8200	Wall coverings - vinyl at window niches & outside batt	4	0	15-Dec-14 A	24-Mar-15 A													
L04-8206	Flooring - carpet at corridors	2	0	14-Jan-15 A	23-Jan-15 A													
L05-8206	Flooring - carpet at corridors	2	0	20-Jan-15 A	21-Jan-15 A													
L07-8206	Flooring - carpet at corridors	2	0	22-Jan-15 A	23-Jan-15 A													
L06-8206	Flooring - carpet at corridors	2	0	26-Jan-15 A	27-Jan-15 A													
L09-8206	Flooring - carpet at corridors	2	0	02-Feb-15 A	03-Feb-15 A													
L08-8206	Flooring - carpet at corridors	2	0	04-Feb-15 A	05-Feb-15 A													
L10-8206	Flooring - carpet at corridors	2	0	06-Feb-15 A	09-Feb-15 A													
L11-8206	Flooring - carpet at corridors	2	0	10-Feb-15 A	11-Feb-15 A													
L12-8206	Flooring - carpet at corridors	2	0	11-Feb-15 A	12-Feb-15 A													
L04-8208	Final Cleaning	2	0	13-Feb-15 A	16-Feb-15 A													
L14-8206	Flooring - carpet at corridors	2	0	13-Feb-15 A	14-Feb-15 A													
L15-8206	Flooring - carpet at corridors	2	0	16-Feb-15 A	17-Feb-15 A													
L04-8210	Owner Punchlist (inspect/distribute/correct/back-puncl	5	0	17-Feb-15 A	03-Mar-15 A													
L05-8208	Final Cleaning	2	0	17-Feb-15 A	18-Feb-15 A													
L05-8210	Owner Punchlist (inspect/distribute/correct/back-puncl	5	0	18-Feb-15 A	05-Mar-15 A													
L16-8206	Flooring - carpet at corridors	2	0	18-Feb-15 A	19-Feb-15 A													
L06-8208	Final Cleaning	2	0	20-Feb-15 A	25-Feb-15 A													
L03-8206	Flooring - carpet at corridors (N-S leg)	2	0	25-Feb-15 A	25-Feb-15 A													

█ Actual Work     █ Critical Remai...  
█ Remaining Work     ◆ ◆ Milestone





Activity ID	Activity Name	Org Dur	Rem Dur	Start	Finish	Total Float	2013												2014												2015																
							Jan				Feb				Mar				Apr				May				Jun				Jul				Aug				Sep				Oct				Nov
PH-8214	Penthouse Complete	0	0		01-May-15 A		◆																																								
<b>Start-Up / Testing / Commissioning</b>																																															
<b>Smoke Control</b>																																															
CO-7104	Fire Alarm/Smoke Control Pre-Functional Testing - Po	9	0	18-May-15 A	05-Jun-15 A		■																																								
CO-7106	City of Bellevue Smoke Control Functional Acceptanc	5	5	01-Jun-15 A	19-Jun-15	1	■																																								
CO-7108	Final Marriott Smoke Control Functional Acceptance T	2	2	22-Jun-15	23-Jun-15	2	■																																								
<b>Fire Sprinklers</b>																																															
CO-7114	Marriott Fire Sprinkler Funcational Acceptance Testin	2	0	01-Mar-15 A	01-Mar-15 A																																										
CO-7110	Fire Sprinkler Pre-Testing (Podium)	3	0	26-Mar-15 A	26-Mar-15 A																																										
CO-7112	City of Bellevue Fire Sprinkler Final Inspection	5	5	01-Jun-15 A	19-Jun-15	1	■																																								
<b>Fire Alarm</b>																																															
CO-7116	Fire Alarm Pre-Testing (Podium) [DELETED]	5	0	01-Mar-15 A	01-Mar-15 A																																										
CO-7118	City of Bellevue Fire Alarm Functional Acceptance Tes	5	5	01-Jun-15 A	19-Jun-15	1	■																																								
CO-7120	Marriott Fire Alarm/Sprinkler Functional Acceptance T	2	2	22-Jun-15	23-Jun-15	2	■																																								
<b>Start-Up / Testing / Commissioning</b>																																															
CO-7100	Cx - Start-Up - Garage Exhaust Fan and VFD's	4	0	30-Mar-15 A	02-Apr-15 A																																										
CO-7102	Cx - DDC Point-To-Point - Garage Exhaust Fans [DEL	5	0	01-Apr-15 A	01-Apr-15 A																																										

--	--	--