October 1981 monthly Report

Aquifer Testing Task - L.S. Prater and C.S. Cline met with Stu Brown of W+LR, Hydrologic section, to discuss using some of his staff personnel for aquifer testing.

L.S. Prater has organized a 24-hour constant rate test to be conducted on well 699-20-20. all the necessary equipment was transported to the site and the pump wired. Because of mechanical problems and scheduling difficulties however, the test has been postponed until early November.

L.S. Prater and P.A. Eddy ran some electrical resistivity soundings near the Columbia River with equipment newly acquired the electrical resistivity system will be used to detect leakage from buried waste containers.