Project Number

Internal Distribution

SM Brown
✓ PA Eddy
LB/File-ELH

Battelle
Pacific Northwest Laboratories

Date May 19, 1981

To C.S. Cline

From E.L. Hilty

Subject INPUT TO MAY "81" MONTHLY REPORT

A. Well Maintenance

1. Hatch Drilling began work on the "81" well maintenance contract. A total of eleven wells have been rehabilitated so far. The contract is 25% complete.

a. Wells receiving remedial action this report period are:

699-S3-25	699-61-37
8-32	61-41
32-22	65-50
42-12A	65-59A
46-21	62-43F
50-53	

2. Sample pump problems: The following wells were reported to have pump problems and the described action was taken.

a. 699-35-70 = The column pipe appears to be broken or cracked. The pump will be pulled and the pipe repaired during remedial work.

b. 699-40-62 = "Sanding" problems were corrected here.

c. 699-44-64 = More "Sanding" problems corrected.

d. 699-73-61 = This pump was pulled and replaced.

e. 699-S7-34 = A lost sampling weight and cable was "fished" out of this well.

3. The A-Frame well truck (68B-924) was taken to 1100 Area garage for some hydraulic repairs. It is now back in service.

4. An old abandoned well (699-49-95) was filled in with gravel, thus averting a potential safety hazard.

5. Two sample pumps previously taken out of service were repaired and "cleaned-up". They are now ready for reinstallation.

B. Geophysical Characteristics

1. The following wells had pumps reinstalled after Vern McGhan had completed logging them: 699-4-E6, 9-E2, 17-5, 20-E5, 27-4, 27-S, 41-1, 42-2, 43-3, 45-4, 46-5, 47-6.

2. Wells 699-61-37, 61-41, 60-57, and 65-50 have pumps out and are ready for logging.

ELH/sr/16

54-1900-001 (3-71)
U.S. GOVERNMENT PRINTING OFFICE 1981