- Well Maintenance (Cont'd.)

  7. 699-45-4 - This pump is "sanded-up" and will be pulled and repaired.

  8. 699-48-71 - The pipe column is cracked. The pump will be pulled and the pipe repaired.

  9. 699-49-65 - This pump was slightly "sanded-up" but is o.k. now.

C. The 8-inch casing on well 51-7B in the FFTF Area was extended and a cap will be placed over the top. HEDL decided it would be too expensive to do much alteration to this well. HEDL personnel will pour a cement pad to seal off the base at the surface.

D. A new pump was installed in well 399-3-7.

E. Pumps will be installed in 11 newly-drilled wells in the 100-N Area. Pumps have been acquired and are being prepared.

- Model Update

Very little work was done this month on the UNSAT 3 D model update. Currently, a new code is being applied to a problem concerning soil drains in low-level waste trenches in the 300 Area. Such application should help further code debugging and polishing and give credibility to the model.

- Geophysical Log Interpretation

Work continues on the computer calibration of the log interpretation program.

- DOE Credit Card Calls

Nothing to report.

PAE:sc